

Rural Task Force Monthly Status Report

August 20, 2021

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on August 20, 2021. Any changes in JobNet made up to that date are reflected in the RTF Financial Report. **Changes entered into JobNet after August 20, 2021 are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report please contact your RPA representative or Josh Grab at, Grabj@michigan.gov or (517) 582-4970. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

No action reported for July

Region 2 Planning Commission (R2PC)

RTF 2

Meeting was held in July

Camden Rd Culver, cost FY, Added COVID HIP Fund. Project budget increased other fund amounts changed.

Montgomery Rd, FY, Moved from FY 22 to FY 23

Burton Rd, New Project, New project, COVID HIP funded
Transit Capital, Scope, Unused transit funds reallocated for the FY 2021 transit project
Camden Rd, Cost, Cost change

Southcentral Michigan Planning Council (SMPC)

RTF 3

No activity reported for June.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No activity reported for June.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

No meetings were held in June.

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No activity reported for June.

East Michigan Council of Governments (EMCOG)

RTF 7a

Additional attachments were not sent as specified.

RTF 7A Regional Meeting was held on 6/16 at 10:00 AM

Kuhl Road over shebeon is not an All Season Road Haist Road over Pigeon River is not an All Season Road

RTF 7b

No meetings were held in June.

RTF 7c

No meetings were held in June.

RTF 7C Regional Meeting Scheduled for August 3rd at 1:00 PM

RTF 7d

No meetings were held in June.

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

No action reported for July

RTF 8b

No action reported for July.

Northeast Michigan Council of Governments (NEMCOG)

RTF 9

No action recorded for May.

Networks Northwest

RTF 10a

No action recorded for May.

RTF 10b

No action recorded for May.

RTF 10c

No action recorded for May.

Eastern Upper Peninsula Regional Planning and Development Commission (EUPRPDC)

RTF 11

No meetings were held in June.

Central Upper Peninsula Planning and Development Regional Commission (CUPPAD)

RTF 12a

No action reported for July

RTF 12b

No action reported for July .

Western Upper Peninsula Planning & Development Regional Commission (WUPPDR)

RTF 13a

No meetings were held in July

RTF 13b

No action recorded for July.

West Michigan Shoreline Regional Development Commission (WMSRDC)

RTF 14

No action recorded for June.



Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 1 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		1																	
Year:		2021																	
County:		Livingston																	
205882	CON	Pinckney Rd	Pinckney Road from 1000ft south of Swarthout Road to Schafer Road	Pavement Rehabilitation		1.600	\$729,528	\$0	\$370,472	\$603,899	\$0	\$277,706	12/18/2020	STL	\$397,690	\$0	\$483,715	04/12/2021	\$730,926
211378	CON	W Grand River Ave	Grand River Avenue	Mill and single course overlay		4.080	\$0	\$644,232	\$399,667	\$0	\$644,232	\$263,078	01/08/2021	EDD	\$0	\$725,688	\$181,422	04/06/2021	\$644,072
Total For:		Livingston				5.68	\$729,528	\$644,232	\$770,139	\$603,899	\$644,232	\$540,783			\$397,690	\$725,688	\$665,137		\$1,374,998
County:		Monroe																	
205458	CON	Tuttlehill Rd	Tuttle Hill Road between Ostrander Road and Oakville Waltz Road	4.41 miles of hot mix asphalt paving, aggregate shoulders, pavement marking		4.410	\$371,083	\$0	\$86,667	\$430,449	\$0	\$107,612	12/10/2020	STL,STU,STUL	\$430,289	\$0	\$107,572	04/19/2021	\$363,990
205846	CON	Cone Rd	Cone Road over North Branch Macon Creek	Superstructure Rehabilitation		0.000	\$441,102	\$0	\$110,276	\$555,767	\$0	\$138,942	01/13/2021	STL	\$555,607	\$0	\$138,902	04/19/2021	\$219,694
Total For:		Monroe				4.41	\$812,185	\$0	\$196,943	\$986,216	\$0	\$246,554			\$985,896	\$0	\$246,474		\$583,684
County:		St. Clair																	
204997	CON	Wadhams Rd	Wadhams from Gratiot to I-94	Road Rehabilitation		1.620	\$274,000	\$0	\$70,000	\$266,837	\$0	\$67,965	11/17/2020	STL	\$266,678	\$0	\$67,924	02/26/2021	\$66,577
204998	CON	King Rd	King Road from Marine City Highway to Remer	Road Resurfacing		3.100	\$336,458	\$0	\$121,542	\$352,983	\$0	\$104,842	11/18/2020	STL	\$352,829	\$0	\$104,796	04/22/2021	\$0
204999	CON	Marine City Hwy	Marine City Hwy from Starville to King	Road Resurfacing		4.090	\$364,000	\$163,000	\$136,000	\$355,360	\$80,118	\$210,632	12/11/2020	STL,EDD	\$355,250	\$80,093	\$210,566	04/22/2021	\$0
Total For:		St. Clair				8.81	\$974,458	\$163,000	\$327,542	\$975,181	\$80,118	\$383,438			\$974,757	\$80,093	\$383,287		\$66,577
County:		Washtenaw																	
205633	CON	Countywide	Various Routes - Washtenaw County	Pavement treatment will follow the LAP guidelines for PM and 3R work		3.240	\$819,796	\$125,005	\$208,000	\$641,843	\$108,250	\$34,452	12/28/2020	STL,EDD	\$258,487	\$488,168	\$33,690	04/14/2021	\$413,217
Total For:		Washtenaw				3.24	\$819,796	\$125,005	\$208,000	\$641,843	\$108,250	\$34,452			\$258,487	\$488,168	\$33,690		\$413,217
Total For:		2021				22.13	\$3,335,967	\$932,237	\$1,502,624	\$3,207,139	\$832,599	\$1,205,228			\$2,616,830	\$1,293,949	\$33,690		\$2,438,475

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 2 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
Total For:		1				22.13	\$3,335,967	\$932,237	\$1,502,624	\$3,207,139	\$832,599	\$1,205,228		\$2,616,830	\$1,293,949	\$1,328,587	\$2,438,475		
RTF:		2																	
Year:		2021																	
County:		Hillsdale																	
206316	CON	Camden Rd	Tuttle Road to Coman Road	Crush and Shape and Asphalt Resurfacing		2.000	\$489,948	\$186,554	\$375,000	\$492,242	\$178,045	\$377,036	05/28/2021	STL,EDD	\$454,337	\$164,335	\$348,003	\$0	
206524	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities		0.000	\$10,000	\$2,500	\$0				09/30/2021	STL					
206616	CON	W Main St	Main St from W Village Limits (Dennings Rd) to E. Village Limits (Kyser Rd)	Milling & One Course Asphalt Overlay		1.060	\$225,776	\$28,222	\$28,222	\$223,675	\$27,959	\$27,959	04/19/2021	STL,TEDB	\$207,960	\$25,995	\$25,995	07/19/2021	\$0
Total For:		Hillsdale				3.06	\$725,724	\$217,276	\$403,222	\$715,916	\$206,004	\$404,996			\$662,297	\$190,330	\$373,998	\$0	
County:		Jackson																	
206636	CON	E Territorial Rd	Territorial Road and Clark Lake Road	Two inch Asphalt Overlay		8.000	\$981,199	\$442,924	\$0	\$1,044,275	\$447,547	\$0	07/28/2021	STL,EDD				\$0	
Total For:		Jackson				8.00	\$981,199	\$442,924	\$0	\$1,044,275	\$447,547	\$0						\$0	
County:		Lenawee																	
206187	CON	Morenci Rd	Morenci Road from US-127 to the Ohio State Line	One Course Asphalt Overlay		9.420	\$941,923	\$129,569	\$128,508	\$907,321	\$124,829	\$123,673	02/22/2021	STL,EDD	\$907,164	\$124,807	\$123,652	05/27/2021	\$820,080
206462	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities (tires)		0.000	\$4,400	\$1,100	\$0				09/30/2021	STL					
206464	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$6,000	\$1,500	\$0				09/30/2021	STL					
206478	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip/Facilities (computer and accessories)		0.000	\$5,600	\$1,400	\$0				09/30/2021	STL					
Total For:		Lenawee				9.42	\$957,923	\$133,569	\$128,508	\$907,321	\$124,829	\$123,673			\$907,164	\$124,807	\$123,652	\$820,080	
Total For:		2021				20.48	\$2,664,846	\$793,769	\$531,730	\$2,667,513	\$778,380	\$528,669			\$1,569,461	\$315,137	\$123,652	\$820,080	
Total For:		2				20.48	\$2,664,846	\$793,769	\$531,730	\$2,667,513	\$778,380	\$528,669			\$1,569,461	\$315,137	\$497,650	\$820,080	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 3 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 3																			
Year: 2021																			
County: Barry																			
206798	CON	Cherry Valley Rd	Cherry Valley Road from M-37 to 500 feet east of Spencer Drive	Capital Preventive Maintenance		5.350	\$425,000	\$0	\$106,250	\$317,741	\$0	\$79,435	01/15/2021	STL	\$317,581	\$0	\$79,395	04/20/2021	\$334,253
206895	CON	Countywide	Various Routes - Barry County	Center line and edge line pavement marking		0.550	\$340,000	\$0	\$0	\$266,011	\$0	\$0	12/18/2020	STL	\$265,811	\$0	\$0	04/30/2021	\$241,529
Total For: Barry						5.90	\$765,000	\$0	\$106,250	\$583,752	\$0	\$79,435			\$583,392	\$0	\$79,395	\$575,781	
County: Branch																			
206965	CON	S Ray Quincy Rd	South Ray Quincy Road from Southern Road to Grove Road	Milling and One Course Asphalt Overlay		4.210	\$638,000	\$217,093	\$18,475	\$638,000	\$224,778	\$16,320	07/28/2021	STL,EDD					\$0
Total For: Branch						4.21	\$638,000	\$217,093	\$18,475	\$638,000	\$224,778	\$16,320							\$0
County: Calhoun																			
206684	CON	Partello Rd	Partello Road/H Drive N, 20 Mile Road to 21 Mile Road	Crush and Shape with HMA Resurfacing		1.190	\$690,000	\$0	\$172,500	\$626,365	\$0	\$156,591	10/28/2020	STL	\$626,205	\$0	\$156,551	02/09/2021	\$363,171
Total For: Calhoun						1.19	\$690,000	\$0	\$172,500	\$626,365	\$0	\$156,591			\$626,205	\$0	\$156,551	\$363,171	
County: Kalamazoo																			
205408	CON	E R Ave	E R Avenue from 36th Street to East County Line	Cold Milling & HMA Overlay (<2 inches)		6.000	\$627,207	\$585,137	\$406,156	\$627,207	\$477,372	\$80,143	03/10/2021	STL,EDD	\$947,618	\$236,904	\$0	05/19/2021	\$139,794
205409	NI	Transit Capital	Areawide	FY 2021 RTF - van purchase		0.000	\$101,543	\$25,386	\$0				09/30/2021	STL					
Total For: Kalamazoo						6.00	\$728,750	\$610,523	\$406,156	\$627,207	\$477,372	\$80,143			\$947,618	\$236,904	\$0	\$139,794	
County: St. Joseph																			
205775	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$84,000	\$21,000	\$0				09/30/2021	STL					
212167	CON	Balk Rd	Balk Road from US-12 to Featherstone	Crush and Shape and Asphalt Resurfacing		4.120	\$568,000	\$0	\$142,000	\$480,328	\$0	\$120,082	02/11/2021	STL	\$480,168	\$0	\$120,042	06/07/2021	\$0
Total For: St. Joseph						4.12	\$652,000	\$21,000	\$142,000	\$480,328	\$0	\$120,082			\$480,168	\$0	\$120,042	\$0	
Total For: 2021						21.43	\$3,473,750	\$848,616	\$845,381	\$2,955,652	\$702,151	\$452,571			\$2,637,383	\$236,904	\$120,042	\$1,078,746	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 4 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
Total For:		3				21.43	\$3,473,750	\$848,616	\$845,381	\$2,955,652	\$702,151	\$452,571		\$2,637,383	\$236,904	\$355,988	\$1,078,746		
RTF:		4																	
Year:		2021																	
County:		Berrien																	
206402	CON	S Red Arrow Hwy	2000 feet Southwest of Harbert Road to Sawyer Road	Milling & two course asphalt resurfacing		1.940	\$775,933	\$99,377	\$1,924,690	\$853,526	\$99,277	\$1,671,522	04/16/2021	STL,EDD	\$1,821,329	\$455,332	\$112,562	07/02/2021	\$413,617
Total For:		Berrien				1.94	\$775,933	\$99,377	\$1,924,690	\$853,526	\$99,277	\$1,671,522			\$1,821,329	\$455,332	\$112,562	\$413,617	
County:		Cass																	
207172	CON	Marcellus Hwy	Goodenough Road to Hathaway Road	Mill and one course non-structural overlay		1.400	\$202,208	\$50,553	\$0	\$150,314	\$37,578	\$0	02/25/2021	STL,EDD	\$150,154	\$37,538	\$0	06/07/2021	\$186,327
207346	CON	Countywide	Various Locations - Cass County	Pavement Markings		0.000	\$74,999	\$0	\$1	\$70,881	\$0	\$0	03/10/2021	STL	\$70,681	\$0	\$0	06/07/2021	\$0
211999	CON	Mason St	Mason Street from Kensington Road to 1.27 miles East	Crush and Shape with 4" HMA		1.270	\$338,204	\$0	\$84,551	\$334,661	\$0	\$83,665	03/23/2021	STL	\$334,501	\$0	\$83,625	06/24/2021	\$0
Total For:		Cass				2.67	\$615,411	\$50,553	\$84,552	\$555,856	\$37,578	\$83,665			\$555,336	\$37,538	\$83,625	\$186,327	
County:		Van Buren																	
206739	CON	E Arlington St	East Arlington Street from Center Street to East Monroe Street (M-43)	Crush & Shape		0.510	\$129,000	\$146,637	\$74,363	\$129,574	\$146,637	\$11,731	11/05/2020	STL,EDD	\$230,194	\$57,548	\$0	04/13/2021	\$220,677
206964	CON	County Road 388	46th Street to Bloomingdale Village Limits	Crush and shape		1.100	\$702,089	\$0	\$487,911	\$483,361	\$0	\$335,895	01/05/2021	STL	\$483,243	\$0	\$335,813	04/13/2021	\$0
Total For:		Van Buren				1.61	\$831,089	\$146,637	\$562,274	\$612,935	\$146,637	\$347,626			\$713,436	\$57,548	\$335,813	\$220,677	
Total For:		2021				6.21	\$2,222,433	\$296,567	\$2,571,516	\$2,022,317	\$283,493	\$2,102,813			\$3,090,101	\$550,419	\$335,813	\$820,620	
Total For:		4				6.21	\$2,222,433	\$296,567	\$2,571,516	\$2,022,317	\$283,493	\$2,102,813			\$3,090,101	\$550,419	\$531,999	\$820,620	

RTF: 5

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 5 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 5																			
Year: 2021																			
County: Lapeer																			
206891	CON	Davison Rd	Davison Road from Washburn Road to Lake Nepessing Road	two course asphalt resurfacing		4.990	\$841,142	\$97,524	\$1,419,644	\$841,142	\$97,524	\$892,354	02/26/2021	STL,EDD	\$1,464,656	\$366,164	\$0	06/02/2021	\$938,466
207804	NI	Transit Capital	Areawide	FY 2021 RTF Bus Purchase		0.000	\$80,376	\$20,094	\$0				09/30/2021	STL					
207811	NI	Transit Capital	Areawide	FY 2021 RTF - Transit Capital		0.000	\$13,084	\$3,271	\$0				09/30/2021	STL					
Total For: Lapeer						4.99	\$934,602	\$120,889	\$1,419,644	\$841,142	\$97,524	\$892,354			\$1,464,656	\$366,164	\$0		\$938,466
County: Shiawassee																			
200571	CON	N Carland Rd	Carland Rd. from Cronk Rd. to Juddville Rd.	road repair		1.010	\$657,000	\$109,616	\$85,000	\$620,377	\$97,120	\$87,142	11/18/2020	STL,EDD	\$620,223	\$97,096	\$87,121	02/26/2021	\$633,867
207814	NI	Transit Capital	Areawide	FY 2021 RTF - Bus purchase		0.000	\$73,000	\$18,250	\$0				09/30/2021	STL					
Total For: Shiawassee						1.01	\$730,000	\$127,866	\$85,000	\$620,377	\$97,120	\$87,142			\$620,223	\$97,096	\$87,121		\$633,867
Total For: 2021						6.00	\$1,664,602	\$248,755	\$1,504,644	\$1,461,519	\$194,644	\$979,496			\$2,084,879	\$463,260	\$87,121		\$1,572,333
Total For: 5						6.00	\$1,664,602	\$248,755	\$1,504,644	\$1,461,519	\$194,644	\$979,496			\$2,084,879	\$463,260	\$87,121		\$1,572,333

RTF: 6																			
Year: 2021																			
County: Clinton																			
206986	CON	E Townsend Rd	East Townsend Road from US-127 to Krepps Road	Two Course Asphalt		0.760	\$192,000	\$0	\$48,000	\$185,406	\$0	\$46,351	04/02/2021	STL	\$155,007	\$0	\$38,752	07/13/2021	\$0
206992	CON	S Krepps Rd	South Krepps Road from M21 to Townsend Road	Two Course Asphalt		1.010	\$239,540	\$0	\$59,885	\$239,412	\$0	\$59,853	04/02/2021	STL	\$201,516	\$0	\$50,379	07/13/2021	\$0
211019	CON	W Colony Rd	Colony Road from US 127 to Chandler Road	Capital Preventative Maintenance		4.020	\$73,957	\$0	\$18,489	\$73,957	\$0	\$18,489	06/14/2021	STL					\$0
211023	CON	E Round Lake Rd	Round Lake Road from S Chandler to Shepardsville Road	Single Course Chip Seal		3.420	\$73,957	\$0	\$18,489	\$73,957	\$0	\$18,489	06/14/2021	STL					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 6 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award			Cost To Date				
							Fed Amt	State Amt	Fed Amt	State Amt		Local Amt	Date	Fed Amt		State Amt	Local Amt		
RTF: 6																			
Year: 2021																			
County: Clinton																			
211024	CON	S Dewitt Rd	DeWitt Road from Cutler Road to Jason Road	Capital Preventative Maintenance		4.080	\$73,957	\$0	\$18,489	\$73,957	\$0	\$18,489	06/14/2021	STL			\$0		
211025	CON	N Shepardsville Rd	Shepardsville Road from M-21 to French Road	Capital Preventative Maintenance		4.050	\$73,973	\$0	\$18,493	\$73,957	\$0	\$18,489	06/11/2021	STL			\$0		
Total For: Clinton						17.34	\$727,384	\$0	\$181,845	\$720,645	\$0	\$180,161				\$356,524	\$0	\$89,131	\$0
County: Ingham																			
207001	CON	Bellevue Rd	Bellevue Road from Hull Road to Onodaga Road	Full-depth pavement recycling/rehabilitation, HMA resurfacing	AC	6.150	\$1,674,702	\$136,557	\$1,253,697	\$2,552,263	\$136,557	\$501,509	12/23/2020	STL,EDD	\$2,552,103	\$133,985	\$504,040	05/03/2021	\$991,403
Total For: Ingham						6.15	\$1,674,702	\$136,557	\$1,253,697	\$2,552,263	\$136,557	\$501,509			\$2,552,103	\$133,985	\$504,040		\$991,403
Total For: 2021						23.49	\$2,402,086	\$136,557	\$1,435,542	\$3,272,908	\$136,557	\$681,670			\$2,908,626	\$133,985	\$504,040		\$991,403
Total For: 6						23.49	\$2,402,086	\$136,557	\$1,435,542	\$3,272,908	\$136,557	\$681,670			\$2,908,626	\$133,985	\$593,171		\$991,403

RTF: 7a																			
Year: 2021																			
County: Huron																			
130156	CON	Elkton Road	Elkton Rd from Elkton North Village Limits to Kinde Road, Huron County	Two Course Asphalt Resurfacing		7.470	\$809,608	\$0	\$553,201	\$671,338	\$0	\$458,671	01/15/2021	STL	\$671,219	\$0	\$458,589	04/23/2021	\$0
206131	NI	Tranit Capital	Area Wide	FY 2021 RTF - Van purchase		0.000	\$32,000	\$8,000	\$0				09/30/2021	STL					
213154	CON	Countywide	Various locations- Huron County	Pavement marking		0.000	\$89,344	\$0	\$22,336	\$93,448	\$0	\$23,362	08/09/2021	STL					\$0
Total For: Huron						7.47	\$930,952	\$8,000	\$575,537	\$764,786	\$0	\$482,033			\$671,219	\$0	\$458,589		\$0
County: Sanilac																			
206143	CON	Bay City Forestville Rd	Hoadley Rd to M-19	Asphalt Overlay		7.030	\$743,589	\$0	\$185,897	\$743,589	\$0	\$189,605	06/23/2021	STL	\$658,096	\$0	\$164,524		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 7 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7a																	
Year:		2021																	
County:		Sanilac																	
206397	CON	N Elk St	N Elk St: M-46 to North City Limits, City of Sandusky	Milling and One Course Asphalt resurfacing		0.520	\$121,000	\$32,830	\$89,170	\$126,532	\$32,139	\$94,393	06/17/2021	STL,EDD	\$141,378	\$35,910	\$105,468	08/18/2021	\$0
206557	NI	Transit Capital	Area Wide	FY2021 RTF - Bus purchase		0.000	\$100,000	\$25,000	\$0				09/30/2021	STL					
Total For:		Sanilac				7.55	\$964,589	\$57,830	\$275,067	\$870,121	\$32,139	\$283,998			\$799,474	\$35,910	\$269,992		\$0
County:		Tuscola																	
203039	CON	S Seeger St	S Seeger St: 7th St to Main St, Cass City	Milling and One Course Asphalt Resurfacing		0.490	\$220,400	\$46,000	\$66,600	\$222,414	\$47,179	\$67,398	02/24/2021	STL,EDD	\$217,320	\$46,098	\$65,854	07/08/2021	\$0
205921	CON	S Hurds Corner Rd	Hurds Corner from M-46 to Bevens Road Tuscola County	Multiple Course Chip Seal		3.020	\$184,000	\$0	\$46,000	\$190,383	\$0	\$47,596	06/23/2021	STL					\$0
212149	CON	E Cass City Rd	E Cass City Road Colwood Road to M-81 Tuscola County	One Course Asphalt Overlay		4.200	\$348,243	\$66,157	\$103,600	\$360,388	\$69,926	\$107,579	08/09/2021	STL,EDD					\$0
212153	CON	W Bay City Forestville Rd	E Bay City Forestville Road from Gagetown Village Limits to Cemetery Road	Multiple Course Chip Seal		2.940	\$183,920	\$0	\$45,980	\$176,787	\$0	\$44,197	06/23/2021	STL					\$0
Total For:		Tuscola				10.65	\$936,563	\$112,157	\$262,180	\$949,971	\$117,105	\$266,769			\$217,320	\$46,098	\$65,854		\$0
Total For:		2021				25.67	\$2,832,104	\$177,987	\$1,112,784	\$2,584,879	\$149,244	\$1,032,799			\$1,688,014	\$82,008	\$65,854		\$0
Total For:		7a				25.67	\$2,832,104	\$177,987	\$1,112,784	\$2,584,879	\$149,244	\$1,032,799			\$1,688,014	\$82,008	\$794,436		\$0

RTF:		7b																	
Year:		2021																	
County:		Bay																	
211774	CON	N Garfield Rd	Garfield Rd from Linwood Rd to Erickson Rd	Milling and Two Course Asphalt Resurfacing		3.960	\$1,103,313	\$0	\$1,357,587	\$1,081,058	\$0	\$856,920	03/02/2021	STL	\$1,080,898	\$0	\$856,880	05/21/2021	\$378,880
211775	CON	E Linwood Rd	Linwood Rd from Seven Mile Road to M-13 (Huron Road),	Milling & One Course Asphalt Overlay		2.560	\$0	\$197,064	\$252,936	\$0	\$197,064	\$172,349	02/17/2021	EDD	\$0	\$221,052	\$148,161	05/21/2021	\$196,904

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 8 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7b																	
Year:		2021																	
Total For:		Bay				6.52	\$1,103,313	\$197,064	\$1,610,523	\$1,081,058	\$197,064	\$1,029,268		\$1,080,898	\$221,052	\$1,005,040		\$575,784	
County:		Gratiot																	
206066	CON	N State Rd	State Road from Polk Road to Lincoln Road - Gratiot County	2 inch Asphalt overlay		4.070	\$362,000	\$264,000	\$59,000	\$404,179	\$210,566	\$93,812	12/09/2020	STL,EDD	\$404,060	\$210,511	\$93,786	02/25/2021	\$647,202
209421	CON	S Luce Rd	Luce Road from South County Line to Skyline Drive, Gratiot County	Two Course Asphalt Overlay		1.900	\$320,000	\$0	\$80,000	\$318,244	\$0	\$79,561	10/27/2020	STL	\$318,084	\$0	\$79,521	02/11/2021	\$305,693
Total For:		Gratiot				5.97	\$682,000	\$264,000	\$139,000	\$722,424	\$210,566	\$173,373		\$722,144	\$210,511	\$173,307		\$952,895	
County:		Saginaw																	
206086	CON	Corunna Rd	Corunna Rd: Johnstone Rd to Peet Rd, Saginaw County	Milling and two course asphalt resurfacing	ACC	0.000	\$840,320	\$0	\$0	\$840,320	\$0	\$0	09/09/2020	STL	\$0	\$0	\$0	01/15/2021	\$0
211789	CON	Swan Creek Rd	Swan Creek Road from Graham (M-52) to River, Saginaw County	Two Course Asphalt Resurfacing	AC	4.000	\$760,634	\$255,250	\$260,366	\$1,025,303	\$243,510	\$12,816	08/02/2021	STL,EDD					\$0
Total For:		Saginaw				4.00	\$1,600,954	\$255,250	\$260,366	\$1,865,623	\$243,510	\$12,816		\$0	\$0	\$0		\$0	
Total For:		2021				16.50	\$3,386,267	\$716,314	\$2,009,889	\$3,669,105	\$651,139	\$1,215,457		\$1,803,042	\$431,563	\$0		\$1,528,679	
Total For:		7b				16.50	\$3,386,267	\$716,314	\$2,009,889	\$3,669,105	\$651,139	\$1,215,457		\$1,803,042	\$431,563	\$1,178,347		\$1,528,679	
RTF:		7c																	
Year:		2021																	
County:		Clare																	
206056	CON	N Twin Lakes Road / Surrey Road	Surrey Rd and Twin Lakes Rd, Clare County	One Course Asphalt Overlay		5.960	\$519,950	\$85,213	\$44,775	\$584,886	\$86,167	\$60,054	02/11/2021	STL,EDD	\$584,726	\$95,749	\$50,433	06/07/2021	\$654,381
206059	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus purchase		0.000	\$40,000	\$10,000	\$0				09/30/2021	STL					
212726	NI	Industrial Pkwy	Areawide	FY 20 RTF 1110 - Bus Rolling Stock		0.000	\$40,000	\$10,000	\$0	\$40,000	\$10,000	\$0	06/04/2021	STL					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 9 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7c																	
Year:		2021																	
Total For:		Clare																	
						5.96	\$599,950	\$105,213	\$44,775	\$624,886	\$96,167	\$60,054				\$584,726	\$95,749	\$50,433	\$654,381
County:		Isabella																	
206362	CON	N Mission Rd	Mission Road from Baseline Road to Rosebush Road	One Course Asphalt Overlay		4.000	\$604,264	\$0	\$164,486	\$604,264	\$0	\$282,487	03/26/2021	STL	\$589,614	\$0	\$130,745	06/29/2021	\$0
209453	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equip/Facilities		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL					
Total For:		Isabella																	
						4.00	\$696,264	\$23,000	\$164,486	\$604,264	\$0	\$282,487				\$589,614	\$0	\$130,745	\$0
County:		Midland																	
206355	CON	Countywide	Various Locations - Midland County	One Course Asphalt Overlay		6.010	\$572,477	\$76,909	\$155,614	\$572,477	\$76,909	\$152,853	05/14/2021	STL,EDD	\$519,595	\$129,899	\$0	07/19/2021	\$0
Total For:		Midland																	
						6.01	\$572,477	\$76,909	\$155,614	\$572,477	\$76,909	\$152,853				\$519,595	\$129,899	\$0	\$0
Total For:		2021																	
						15.96	\$1,868,691	\$205,122	\$364,875	\$1,801,627	\$173,076	\$495,394				\$1,693,935	\$225,648	\$0	\$654,381
Total For:		7c																	
						15.96	\$1,868,691	\$205,122	\$364,875	\$1,801,627	\$173,076	\$495,394				\$1,693,935	\$225,648	\$181,178	\$654,381
RTF:		7d																	
Year:		2021																	
County:		Iosco																	
206377	NI	Transit Capital	Area Wide	FY 2021 RTF - 1140 - Bus Support Equipment / Facilities		0.000	\$24,000	\$6,000	\$0				09/30/2021	STL					
211404	CON	Turtle Rd	Turtle Road from M-65 to AuGres River Bridge, Iosco County	Asphalt Overlay (1-1.5 inches)		2.210	\$285,491	\$67,132	\$6,068	\$242,385	\$56,657	\$3,939	01/21/2021	STL,EDD	\$242,225	\$56,620	\$3,936	04/23/2021	\$287,083
211569	CON	Wickert Rd	Wickert Road from 1.05 miles west of M-65 to M-65, Iosco County	One Course Asphalt Overlay		1.050	\$151,200	\$0	\$37,800	\$139,413	\$0	\$34,853	01/20/2021	STL	\$139,253	\$0	\$34,813	04/30/2021	\$125,054
Total For:		Iosco																	
						3.26	\$460,691	\$73,132	\$43,868	\$381,798	\$56,657	\$38,792				\$381,478	\$56,620	\$38,749	\$412,137
County:		Ogemaw																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 10 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7d																	
Year:		2021																	
County:		Ogemaw																	
206008	CON	Countywide	Various Locations - Ogemaw County	Asphalt Overlay over Chip Seal		8.130	\$484,069	\$0	\$96,814	\$476,271	\$0	\$150,601	06/23/2021	STL	\$460,033	\$0	\$102,011	08/19/2021	\$0
211795	NI	Transit Capital	Areawide	FY2021 RTF - facility and equipment purchase		0.000	\$54,800	\$13,700	\$0				09/30/2021	STL					
Total For:		Ogemaw				8.13	\$538,869	\$13,700	\$96,814	\$476,271	\$0	\$150,601			\$460,033	\$0	\$102,011		\$0
County:		Roscommon																	
206569	CON	W Higgins Lake Dr	Higgins Lake Dr: marl Lake Rd to Hillcrest Rd, Roscommon County Road	Ultra-Thin Asphalt Overlay		5.100	\$357,260	\$0	\$89,340	\$351,407	\$0	\$94,859	11/24/2020	STL	\$356,853	\$0	\$89,213	03/12/2021	\$349,076
206573	NI	Transit Capital	Area Wide	FY 2021 RTF - 1110 - Bus Rolling Stock		0.000	\$70,740	\$17,685	\$0				09/30/2021	STL					
Total For:		Roscommon				5.10	\$428,000	\$17,685	\$89,340	\$351,407	\$0	\$94,859			\$356,853	\$0	\$89,213		\$349,076
Total For:		2021				16.50	\$1,427,560	\$104,517	\$230,022	\$1,209,476	\$56,657	\$284,252			\$1,198,364	\$56,620	\$89,213		\$761,213
Total For:		7d				16.50	\$1,427,560	\$104,517	\$230,022	\$1,209,476	\$56,657	\$284,252			\$1,198,364	\$56,620	\$229,974		\$761,213
RTF:		8a																	
Year:		2021																	
County:		Mecosta																	
133254	CON	14 Mile Rd	14 Mile from 90th Avenue to 105th Avenue	Crush & Shape & asphalt resurfacing		1.590	\$523,375	\$220,000	\$0	\$519,623	\$218,373	\$0	03/29/2021	STL,EDD	\$414,794	\$174,318	\$0	07/02/2021	\$194,464
207489	NI	Transit Capital	Areawide	FY 2021 RTF - Facility improvements		0.000	\$64,000	\$16,000	\$0				09/30/2021	STL					
Total For:		Mecosta				1.59	\$587,375	\$236,000	\$0	\$519,623	\$218,373	\$0			\$414,794	\$174,318	\$0		\$194,464
County:		Osceola																	
119134	CON	Countywide	Various Locations - Osceola County	Single Course Chip Seal		20.890	\$605,259	\$91,400	\$59,915	\$514,081	\$75,065	\$53,455	02/25/2021	STL,EDD	\$513,921	\$75,065	\$53,415	05/21/2021	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 11 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF:		8a																		
Year:		2021																		
Total For:		Osceola				20.89	\$605,259	\$91,400	\$59,915	\$514,081	\$75,065	\$53,455		\$513,921	\$75,065	\$53,415	\$0			
Total For:		2021				22.48	\$1,192,634	\$327,400	\$59,915	\$1,033,704	\$293,438	\$53,455		\$928,716	\$249,383	\$53,415	\$194,464			
Total For:		8a				22.48	\$1,192,634	\$327,400	\$59,915	\$1,033,704	\$293,438	\$53,455		\$928,716	\$249,383	\$53,415	\$194,464			
RTF:		8b																		
Year:		2021																		
County:		Allegan																		
212032	CON	135th Ave	135th/ Hayes/ 136th from Wayland City Limits to Patterson Road	One Course Asphalt Overlay (GPA)		4.090	\$557,560	\$141,147	\$85,133	\$636,280	\$141,147	\$17,923	06/22/2021	STL,EDD	\$633,449	\$158,362	\$0	08/18/2021	\$0	
212038	CON	Division St	Division Street from 142nd Avenue to 1000' south of 146th Avenue	Crush & Shape & Asphalt Resurfacing (GPA)		2.060	\$600,000	\$150,000	\$65,516	\$647,297	\$150,000	\$11,824	06/23/2021	STL,EDD	\$583,817	\$145,954	\$0	08/18/2021	\$0	
Total For:		Allegan				6.15	\$1,157,560	\$291,147	\$150,649	\$1,283,577	\$291,147	\$29,747			\$1,217,266	\$304,316	\$0		\$0	
County:		Ionia																		
206981	CON	Main St	Riverside Drive from Saranac Road City Limits to Ainsworth Road	Capital Preventative Maintenance		4.750	\$737,000	\$0	\$184,250	\$792,864	\$0	\$198,216	07/21/2021	STL					\$0	
Total For:		Ionia				4.75	\$737,000	\$0	\$184,250	\$792,864	\$0	\$198,216								\$0
County:		Ottawa																		
206749	CON	104th Ave	104th Ave from M45 to North Cedar Drive	Asphalt Overlay 1-1.5 inches		3.990	\$690,000	\$73,179	\$1,176,821	\$690,000	\$40,616	\$623,263	04/02/2021	STL,EDD	\$481,910	\$40,610	\$831,159	06/17/2021	\$0	
Total For:		Ottawa				3.99	\$690,000	\$73,179	\$1,176,821	\$690,000	\$40,616	\$623,263			\$481,910	\$40,610	\$831,159		\$0	
Total For:		2021				14.89	\$2,584,560	\$364,326	\$1,511,720	\$2,766,441	\$331,763	\$851,226			\$1,699,175	\$344,927	\$831,159		\$0	
Total For:		8b				14.89	\$2,584,560	\$364,326	\$1,511,720	\$2,766,441	\$331,763	\$851,226			\$1,699,175	\$344,927	\$831,159		\$0	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 12 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		9																	
Year:		2021																	
County:		Alcona																	
130331	CON	F-41	F-41 from F-30 to M-72	Asphalt Overlay		4.480	\$396,209	\$64,354	\$802,396	\$350,115	\$56,470	\$722,818	02/25/2021	STL,EDD	\$350,053	\$56,460	\$722,690	06/14/2021	\$0
205382	CON	Traverse Bay State Rd	Traverse Bay State Road from F-41 to 2nd Street	Ultra-thin Asphalt Overlay		0.660	\$48,962	\$0	\$31,928	\$52,898	\$0	\$34,494	07/01/2021	STL					\$0
Total For:		Alcona				5.14	\$445,171	\$64,354	\$834,324	\$403,013	\$56,470	\$757,311			\$350,053	\$56,460	\$722,690		\$0
County:		Alpena																	
205302	CON	Cathro Rd	Cathro Road from Long Rapids Road to Lacombe Road	Crush, shape and asphalt resurfacing	AC	3.990	\$425,014	\$0	\$678,956	\$826,743	\$0	\$206,686	10/28/2020	STL	\$826,583	\$0	\$206,646	04/21/2021	\$0
205303	NI	Transit Capital	Area-wide	FY 2021 RTF - Purchase Van with Lift		0.000	\$45,000	\$11,250	\$0				09/30/2021	STL					\$0
Total For:		Alpena				3.99	\$470,014	\$11,250	\$678,956	\$826,743	\$0	\$206,686			\$826,583	\$0	\$206,646		\$0
County:		Cheboygan																	
205297	CON	S River Rd	South River Road from .137 miles South of Wylie Road to asphalt Lenz Drive	Crush, shape and hot mix		1.870	\$541,193	\$97,996	\$100,000	\$509,049	\$85,988	\$92,867	12/18/2020	STL,EDD	\$508,901	\$85,963	\$92,840	05/13/2021	\$0
209448	CON	Birch Dr (S Straits Hwy)	Birch Drive (South Straits Highway) (1,500' S of Ballard to Ballard St)	Crush, shape & asphalt resurfacing		0.280	\$75,000	\$0	\$20,000	\$80,713	\$0	\$21,585	06/14/2021	STL	\$95,191	\$0	\$25,457	08/18/2021	\$0
Total For:		Cheboygan				2.16	\$616,193	\$97,996	\$120,000	\$589,763	\$85,988	\$114,452			\$604,093	\$85,963	\$118,297		\$0
County:		Crawford																	
205308	CON	Twin Bridge Rd	Twin Bridge Road from County Road 612 north for 4 miles	Crush, Shape, & Asphalt Resurfacing		3.890	\$322,175	\$78,128	\$316,472	\$314,865	\$76,967	\$307,868	05/07/2021	STL,EDD	\$269,140	\$65,790	\$263,159		\$0
205346	NI	Transit Capital	Area Wide	FY2021 RTF - Facility Maintenance		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL					\$0
Total For:		Crawford				3.89	\$414,175	\$101,128	\$316,472	\$314,865	\$76,967	\$307,868			\$269,140	\$65,790	\$263,159		\$0
County:		Montmorency																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 13 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 9																			
Year: 2021																			
County: Montmorency																			
205337	CON	County Road 612	County Road 612 from Eagle Point Drive to 369' east of Meridian Line Road	Crush, Shape & Asphalt Resurfacing		1.140	\$371,328	\$62,979	\$41,517	\$389,000	\$59,431	\$42,731	11/09/2020	STL,EDD	\$388,842	\$59,406	\$42,714	02/03/2021	\$115,543
Total For: Montmorency						1.14	\$371,328	\$62,979	\$41,517	\$389,000	\$59,431	\$42,731			\$388,842	\$59,406	\$42,714		\$115,543
County: Oscoda																			
205342	CON	W Miller Rd	W Miller Rd - 75 feet west of Centerline Rd to .49 miles east of Galbraith	Crush, Shape & Asphalt Resurfacing		1.510	\$412,866	\$56,715	\$54,169	\$383,984	\$51,982	\$44,014	11/05/2020	STL,EDD	\$383,824	\$51,960	\$43,996	04/14/2021	\$399,069
Total For: Oscoda						1.51	\$412,866	\$56,715	\$54,169	\$383,984	\$51,982	\$44,014			\$383,824	\$51,960	\$43,996		\$399,069
County: Otsego																			
205317	CON	Krys Rd	Krys Road from Charles Brink Road to Johnson Road	HMA Wedging and Asphalt Overlay		2.520	\$451,357	\$0	\$637,919	\$451,033	\$0	\$638,418	05/07/2021	STL	\$432,969	\$0	\$612,850	07/20/2021	\$0
Total For: Otsego						2.52	\$451,357	\$0	\$637,919	\$451,033	\$0	\$638,418			\$432,969	\$0	\$612,850		\$0
County: Presque Isle																			
205322	CON	County Road 451	County Road 451 from Claus Road to 666 feet west of East Hawks Highway	Crush, Shape & Asphalt Resurfacing		1.480	\$426,417	\$38,762	\$150,583	\$431,405	\$39,275	\$152,737	02/08/2021	STL,EDD	\$431,762	\$39,308	\$152,864	05/17/2021	\$0
205325	CON	Long Lake Hwy	Smigelski Road to Schubert Road	Single Course Chip Seal and Fog Seal		3.000	\$33,709	\$36,658	\$0	\$33,706	\$36,661	\$0	05/24/2021	EDD,STL					\$70,367
209443	CON	Bolton Rd	Bolton Rd from south county line to Long Lake Highway	Single Corse Chip Seal & Fog Seal		1.180	\$11,236	\$12,219	\$0	\$11,235	\$11,925	\$296	05/27/2021	EDD,STL					\$23,159
Total For: Presque Isle						5.66	\$471,362	\$87,639	\$150,583	\$476,345	\$87,861	\$153,033			\$431,762	\$39,308	\$152,864		\$93,526
Total For: 2021						26.00	\$3,652,466	\$482,061	\$2,833,940	\$3,834,745	\$418,699	\$2,264,513			\$3,687,264	\$358,887	\$152,864		\$608,139
Total For: 9						26.00	\$3,652,466	\$482,061	\$2,833,940	\$3,834,745	\$418,699	\$2,264,513			\$3,687,264	\$358,887	\$2,163,214		\$608,139

RTF: 10a

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 14 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 10a																				
Year: 2021																				
County: Antrim																				
130363	CON	C38 (Mancelona Road)	Mancelona Road (C 38) from Milling & one course overlay	Mancelona Village limits to the east county line	ACC	0.000	\$394,745	\$0	\$0	\$394,745	\$0	\$0	02/10/2020	STL	\$0	\$0	\$0	04/22/2020	\$0	
211187	NI	Transit Capital	Areawide	FY 2021 RTF - Replace Bus 411		0.000	\$60,000	\$15,000	\$0				09/30/2021	STL						
Total For: Antrim							0.00	\$454,745	\$15,000	\$0	\$394,745	\$0	\$0			\$0	\$0	\$0		\$0
County: Charlevoix																				
205622	CON	Clarion Rd	US-131 to River Rd	Crush & Shape		0.440	\$267,654	\$82,346	\$0	\$291,600	\$89,726	\$0	02/19/2021	STL,EDD	\$291,447	\$89,679	\$0	06/08/2021	\$0	
205639	NI	Transit Capital	areawide	FY 2021 RTF - Transit Capital (Computer/Computer Equipment)		0.000	\$29,352	\$7,338	\$0				09/30/2021	STL						
211735	NI	Transit Capital	Areawide	FY2021 RTF Transit Capital		0.000	\$120,000	\$30,000	\$0				09/30/2021	STL						
Total For: Charlevoix							0.44	\$417,006	\$119,684	\$0	\$291,600	\$89,726	\$0			\$291,447	\$89,679	\$0		\$0
County: Kalkaska																				
212349	CON	County Road 571 NE	County Road 571 from North Kalkaska County Line to .5 miles south of Starva	Crush and Shape and Asphalt Resurfacing		1.010	\$492,368	\$0	\$126,000	\$617,296	\$0	\$154,324	07/13/2021	STL						
212351	CON	County Road 612 NE	County Road 612	Crush and Shape and Asphalt Resurfacing		1.340	\$0	\$320,000	\$130,671				03/12/2021	EDD,STL						
Total For: Kalkaska							2.35	\$492,368	\$320,000	\$256,671	\$617,296	\$0	\$154,324							\$0
Total For: 2021							2.79	\$1,364,119	\$454,684	\$256,671	\$1,303,641	\$89,726	\$154,324			\$291,447	\$89,679	\$0		\$0
Total For: 10a							2.79	\$1,364,119	\$454,684	\$256,671	\$1,303,641	\$89,726	\$154,324			\$291,447	\$89,679	\$0		\$0

RTF: 10b
Year: 2021

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 15 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		10b																	
Year:		2021																	
County:		Manistee																	
206019	CON	Glovers Lake Rd	East of Keilor to US-31 (Pleasanton Hwy)	Crush & Shape & Asphalt Resurfacing		2.180	\$526,698	\$162,595	\$258,356	\$474,992	\$122,346	\$122,346	12/15/2020	STL,EDD	\$474,860	\$122,312	\$122,312	03/08/2021	\$564,881
212718	NI	Transit Capital	areawide	FY21 RTF - bus purchases		0.000	\$41,839	\$10,460	\$0				09/30/2021	STL					
Total For:		Manistee				2.18	\$568,537	\$173,055	\$258,356	\$474,992	\$122,346	\$122,346			\$474,860	\$122,312	\$122,312		\$564,881
County:		Wexford																	
211956	CON	N 9 Rd	9 Road from M-115 to County Line Road	One Course Asphalt Overlay		7.340	\$1,006,160	\$160,826	\$90,714	\$1,004,242	\$160,553	\$90,507	03/26/2021	STL,EDD	\$769,135	\$122,965	\$69,318	07/02/2021	\$0
212717	NI	Transit Capital	areawide	FY21 RTF - Van purchase (Purchase up to one van)		0.000	\$10,000	\$2,500	\$0				09/30/2021	STL					
Total For:		Wexford				7.34	\$1,016,160	\$163,326	\$90,714	\$1,004,242	\$160,553	\$90,507			\$769,135	\$122,965	\$69,318		\$0
Total For:		2021				9.53	\$1,584,697	\$336,381	\$349,070	\$1,479,235	\$282,900	\$212,854			\$1,243,995	\$245,278	\$69,318		\$564,881
Total For:		10b				9.53	\$1,584,697	\$336,381	\$349,070	\$1,479,235	\$282,900	\$212,854			\$1,243,995	\$245,278	\$191,631		\$564,881

RTF:		10c																	
Year:		2021																	
County:		Benzie																	
205425	NI	Transit Capital	areawide	FY 2021 RTF - transit capital (Bus purchase)		0.000	\$62,400	\$15,600	\$0				09/30/2021	STL					
212346	CON	River Rd	River Road from Village of Benzonia limits (Well Street) to Betsie River	One Course Asphalt Overlay		0.690	\$270,611	\$60,007	\$0	\$224,997	\$49,892	\$0	02/24/2021	STL,EDD	\$233,550	\$51,789	\$0	05/28/2021	\$274,690
212347	CON	Esch Rd	Esch Road from west end to 475' east, Benzie County	One Course Asphalt Overlay		0.100	\$43,182	\$0	\$10,796	\$43,122	\$0	\$10,780	05/14/2021	STL	\$42,951	\$0	\$10,738		\$0
Total For:		Benzie				0.79	\$376,193	\$75,607	\$10,796	\$268,119	\$49,892	\$10,780			\$276,500	\$51,789	\$10,738		\$274,690
County:		Grand Traverse																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 16 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		10c																	
Year:		2021																	
County:		Grand Traverse																	
130378	CON	Walton Rd	Walton Road from Blackman Road to 100ft West of Railroad Tracks	Resurface	ACC	0.000	\$121,731	\$0	\$0	\$121,731	\$0	\$0	09/10/2020	STL	\$0	\$0	\$0	01/19/2021	\$0
205773	CON	Countywide	Various locations - Grand Traverse County	single course chip seal		15.580	\$561,222	\$0	\$185,379				08/06/2021	STL					
209769	NI	Transit Capital	Areawide	FY 21- Computer/Computer Equipment		0.000	\$38,700	\$9,675	\$0				09/30/2021	STL					
Total For:		Grand Traverse				15.58	\$721,653	\$9,675	\$185,379	\$121,731	\$0	\$0			\$0	\$0	\$0		\$0
County:		Leelanau																	
205781	CON	Bugai Rd	M-72 to Lincoln Rd.	Asphalt Overlay		1.930	\$467,282	\$100,000	\$0	\$463,901	\$102,869	\$0	07/26/2021	STL,EDD, HIC					\$0
Total For:		Leelanau				1.93	\$467,282	\$100,000	\$0	\$463,901	\$102,869	\$0							\$0
Total For:		2021				18.30	\$1,565,128	\$185,282	\$196,175	\$853,750	\$152,761	\$10,780			\$276,500	\$51,789			\$274,690
Total For:		10c				18.30	\$1,565,128	\$185,282	\$196,175	\$853,750	\$152,761	\$10,780			\$276,500	\$51,789	\$10,738		\$274,690
RTF:		11																	
Year:		2021																	
County:		Chippewa																	
206123	CON	Shunk Rd	Shunk Road from 5 Mile Road to 9 Mile Road	Crush & Shape & Asphalt Resurfacing (GPA)		4.020	\$596,569	\$102,823	\$46,319	\$485,982	\$85,047	\$36,449	12/15/2020	STL,EDD	\$485,822	\$85,019	\$36,437	03/29/2021	\$0
206195	NI	Transit Capital	areawide	FY 2020 RTF - Transit Bus w/Lift		0.000	\$60,800	\$15,200	\$0				09/30/2021	STL					
Total For:		Chippewa				4.02	\$657,369	\$118,023	\$46,319	\$485,982	\$85,047	\$36,449			\$485,822	\$85,019	\$36,437		\$0
County:		Luce																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 17 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		11																	
Year:		2021																	
County:		Luce																	
130399	CON	CR 407	0.1 miles south of Little Dawson Creek to 0.2 miles northerly	Reconstruction		0.200	\$256,000	\$44,000	\$20,000	\$286,389	\$50,118	\$21,479	11/17/2020	STL,EDD	\$341,152	\$59,702	\$25,586	03/19/2021	\$0
206108	CON	County Road 407	0.3 miles south of High Bridge over Two Hearted River northerly 2 miles	Asphalt Pavement Repair	ACC	0.000	\$150,000	\$0	\$0	\$150,000	\$0	\$0	07/30/2020	STL	\$0	\$0	\$0	02/24/2021	\$0
206152	CON	County Road 466	County Road 466 from County Road 451 to County Road 403	Asphalt Overlay		0.750	\$100,000	\$0	\$50,000	\$99,461	\$0	\$49,656	08/02/2021	STL					\$0
206198	CON	Countywide	Various Locations - Luce County	Pavement Markings		0.000	\$79,680	\$0	\$0	\$79,655	\$0	\$0	05/20/2021	STL,HIC					\$0
Total For:		Luce				0.95	\$585,680	\$44,000	\$70,000	\$615,505	\$50,118	\$71,135			\$341,152	\$59,702	\$25,586		\$0
County:		Mackinac																	
206155	CON	Manistique Lakes Rd	Norton Road to County Line	Asphalt Overlay (1-1.5 inches) (GPA)		6.810	\$553,200	\$70,013	\$68,787	\$474,813	\$59,352	\$59,352	11/05/2020	STL,EDD	\$474,653	\$59,332	\$59,332	04/26/2021	\$528,048
211809	CON	Countywide	Various Locations - Mackinac County	FY21 Pavement Markings	AC	0.000	\$49,726	\$0	\$91,416	\$142,992	\$0	\$0	02/19/2021	STL	\$155,989	\$0	\$0	07/05/2021	\$7,213
Total For:		Mackinac				6.81	\$602,926	\$70,013	\$160,203	\$617,805	\$59,352	\$59,352			\$630,642	\$59,332	\$59,332		\$535,262
Total For:		2021				11.78	\$1,845,975	\$232,036	\$276,522	\$1,719,292	\$194,517	\$166,935			\$1,457,616	\$204,052	\$59,332		\$535,262
Total For:		11				11.78	\$1,845,975	\$232,036	\$276,522	\$1,719,292	\$194,517	\$166,935			\$1,457,616	\$204,052	\$121,355		\$535,262

RTF: 12a

Year: 2021

County: Alger

205564	NI	Transit Capital	Area Wide	FY 21 RTF - equipment (tire replacement)		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL					
205566	NI	Transit Capital	Area Wide	FY 2021 RTF-equipment		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 18 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		12a																	
Year:		2021																	
County:		Alger																	
205603	CON	Au Train Forest Lake Rd	AuTrain-Forest Lake Road	Road Rehabilitation		1.860	\$390,350	\$133,175	\$102,252	\$344,004	\$109,260	\$60,175	11/17/2020	STL,EDD	\$343,870	\$109,217	\$60,152	03/02/2021	\$449,857
209713	NI	Transit Capital	Area Wide	FY 2021- bus support equipment		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL					
209716	NI	Transit Capital	Area Wide	FY 2021 RTF- bus support equipment- dispatching software		0.000	\$36,000	\$9,000	\$0				09/30/2021	STL					
212354	NI	Transit Capital	areawide	FY21 RTF - salt/sand spreader		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL					
Total For:		Alger				1.86	\$450,350	\$148,175	\$102,252	\$344,004	\$109,260	\$60,175			\$343,870	\$109,217	\$60,152		\$449,857
County:		Marquette																	
205609	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Improvements		0.000	\$80,000	\$20,000	\$0				09/30/2021	STL					
205649	CON	County Road 557	County Road 557 from .5 miles south of Wilson Creek to CR SW	road rehabilitation		2.500	\$866,465	\$93,279	\$137,256	\$638,424	\$93,279	\$66,327	01/15/2021	STL,EDD	\$638,264	\$159,566	\$0	04/23/2021	\$0
212839	NI	Transit Capital	Area Wide	FY 2021 RTF - boiler replacement		0.000	\$26,000	\$6,500	\$0				09/30/2021	STL					
Total For:		Marquette				2.50	\$972,465	\$119,779	\$137,256	\$638,424	\$93,279	\$66,327			\$638,264	\$159,566	\$0		\$0
County:		Schoolcraft																	
205797	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Construction		0.000	\$40,700	\$10,175	\$0				09/30/2021	STL					
210861	CON	County Road 441	County Road 441 from County Road 442 North to Manistique Avenue	Asphalt overlay (1-1.5 inches)		3.350	\$465,834	\$149,166	\$5,000	\$581,117	\$162,191	\$30,483	02/11/2021	STL,EDD	\$539,050	\$172,984	\$5,742	06/25/2021	\$0
Total For:		Schoolcraft				3.35	\$506,534	\$159,341	\$5,000	\$581,117	\$162,191	\$30,483			\$539,050	\$172,984	\$5,742		\$0
Total For:		2021				7.71	\$1,929,349	\$427,295	\$244,508	\$1,563,544	\$364,730	\$156,985			\$1,521,184	\$441,767	\$5,742		\$449,857

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 19 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Total For:		12a				7.71	\$1,929,349	\$427,295	\$244,508	\$1,563,544	\$364,730	\$156,985		\$1,521,184	\$441,767	\$65,894	\$449,857
RTF:		12b															
Year:		2021															
County:		Delta															
205476	NI	Transit Capital	Area Wide	FY 2021 RTF - Transit Capital (tires)		0.000	\$1,440	\$360	\$0				09/30/2021	STL			
205816	CON	21st Rd	CR 416 to CR 426	Asphalt Overlay		2.630	\$300,000	\$30,000	\$30,000	\$267,504	\$30,000	\$36,876	12/10/2020	STL,EDD	\$267,344	\$66,836	\$0
205823	CON	County 426 24th Rd	426 24th Rd	Asphalt Overlay		4.820	\$500,000	\$50,000	\$50,000	\$417,081	\$50,000	\$54,270	12/11/2020	STL,EDD	\$416,921	\$104,230	\$0
205825	CON	H Rd	D Rd/H Rd (CR535) from M-35 to US-2 and Bark River	asphalt overlay	AC	11.460	\$0	\$136,000	\$1,431,552	\$665,517	\$132,494	\$724,911	06/23/2021	STL,EDD			\$0
212453	CON	Summer Meadow G.5 Rd	CR 529 (Summer Meadow G.5 Rd)	Shoulder work- aggregate overlay of the whole road		1.000	\$81,850	\$0	\$18,150	\$81,850	\$0	\$18,150	04/28/2021	STL			\$0
212454	CON	26th Rd	CR 434/26th Road	shoulder work- aggregate overlay of the whole road		1.000	\$81,850	\$0	\$18,150	\$81,850	\$0	\$18,150	04/28/2021	STL			\$0
212737	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Improvements		0.000	\$50,000	\$12,500	\$0				09/30/2021	STL			
Total For:		Delta				20.91	\$1,015,140	\$228,860	\$1,547,852	\$1,513,802	\$212,494	\$852,358		\$684,265	\$171,066	\$0	\$758,076
County:		Dickinson															
205463	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$7,680	\$1,920	\$0				09/30/2021	STL			
205464	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$3,000	\$750	\$0				09/30/2021	STL			
213216	NI	Hooper St	600 Hooper Street, Kingsford, MI	1 small yard tractor with snow removal equipment (plow or snow thrower)		0.000	\$8,169	\$2,042	\$0				09/30/2021	STL			
Total For:		Dickinson				0.00	\$18,849	\$4,712	\$0								
County:		Menominee															
210786	CON	County Road 551	Menominee County County Road 551	crush & shape 7 asphalt resurfacing		2.700	\$766,382	\$161,000	\$162,968	\$542,315	\$114,574	\$106,935	12/18/2020	STL,EDD	\$542,173	\$114,544	\$106,907

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 20 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		12b																	
Year:		2021																	
County:		Menominee																	
212171	CON	Countywide	Various Locations - Menominee County	Preventive maintenance - Chip Seal		8.620	\$0	\$75,000	\$205,000	\$0	\$67,590	\$182,743	02/25/2021	EDD	\$0	\$67,536	\$182,597	06/01/2021	\$60,373
212738	CON	County Road 557	County Road 352 & County Road 557	Double Chip Seal & Single Chip Seal with Fog Seal		5.380	\$224,209	\$0	\$47,950	\$219,084	\$0	\$54,771	08/09/2021	STL					\$0
Total For:		Menominee				16.70	\$990,591	\$236,000	\$415,918	\$761,399	\$182,164	\$344,449			\$542,173	\$182,080	\$289,504		\$60,373
Total For:		2021				37.61	\$2,024,580	\$469,572	\$1,963,770	\$2,275,202	\$394,658	\$1,196,807			\$1,226,438	\$353,146	\$289,504		\$818,448
Total For:		12b				37.61	\$2,024,580	\$469,572	\$1,963,770	\$2,275,202	\$394,658	\$1,196,807			\$1,226,438	\$353,146	\$289,504		\$818,448

RTF:		13a																		
Year:		2021																		
County:		Baraga																		
206786	CON	Lindblom Rd	Lindblom Road from Westland Drive to Baraga Plains Road	Two Course Asphalt Resurfacing		2.040	\$1,000	\$0	\$299,000				07/09/2021	STL						
212793	CON	Pelkie Rd	Pelkie Rd from M-38 thence northerly 2.83 miles	One Course Asphalt Overlay		2.830	\$429,193	\$0	\$107,299	\$430,180	\$0	\$107,545	07/26/2021	STL						\$0
212805	CON	Town Rd	Town Road from Skanee Road thence Northerly .985 miles	Two Course Asphalt Resurfacing		0.990	\$1,000	\$0	\$199,000				07/09/2021	STL						
212808	CON	Whirligig Rd	Whirligig Road from Skanee Road to Pequaming Road	Two Course Asphalt Resurfacing		0.560	\$1,000	\$0	\$1,000				07/09/2021	STL						
212809	CON	Prison Access Rd	Westland Drive from Wadaga Road to M-38	Culvert Rehabilitation		1.000	\$1,000	\$0	\$1,000				07/09/2021	STL						
Total For:		Baraga				7.42	\$433,193	\$0	\$607,299	\$430,180	\$0	\$107,545								\$0
County:		Houghton																		
127806	CON	Canal Rd	From M-26 to Coles Creek Road	Asphalt Milling and Overlay over Chip Seal		2.060	\$0	\$596,000	\$149,000	\$0	\$558,525	\$139,631	02/01/2021	EDD	\$0	\$558,365	\$139,591	05/17/2021	\$0	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 21 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		13a																	
Year:		2021																	
County:		Houghton																	
206634	CON	Bear Lake Rd	Bear Lake Road from Salo Rd to M-203	Aggregate Grade lift and Asphalt Overlay		1.490	\$574,400	\$0	\$143,600	\$570,974	\$0	\$142,743	02/02/2021	STL	\$570,814	\$0	\$142,703	05/17/2021	\$0
212367	NI	Transit Capital	Areawide	FY21 RTF - Office Equipment		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL					
212465	CON	Countywide	Various Local Roads - Houghton County	Pavement Markings		0.610	\$26,209	\$0	\$13,391	\$26,392	\$0	\$13,475	04/28/2021	STL	\$21,143	\$0	\$10,795	08/12/2021	\$0
Total For: Houghton						4.16	\$604,609	\$597,000	\$305,991	\$597,365	\$558,525	\$295,850			\$591,956	\$558,365	\$293,090		\$0
County:		Keweenaw																	
116614	CON	Gratiot Lake Road	Gratiot Lake Road from US-41 then South 2.78 miles	One Course Asphalt Overlay		2.780	\$229,000	\$132,000	\$88,000	\$229,000	\$132,000	\$83,967	03/18/2021	STL,EDD	\$342,320	\$85,580	\$0	06/24/2021	\$0
Total For: Keweenaw						2.78	\$229,000	\$132,000	\$88,000	\$229,000	\$132,000	\$83,967			\$342,320	\$85,580	\$0		\$0
Total For: 2021						14.35	\$1,266,802	\$729,000	\$1,001,290	\$1,256,545	\$690,525	\$487,361			\$934,276	\$643,945	\$0		\$0
Total For: 13a						14.35	\$1,266,802	\$729,000	\$1,001,290	\$1,256,545	\$690,525	\$487,361			\$934,276	\$643,945	\$293,090		\$0
RTF:		13b																	
Year:		2021																	
County:		Gogebic																	
130467	CON	Lake Rd	From Omans Creek Bridge thence westerly 2.93 miles	Cold -In-Place Recycle & Asphalt Resurfacing		2.930	\$561,466	\$189,528	\$143,040	\$467,195	\$157,716	\$119,031	01/19/2021	STL,EDD	\$467,070	\$157,673	\$118,999	04/20/2021	\$260,077
Total For: Gogebic						2.93	\$561,466	\$189,528	\$143,040	\$467,195	\$157,716	\$119,031			\$467,070	\$157,673	\$118,999		\$260,077
County:		Iron																	
206897	CON	Baumgartner Rd	Baugartner Road From N.Hill Rd westerly to Bonifas	Crush and Shape and Asphalt Resurfacing		0.750	\$195,200	\$0	\$50,050				03/12/2021	STL					
206898	CON	16th Ave	16th Ave (County Road 653) from US-2 to Buckholtz Rd	Crush and Shape and Asphalt Resurface (GPA)		0.630	\$129,600	\$57,400	\$135,196	\$141,636	\$63,736	\$148,718	04/28/2021	STL,EDD	\$169,618	\$76,328	\$178,098	08/06/2021	\$0
207323	CON	Buck Lake Rd	Buck Lake Road from Buck Lake Park Road to CR 424	Crush and Shape and Asphalt Resurfacing		0.940	\$258,573	\$0	\$75,427				05/07/2021	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 22 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		13b																	
Year:		2021																	
Total For:		Iron				2.32	\$583,373	\$57,400	\$260,673	\$141,636	\$63,736	\$148,718		\$169,618	\$76,328	\$178,098	\$0		
County:		Ontonagon																	
206907	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equipment		0.000	\$30,000	\$7,500	\$0				09/30/2021	STL					
207542	CON	Gardner Rd	Gardner Road from One & 1/2 Mile Road thence north 3.541 miles	Crush and Shape and Asphalt Resurfacing		4.500	\$558,169	\$523,417	\$0	\$653,995	\$523,417	\$90,020	06/28/2021	STL,EDD				\$0	
Total For:		Ontonagon				4.50	\$588,169	\$530,917	\$0	\$653,995	\$523,417	\$90,020						\$0	
Total For:		2021				9.75	\$1,733,008	\$777,845	\$403,713	\$1,262,826	\$744,869	\$357,769		\$636,687	\$234,001			\$260,077	
Total For:		13b				9.75	\$1,733,008	\$777,845	\$403,713	\$1,262,826	\$744,869	\$357,769		\$636,687	\$234,001	\$297,097		\$260,077	
RTF:		14																	
Year:		2021																	
County:		Lake																	
206232	NI	Transit Capital	areawide	FY 2021 RTF - Replacement of administrative vehicle		0.000	\$43,000	\$10,750	\$0				09/30/2021	STL					
206233	NI	Transit Capital	areawide	FY21 RTF - maintenance tools		0.000	\$24,853	\$6,213	\$0				09/30/2021	STL					
206243	NI	Transit Capital	areawide	FY21 RTF - Bus garage sweeper		0.000	\$30,000	\$7,500	\$0				09/30/2021	STL					
Total For:		Lake				0.00	\$97,853	\$24,463	\$0										
County:		Mason																	
206679	CON	Countywide	Various Locations - Mason County	Pavement markings		0.990	\$38,400	\$0	\$9,600	\$39,191	\$0	\$9,798	03/29/2021	STL	\$39,862	\$0	\$9,966	08/18/2021	\$0
Total For:		Mason				0.99	\$38,400	\$0	\$9,600	\$39,191	\$0	\$9,798			\$39,862	\$0	\$9,966		\$0
County:		Muskegon																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 23 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 14																			
Year: 2021																			
County: Muskegon																			
205891	CON	Whitehall Rd	Whitehall Road from Bard Road to Michilinda	Milling and one course overlay		2.290	\$599,316	\$0	\$164,829	\$490,947	\$0	\$135,261	05/07/2021	STL	\$427,280	\$0	\$135,547	07/22/2021	\$0
Total For: Muskegon							2.29	\$599,316	\$0	\$164,829	\$490,947	\$0	\$135,261		\$427,280	\$0	\$135,547		\$0
County: Oceana																			
130495	CON	Park St	Hancock to Third Ave	Reconstruct		0.490	\$250,000	\$0	\$792,657	\$287,885	\$0	\$828,208	12/14/2020	STL	\$287,725	\$0	\$828,168	04/22/2021	\$16,094
206367	CON	S 192nd Ave	192nd Ave from Skeels to McKinley	Crush and Shape and Resurface		1.930	\$357,225	\$88,106	\$83,175	\$377,092	\$90,741	\$75,527	10/27/2020	STL,EDD	\$376,953	\$90,708	\$75,499	01/29/2021	\$434,945
Total For: Oceana							2.43	\$607,225	\$88,106	\$875,832	\$664,976	\$90,741	\$903,734		\$664,678	\$90,708	\$903,667		\$451,039
Total For: 2021							5.71	\$1,342,794	\$112,569	\$1,050,261	\$1,195,114	\$90,741	\$1,048,793		\$1,131,820	\$90,708	\$903,667		\$451,039
Total For: 14							5.71	\$1,342,794	\$112,569	\$1,050,261	\$1,195,114	\$90,741	\$1,048,793		\$1,131,820	\$90,708	\$1,049,179		\$451,039
Grand Total:						374.880	\$47,364,418	\$9,358,892	\$22,256,562	\$45,396,172	\$8,007,266	\$15,940,151			\$36,325,754	\$7,097,056	\$11,144,728		\$14,822,786

Total Jobs Reported: 165

Preferences:
Report Name Rural Task Force (RTF) Financial Status
Report Type Statewide
Fiscal Year 2021
Job Type Local, Multi-Modal
Phase Type ALL
Phase Operational Status Programmed, Active, Completed

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: August 20, 2021

Page: 24 of 24

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Finance System				Local - EDD, STL, Multi-Modal - STL													
Template				Local - STP - Rural/Flexible, TEDF Cat D, TEDF Category D, Multi-Modal - Transit, Transit - STP - Rural - Flex													

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



This report is approved by MDOT Statewide Transportation Planning Division.