

Rural Task Force Monthly Status Report

December 17, 2020

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on December 17, 2020. Any changes in JobNet made up to that date are reflected in the RTF Financial Report. **Changes entered into JobNet after December 17, 2020 are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report please contact your RPA representative or Josh Grab at, Grabj@michigan.gov or (517) 335-2973. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

No activity reported for November.

Region 2 Planning Commission (R2PC)

RTF 2

Hillsdale County meeting scheduled for 12/4/20.

Jackson County meeting scheduled for 12/7/20.

The Lenawee County Local/Subcommittee opted not to meet. There was only one project change, and it will be approved at the Full RTF 2 meeting, which has yet to be scheduled, but will likely meet in early 2021 virtually.

Southcentral Michigan Planning Council (SMPC)

RTF 3

No activity reported for November.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No activity reported for November.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

No activity reported for November

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No activity reported for November.

East Michigan Council of Governments (EMCOG)

RTF 7a

No meetings were held in November.

Huron local meeting held 10/28/20

Tuscola local meeting scheduled for 12/16/20

Sanilac local meeting scheduled for 12/17/20

RTF 7A Regional meetings scheduled for 12/17/20

RTF 7b

RTF 7B Regional meeting held 11/2/20

RTF 7c

RTF 7C Regional meeting held 11/4/20

RTF 7d

RTF 7D Regional Meeting held 10/28/20

New chairperson elected: Pat Reinke, Ogemaw County Road Commission

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

Montcalm local meeting held 11/17/20

Mecosta local meeting held 11/18/20

Osceola local meeting held 11/19/20

All season network changes proposed.

RTF 8b

Allegan local meeting held 11/20/20.

Ionia local meeting held 11/23/20.

Northeast Michigan Council of Governments (NEMCOG)**RTF 9**

No activity reported for November.

Networks Northwest**RTF 10a**

No activity reported for November.

RTF 10b

No activity reported for November.

RTF 10c

No activity reported for November.

Eastern Upper Peninsula Regional Planning and Development Commission (EUPRPDC)**RTF 11**

No activity reported for November.

Central Upper Peninsula Planning and Development Regional Commission (CUPPAD)**RTF 12a**

No meetings were held in November.

Looking to schedule local meetings and possibly regional meeting during December/January.

RTF 12b

No meetings were held in November.

Western Upper Peninsula Planning & Development Regional Commission (WUPPDR)**RTF 13a**

No meetings were held in November.

RTF 13b

No meetings were held in November

West Michigan Shoreline Regional Development Commission (WMSRDC)**RTF 14**

RTF 14 Regional meeting held 11/23/20.



Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 1 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 1																		
Year: 2021																		
County: Livingston																		
205882	CON	Pinckney Rd	Pinckney Road from 1000ft south of Swarthout Road to Schafer Road	Pavement Rehabilitation		1.600	\$729,528	\$0	\$370,472					12/21/2020	STL			
Total For: Livingston						1.60	\$729,528	\$0	\$370,472									
County: Monroe																		
205458	CON	Tuttlehill Rd	Tuttle Hill Road between Ostrander Road and Oakville Waltz Road	4.41 miles of hot mix asphalt paving, aggregate shoulders, pavement marking		4.410	\$371,083	\$0	\$86,667	\$450,798	\$0	\$112,700	12/10/2020	STL,STU,STUL				\$0
205846	CON	Cone Rd	Cone Road over North Branch Macon Creek	Superstructure Rehabilitation		0.000	\$452,000	\$0	\$113,000				12/11/2020	STL				
Total For: Monroe						4.41	\$823,083	\$0	\$199,667	\$450,798	\$0	\$112,700						\$0
County: St. Clair																		
204997	CON	Wadhams Rd	Wadhams from Gratiot to I-94	Road Rehabilitation		1.620	\$274,000	\$0	\$70,000	\$289,964	\$0	\$73,855	11/17/2020	STL				\$0
204998	CON	King Rd	King Road from Marine City Highway to Remer	Road Resurfacing		3.100	\$353,000	\$0	\$105,000	\$393,766	\$0	\$116,955	11/18/2020	STL				\$0
204999	CON	Marine City Hwy	Marine City Hwy from Starville to King	Road Resurfacing		4.090	\$364,000	\$163,000	\$136,000	\$391,513	\$88,268	\$232,060	12/11/2020	STL,EDD				\$0
Total For: St. Clair						8.81	\$991,000	\$163,000	\$311,000	\$1,075,243	\$88,268	\$422,871						\$0
County: Washtenaw																		
205633	CON	Countywide	Various Routes - Washtenaw County	Pavement treatment will follow the LAP guidelines for PM and 3R work		3.240	\$808,329	\$168,396	\$206,842				12/11/2020	STL,EDD				
Total For: Washtenaw						3.24	\$808,329	\$168,396	\$206,842									\$0
Total For: 2021						18.05	\$3,351,940	\$331,396	\$1,087,981	\$1,526,041	\$88,268	\$535,570						\$0
Total For: 1						18.05	\$3,351,940	\$331,396	\$1,087,981	\$1,526,041	\$88,268	\$535,570						\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 2 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 2																	
Year: 2021																	
County: Hillsdale																	
206318	CON	W Montgomery Rd	Montgomery Road from Cambrian Road to South Hillsdale Road	Milling and One Course Asphalt Overlay		1.980	\$375,684	\$0	\$114,316			05/07/2021	STL				
206524	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities		0.000	\$10,000	\$2,500	\$0			09/30/2021	STL				
206616	CON	W Main St	Main St from W. Village Limits (Dennings Rd) to E. Village Limits (Kyser Rd)	Milling & One Course Asphalt Overlay		1.110	\$351,316	\$43,914	\$43,915			04/09/2021	STL,TEDB				
Total For: Hillsdale						3.09	\$737,000	\$46,414	\$158,231								\$0
County: Jackson																	
206636	CON	Countywide	Countywide	Asphalt Overlay (1 - 1.5 inches)		0.500	\$995,000	\$721,135	\$199,000			02/05/2021	STL,EDD				
Total For: Jackson						0.50	\$995,000	\$721,135	\$199,000								\$0
County: Lenawee																	
206187	CON	Morenci Rd	Morenci Road from US-127 to Ohio State Line	One Course Asphalt Overlay		9.680	\$957,000	\$141,041	\$98,209			06/01/2021	STL,EDD				
206462	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities (tires)		0.000	\$4,400	\$1,100	\$0			09/30/2021	STL				
206464	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$6,000	\$1,500	\$0			09/30/2021	STL				
206478	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip/Facilities (computer and accessories)		0.000	\$5,600	\$1,400	\$0			09/30/2021	STL				
Total For: Lenawee						9.68	\$973,000	\$145,041	\$98,209								\$0
Total For: 2021						13.27	\$2,705,000	\$912,590	\$455,440								\$0
Total For: 2						13.27	\$2,705,000	\$912,590	\$455,440								\$0

RTF: 3

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 3 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 3																			
Year: 2021																			
County: Barry																			
206798	CON	W State Rd	Countywide Preventive Maintenance	W State Rd: Capital Preventive Maintenance		1.360	\$425,000	\$0	\$106,250					10/26/2020	STL				
206895	CON	Countywide	Various Routes - Barry County	Center line and edge line pavement marking		0.550	\$340,000	\$0	\$0					11/13/2020	STL				
Total For: Barry						1.91	\$765,000	\$0	\$106,250										\$0
County: Branch																			
206965	CON	State Rd	Countywide Preventive Maintenance	One Course HMA Overlay		0.210	\$614,000	\$98,756	\$54,744					01/08/2021	STL,EDD				
207007	CON	S Matteson St	Matteson Street, South Village Limit to North Village Limit	Chip Seal		1.030	\$24,000	\$6,000	\$0					01/08/2021	STL				
Total For: Branch						1.24	\$638,000	\$104,756	\$54,744										\$0
County: Calhoun																			
206684	CON	Partello Rd	Partello Road/H Drive N, 20 Mile Road to 21 Mile Road	Crush and Shape with HMA Resurfacing		1.190	\$690,000	\$0	\$172,500	\$683,241	\$0	\$170,810	10/28/2020	STL					\$0
Total For: Calhoun						1.19	\$690,000	\$0	\$172,500	\$683,241	\$0	\$170,810							\$0
County: Kalamazoo																			
205408	CON	E R Ave	36th Street to East County Line	Cold Milling & HMA Overlay (<2 inches)		6.000	\$541,000	\$426,318	\$122,033					11/30/2020	STL,EDD				
205409	NI	N Rose St	Areawide	van purchase		0.000	\$103,000	\$25,750	\$0					07/01/2021	STL				
Total For: Kalamazoo						6.00	\$644,000	\$452,068	\$122,033										\$0
County: St. Joseph																			
205775	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$84,000	\$21,000	\$0					09/30/2021	STL				
205777	CON	Burr Oak Rd	Deer Park Road to Hackman Road	Reconstruction		1.760	\$373,437	\$0	\$93,359					02/05/2021	STL				
205782	CON	Silver St	Michigan Avenue to N. County Line	2" HMA Overlay		1.950	\$194,564	\$0	\$48,641					02/05/2021	STL				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 4 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt		Local Amt	Date	Fed Amt		State Amt	Local Amt
RTF: 3																		
Year: 2021																		
Total For: St. Joseph						3.71	\$652,001	\$21,000	\$142,000									\$0
Total For: 2021						14.05	\$3,389,001	\$577,824	\$597,527	\$683,241	\$0	\$170,810						\$0
Total For: 3						14.05	\$3,389,001	\$577,824	\$597,527	\$683,241	\$0	\$170,810						\$0
RTF: 4																		
Year: 2021																		
County: Berrien																		
206402	CON	S Red Arrow Hwy	2000 feet Southwest of Herbert Road to Sawyer Road	Milling & two course asphalt resurfacing		1.940	\$775,933	\$99,377	\$1,924,690			05/07/2021	STL,EDD					
Total For: Berrien						1.94	\$775,933	\$99,377	\$1,924,690									\$0
County: Cass																		
207151	CON	Decatur Rd	M-60 to Kelsey Lake Road	Mill and Fill		3.720	\$359,400	\$55,300	\$138,300			02/05/2021	STL,EDD					
207172	CON	Marcellus Hwy	Goodenough Road to Hathaway Road	Mill and one course non-structural overlay		1.400	\$202,208	\$50,553	\$0			02/05/2021	STL,EDD					
207346	CON	Various	Various	Pavement Markings		0.000	\$74,999	\$0	\$1			02/05/2021	STL					
211999	CON	Mason St	Mason Street from Kensington Road to 1.27 miles East	Crush and Shape with 4" HMA		1.270	\$338,204	\$0	\$84,551			04/09/2021	STL					
Total For: Cass						6.39	\$974,811	\$105,853	\$222,852									\$0
County: Van Buren																		
206739	CON	E Arlington St	East Arlington Street from Center Street to East Monroe Street (M-43)	Crush & Shape		0.510	\$129,000	\$146,637	\$74,363	\$129,000	\$146,637	\$96,630	11/05/2020	STL,EDD				\$0
206964	CON	County Road 388	46th Street to Bloomingdale Village Limits	Crush and shape		1.100	\$702,089	\$0	\$487,911			03/12/2021	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 5 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Fed Amt	Initial Obligation		Date	Funding Source	Award			Cost To Date
							State Amt	Local Amt		State Amt	Local Amt			Fed Amt	State Amt	Local Amt	
RTF: 4																	
Year: 2021																	
Total For: Van Buren						1.61	\$831,089	\$146,637	\$562,274	\$129,000	\$146,637	\$96,630					\$0
Total For: 2021						9.93	\$2,581,833	\$351,867	\$2,709,816	\$129,000	\$146,637	\$96,630					\$0
Total For: 4						9.93	\$2,581,833	\$351,867	\$2,709,816	\$129,000	\$146,637	\$96,630					\$0
RTF: 5																	
Year: 2021																	
County: Lapeer																	
206891	CON	Davison Rd	Davison Road from Washburn Road to Lake Nepessing Road	two course asphalt resurfacing		4.990	\$841,142	\$97,524	\$1,419,644				01/08/2021	STL,EDD			
207804	NI	Transit Capital	Areawide	FY 2021 RTF Bus Purchase		0.000	\$80,376	\$21,374	\$0				09/30/2021	STL			
207811	NI	Transit Capital	Areawide	FY 2021 RTF - Transit Capital		0.000	\$13,084	\$3,541	\$0				09/30/2021	STL			
Total For: Lapeer						4.99	\$934,602	\$122,439	\$1,419,644								\$0
County: Shiawassee																	
200571	CON	N Carland Rd	Carland Rd. from Cronk Rd. to Juddville Rd.	road repair		1.010	\$657,000	\$109,616	\$85,000	\$675,976	\$105,824	\$94,952	11/18/2020	STL,EDD			\$0
207814	NI	Transit Capital	Areawide	FY 2021 RTF - Bus purchase		0.000	\$73,000	\$18,250	\$0				09/30/2021	STL			
Total For: Shiawassee						1.01	\$730,000	\$127,866	\$85,000	\$675,976	\$105,824	\$94,952					\$0
Total For: 2021						6.00	\$1,664,602	\$250,305	\$1,504,644	\$675,976	\$105,824	\$94,952					\$0
Total For: 5						6.00	\$1,664,602	\$250,305	\$1,504,644	\$675,976	\$105,824	\$94,952					\$0
RTF: 6																	
Year: 2021																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 6 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 6																		
Year: 2021																		
County: Clinton																		
206986	CON	E Townsend Rd	East Townsend Road from US-127 to Krepps Road	Two Course Asphalt		0.760	\$160,000	\$0	\$40,000					11/13/2020	STL			
206992	CON	S Krepps Rd	S Krepps Rd: M21 to Townsend Road	Two Course Asphalt		1.010	\$200,000	\$0	\$50,000					01/08/2021	STL			
206993	CON	S Dewitt Rd	Parks to Centerline Road	Two Course Asphalt		2.070	\$280,000	\$0	\$70,000					01/08/2021	STL			
211019	CON	E Colony Rd	Colony Road from Scott Road to Chandler Road	Capital Preventative Maintenance		3.020	\$73,957	\$0	\$18,489					01/08/2021	STL			
211023	CON	E Round Lake Rd	Round Lake Road from Chandler Road to Shepardsville Road	Single Course Chip Seal		3.290	\$73,957	\$0	\$18,489					01/08/2021	STL			
211024	CON	S Dewitt Rd	DeWitt Road from Alward Road to Price Road	Capital Preventative Maintenance		2.740	\$73,957	\$0	\$18,489					01/08/2021	STL			
211025	CON	N Shepardsville Rd	Shepardsville Road from M-21 to Colony Road	Capital Preventative Maintenance		3.050	\$73,973	\$0	\$18,493					01/08/2021	STL			
Total For: Clinton						15.94	\$935,844	\$0	\$233,960									
County: Ingham																		
207001	CON	Bellevue Rd	Bellevue Road from Hull Road to Onodaga Road	Full-depth pavement recycling/rehabilitation, HMA resurfacing	AC	6.150	\$1,403,000	\$136,557	\$1,696,992					01/08/2021	STL,EDD			
Total For: Ingham						6.15	\$1,403,000	\$136,557	\$1,696,992									
Total For: 2021						22.09	\$2,338,844	\$136,557	\$1,930,952									
Total For: 6						22.09	\$2,338,844	\$136,557	\$1,930,952									

RTF: 7a
Year: 2021
County: Huron

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 7 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt		Local Amt	Date	Fed Amt		State Amt
RTF: 7a																	
Year: 2021																	
County: Huron																	
130156	CON	Elkton Road	NVL of Elkton to Kinde Road	Resurface		7.470	\$822,000	\$0	\$478,000				11/04/2020	STL			
206131	NI	Tranit Capital	Area Wide	FY 2021 RTF - Van purchase		0.000	\$32,000	\$8,000	\$0				09/30/2021	STL			
Total For: Huron						7.47	\$854,000	\$8,000	\$478,000								\$0
County: Sanilac																	
206143	CON	Bay City Forestville Rd	Hoadley Rd to M-19	Asphalt Overlay		7.030	\$743,589	\$0	\$185,897				11/13/2020	STL			
206397	CON	N Elk St	N Elk St: M-46 to North City Limits, City of Sandusky	Milling and One Course Asphalt resurfacing		0.520	\$131,000	\$63,000	\$49,000				01/08/2021	STL,EDD			
206557	NI	Transit Capital	Area Wide	FY2021 RTF - Bus purchase		0.000	\$100,000	\$25,000	\$0				09/30/2021	STL			
Total For: Sanilac						7.55	\$974,589	\$88,000	\$234,897								\$0
County: Tuscola																	
112616	CON	Huron St	Huron St: Norman to Scotch, Village of Vassar	Asphalt Reconstruct		0.330	\$464,697	\$123,303	\$147,000				01/08/2021	STL,EDD			
203039	CON	S Seeger St	S Seeger St: 7th St to Main St, Cass City	Milling and One Course Asphalt Resurfacing		0.490	\$220,400	\$46,000	\$66,600				01/08/2021	STL,EDD			
207064	CON	N Water St	Water St: Proctor St to Arch St, City of Vassar	Milling and One Course Asphalt Overlay		0.410	\$257,600	\$0	\$64,400				01/08/2021	STL			
Total For: Tuscola						1.23	\$942,697	\$169,303	\$278,000								\$0
Total For: 2021						16.25	\$2,771,286	\$265,303	\$990,897								\$0
Total For: 7a						16.25	\$2,771,286	\$265,303	\$990,897								\$0

RTF: 7b
Year: 2021
County: Bay

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 8 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 7b																			
Year: 2021																			
County: Bay																			
206175	CON	N Mackinaw Rd	Coggins Rd to Pinconning Rd	Crush & Shape & Asphalt Resurfacing		3.460	\$1	\$0	\$1,099,999					01/08/2021	STL				
211774	CON	N Garfield Rd	Garfield Rd: Linwood Rd to Erickson Rd Bay County, Bay County Road Commissi	Crush & Shape Asphalt Resurfacing		3.960	\$1,103,313	\$0	\$1,096,687					02/12/2021	STL				
Total For: Bay						7.43	\$1,103,314	\$0	\$2,196,686										\$0
County: Gratiot																			
206066	CON	N State Rd	State Road from Polk Road to Lincoln Road - Gratiot County	2 inch Asphalt overlay		4.070	\$362,000	\$264,000	\$59,000	\$449,105	\$234,482	\$104,391	12/09/2020	STL,EDD					\$0
209421	CON	S Luce Rd	Luce Road from South County Line to Skyline Drive, Gratiot County	Two Course Asphalt Overlay		1.900	\$320,000	\$0	\$80,000	\$352,532	\$0	\$88,133	10/27/2020	STL					\$0
Total For: Gratiot						5.97	\$682,000	\$264,000	\$139,000	\$801,638	\$234,482	\$192,524							\$0
County: Saginaw																			
206086	CON	Corunna Rd	Corunna Rd: Johnstone Rd to Peet Rd, Saginaw County	Milling and two course asphalt resurfacing	ACC	0.000	\$840,320	\$0	\$0	\$840,320	\$0	\$0	09/09/2020	STL		\$0	\$0	\$0	\$0
Total For: Saginaw						0.00	\$840,320	\$0	\$0	\$840,320	\$0	\$0				\$0	\$0	\$0	\$0
Total For: 2021						13.40	\$2,625,634	\$264,000	\$2,335,686	\$1,641,958	\$234,482	\$192,524				\$0	\$0	\$0	\$0
Total For: 7b						13.40	\$2,625,634	\$264,000	\$2,335,686	\$1,641,958	\$234,482	\$192,524				\$0	\$0	\$0	\$0

RTF: 7c																			
Year: 2021																			
County: Clare																			
206056	CON	N Twin Lakes Rd	Surrey Rd and Twin Lakes Rd, Clare County	One Course Asphalt Overlay		5.960	\$519,950	\$85,213	\$44,775					01/08/2021	STL,EDD				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 9 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 7c																		
Year: 2021																		
County: Clare																		
206059	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus purchase		0.000	\$40,000	\$10,000	\$0				09/30/2021	STL				
Total For: Clare						5.96	\$559,950	\$95,213	\$44,775						\$0	\$0	\$0	\$0
County: Gladwin																		
206754	CON	County Wide	Various Locations, To Be Determined, Gladwin County	Thin Course Asphalt Overlay		0.000	\$541,000	\$0	\$135,250				01/08/2021	STL				
Total For: Gladwin						0.00	\$541,000	\$0	\$135,250						\$0	\$0	\$0	\$0
County: Isabella																		
206362	CON	N Mission Rd	Mission Road from Baseline Road to Rosebush Road	One Course Asphalt Overlay		4.000	\$604,264	\$0	\$164,486				02/05/2021	STL				
209453	NI	Transit Capital	Area Wide	FY 2020 RTF - Bus Support Equip/Facilities		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL				
Total For: Isabella						4.00	\$696,264	\$23,000	\$164,486						\$0	\$0	\$0	\$0
County: Midland																		
206355	CON	S Coleman Rd	Various Locations, Midland County Road Commission	One Course Asphalt Overlay		6.010	\$572,477	\$76,909	\$155,614				01/08/2021	STL,EDD				
Total For: Midland						6.01	\$572,477	\$76,909	\$155,614						\$0	\$0	\$0	\$0
Total For: 2021						15.96	\$2,369,691	\$195,122	\$500,125						\$0	\$0	\$0	\$0
Total For: 7c						15.96	\$2,369,691	\$195,122	\$500,125						\$0	\$0	\$0	\$0

RTF: 7d
Year: 2021
County: Arenac

209577	CON	Arenac State Rd	Arenac State Road from Stover Road to Palmer Road, Arenac County	One Course Asphalt Overlay		3.270	\$389,574	\$0	\$165,844				04/09/2021	STL				
--------	-----	-----------------	--	----------------------------	--	-------	-----------	-----	-----------	--	--	--	------------	-----	--	--	--	--

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 10 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		7d																
Year:		2021																
Total For:		Arenac																
						3.27	\$389,574	\$0	\$165,844				\$0	\$0	\$0	\$0		
County:		Iosco																
206377	NI	Transit Capital	Area Wide	FY 2021 RTF - 1140 - Bus Support Equipment / Facilities		0.000	\$24,000	\$6,000	\$0			09/30/2021	STL					
211404	CON	Turtle Rd	Turtle Road from M-65 to AuGres River Bridge	Asphalt Overlay (1-1.5 inches)		2.210	\$292,800	\$67,132	\$6,068			11/30/2020	STL,EDD					
211569	CON	Wickert Rd	Wickert Road from 1.05 miles west of M-65 to M-65, Iosco County	One Course Asphalt Overlay		1.050	\$151,200	\$0	\$37,800			03/12/2021	STL					
Total For:		Iosco																
						3.26	\$468,000	\$73,132	\$43,868				\$0	\$0	\$0	\$0		
County:		Ogemaw																
206008	CON	E Sage Lake Rd	County Wide Various Locations - Ogemaw County	Asphalt Overlay over Chip Seal		8.130	\$484,069	\$0	\$96,814			02/05/2021	STL					
211795	NI	Transit Capital	Areawide	FY2021 RTF - facility and equipment purchase		0.000	\$54,800	\$13,700	\$0			09/30/2021	STL					
Total For:		Ogemaw																
						8.13	\$538,869	\$13,700	\$96,814				\$0	\$0	\$0	\$0		
County:		Roscommon																
206569	CON	W Higgins Lake Dr	Higgins Lake Dr: marl Lake Rd to Hillcrest Rd, Roscommon County Road	Ultra-Thin Asphalt Overlay		5.100	\$357,260	\$0	\$89,340	\$351,407	\$0	\$104,657	11/24/2020	STL				\$0
206573	NI	Transit Capital	Area Wide	FY 2021 RTF - 1110 - Bus Rolling Stock		0.000	\$70,740	\$17,685	\$0			09/30/2021	STL					
206574	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equipment / Facilities (floor scrubber)		0.000	\$8,000	\$2,000	\$0			09/30/2021	STL					
206733	NI	Transit Capital	Area Wide	Fy 2021 RTF - Bus Support Equip / Facilities(walk behind snowblower)		0.000	\$2,000	\$500	\$0			09/30/2021	STL					
Total For:		Roscommon																
						5.10	\$438,000	\$20,185	\$89,340	\$351,407	\$0	\$104,657	\$0	\$0	\$0	\$0		
Total For:		2021																
						19.77	\$1,834,443	\$107,017	\$395,866	\$351,407	\$0	\$104,657	\$0	\$0	\$0	\$0		

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 11 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
Total For:		7d				19.77	\$1,834,443	\$107,017	\$395,866	\$351,407	\$0	\$104,657	\$0	\$0	\$0	\$0		
RTF:		8a																
Year:		2021																
County:		Mecosta																
133254	CON	14 Mile Rd	14 Mile from 90th Avenue to 105th Avenue	Crush & Shape & asphalt resurfacing		1.590	\$419,830	\$0	\$104,900				02/05/2021	STL				
207489	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus purchase		0.000	\$64,000	\$16,000	\$0				09/30/2021	STL				
Total For:		Mecosta				1.59	\$483,830	\$16,000	\$104,900						\$0	\$0	\$0	\$0
County:		Montcalm																
206956	CON	W County Farm Rd	CR 506 (County Farm Road) from Backus Road, to Grow to Wise Road	Milling and one course asphalt overlay		4.270	\$932,542	\$0	\$230,000				01/08/2021	STL				
Total For:		Montcalm				4.27	\$932,542	\$0	\$230,000						\$0	\$0	\$0	\$0
County:		Osceola																
119134	CON	18 Mile Rd	Countywide	Single Course Chip Seal (GPA)		20.890	\$605,259	\$91,400	\$59,915				01/08/2021	STL,EDD				
206884	CON	180th Ave	Mackinaw Trail (180th) from 6Mile to 11Mile Rd	Singles Course Chip Seal		2.430	\$144,000	\$0	\$36,000				11/13/2020	STL				
Total For:		Osceola				23.31	\$749,259	\$91,400	\$95,915						\$0	\$0	\$0	\$0
Total For:		2021				29.17	\$2,165,631	\$107,400	\$430,815						\$0	\$0	\$0	\$0
Total For:		8a				29.17	\$2,165,631	\$107,400	\$430,815						\$0	\$0	\$0	\$0

RTF: 8b
Year: 2021
County: Allegan

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 12 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 8b																		
Year: 2021																		
County: Allegan																		
207021	NI	Transit Capital	areawide	FY 2021 RTF - Purchase 2 Gas engine transit buses with lift		0.000	\$120,000	\$30,000	\$0				09/30/2021	STL				
212038	CON	Division St	Division Street from 142nd Avenue to 1000' south of 146th Avenue	Crush & Shape & Asphalt Resurfacing (GPA)		2.060	\$600,000	\$150,000	\$65,516				04/09/2021	STL,EDD				
Total For: Allegan						2.06	\$720,000	\$180,000	\$65,516						\$0	\$0	\$0	\$0
County: Ionia																		
206981	CON	County-wide	County-wide, no segments provided	Asphalt Pavement Repair		1.520	\$737,000	\$0	\$184,250				11/13/2020	STL				
Total For: Ionia						1.52	\$737,000	\$0	\$184,250						\$0	\$0	\$0	\$0
County: Ottawa																		
206749	CON	104th Ave	104th Ave from M45 to North Cedar Drive	Asphalt Overlay 1-1.5 inches		3.990	\$690,000	\$73,179	\$1,176,821				04/09/2021	STL,EDD				
Total For: Ottawa						3.99	\$690,000	\$73,179	\$1,176,821						\$0	\$0	\$0	\$0
Total For: 2021						7.57	\$2,147,000	\$253,179	\$1,426,587						\$0	\$0	\$0	\$0
Total For: 8b						7.57	\$2,147,000	\$253,179	\$1,426,587						\$0	\$0	\$0	\$0
RTF: 9																		
Year: 2021																		
County: Alcona																		
130331	CON	F-41	F-41 from F-30 to M-72	Asphalt Overlay		4.480	\$396,209	\$64,354	\$86,000				01/08/2021	STL,EDD				
205382	CON	Traverse Bay State Rd	F-41 to 2nd St	Mill & HMA Overlay		0.660	\$48,962	\$0	\$43,000				01/08/2021	STL				
Total For: Alcona						5.14	\$445,171	\$64,354	\$129,000						\$0	\$0	\$0	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 13 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 9																			
Year: 2021																			
County: Alpena																			
205302	CON	Cathro Rd	Cathro Road from Long Rapids Road to Lacombe Road	Crush, shape and asphalt resurfacing	AC	3.990	\$425,014	\$0	\$678,956	\$894,419	\$0	\$223,605	10/28/2020	STL				\$0	
205303	NI	Transit Capital	Area-wide	FY 2021 RTF - Purchase Van with Lift		0.000	\$45,000	\$11,250	\$0				09/30/2021	STL					
Total For: Alpena						3.99	\$470,014	\$11,250	\$678,956	\$894,419	\$0	\$223,605				\$0	\$0	\$0	\$0
County: Cheboygan																			
205297	CON	S River Rd	South River Road from .137 miles South of Wylie Road to Lenz Drive	Crush, shape and hot mix asphalt		1.870	\$541,193	\$97,996	\$100,000				01/08/2021	STL,EDD					
209448	CON	Birch Dr (S Straits Hwy)	Birch Dr (S Straits Hwy) (1,500' S of Ballard to Ballard St)	Reconstruction		0.280	\$75,000	\$0	\$18,750				01/08/2021	STL					
Total For: Cheboygan						2.16	\$616,193	\$97,996	\$118,750							\$0	\$0	\$0	\$0
County: Crawford																			
205308	CON	Twin Bridge Rd	Twin Bridge Road from County Road 612 north for 4 miles	Crush, Shape, & Asphalt Resurfacing		3.890	\$322,175	\$78,128	\$316,472				04/09/2021	STL,EDD					
205346	NI	Transit Capital	Area Wide	FY2021 RTF - Facility Maintenance		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL					
Total For: Crawford						3.89	\$414,175	\$101,128	\$316,472							\$0	\$0	\$0	\$0
County: Montmorency																			
205337	CON	County Road 612	County Road 612 from Eagle Point Drive to 369' east of Meridian Line Road	Crush, Shape & Asphalt Resurfacing		1.140	\$371,328	\$62,979	\$41,517	\$383,458	\$58,584	\$42,122	11/09/2020	STL,EDD					
Total For: Montmorency						1.14	\$371,328	\$62,979	\$41,517	\$383,458	\$58,584	\$42,122				\$0	\$0	\$0	\$0
County: Oscoda																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 14 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Date	Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Fed Amt	State Amt			Local Amt	Local Amt	Local Amt		Date		
RTF: 9																			
Year: 2021																			
County: Oscoda																			
205342	CON	W Miller Rd	W Miller Rd - .86 miles west of Galbraith Rd to .49 miles east of Galbraith	Crush, Shape & Asphalt Resurfacing		1.350	\$412,866	\$56,715	\$54,169	\$415,473	\$56,245	\$47,624	11/05/2020	STL,EDD				\$0	
Total For: Oscoda							1.35	\$412,866	\$56,715	\$54,169	\$415,473	\$56,245	\$47,624			\$0	\$0	\$0	\$0
County: Otsego																			
205317	CON	Krys Rd	Krys Road from Charles Brink Road to Johnson Road	HMA Wedging and Asphalt Overlay		2.520	\$451,357	\$0	\$121,143				11/23/2020	STL				\$0	
Total For: Otsego							2.52	\$451,357	\$0	\$121,143						\$0	\$0	\$0	\$0
County: Presque Isle																			
205322	CON	County Road 451	County Road 451 from Claus Road to East Hawks Highway	Crush, Shape & Asphalt Resurfacing		1.610	\$426,417	\$38,762	\$77,390				11/23/2020	STL,EDD				\$0	
Total For: Presque Isle							1.61	\$426,417	\$38,762	\$77,390						\$0	\$0	\$0	\$0
Total For: 2021							21.79	\$3,607,521	\$433,184	\$1,537,397	\$1,693,350	\$114,828	\$313,351			\$0	\$0	\$0	\$0
Total For: 9							21.79	\$3,607,521	\$433,184	\$1,537,397	\$1,693,350	\$114,828	\$313,351			\$0	\$0	\$0	\$0
RTF: 10a																			
Year: 2021																			
County: Antrim																			
130363	CON	C38 (Mancelona Road)	Mancelona Road (C 38) from Mancelona Village limits to the east county line	Milling & one course overlay	ACC	0.000	\$394,745	\$0	\$0	\$394,745	\$0	\$0	02/10/2020	STL	\$0	\$0	\$0	04/22/2020	\$0
211187	NI	Transit Capital	Areawide	FY 2021 RTF - Replace Bus 411		0.000	\$60,000	\$15,000	\$0				09/30/2021	STL				\$0	
Total For: Antrim							0.00	\$454,745	\$15,000	\$0	\$394,745	\$0	\$0			\$0	\$0	\$0	\$0
County: Charlevoix																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 15 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		10a																
Year:		2021																
County:		Charlevoix																
205622	CON	Clarion Rd	US-131 to River Rd	Crush & Shape		0.440	\$280,000	\$70,000	\$0				11/30/2020	STL,EDD				
205639	NI	Transit Capital	areawide	FY 2021 RTF - Transit Capital (Computer/Computer Equipment)		0.000	\$36,000	\$9,000	\$0				09/30/2021	STL				
211735	NI	Transit Capital	Areawide	FY2021 RTF Transit Capital		0.000	\$120,000	\$30,000	\$0				09/30/2021	STL				
Total For:		Charlevoix				0.44	\$436,000	\$109,000	\$0						\$0	\$0	\$0	\$0
County:		Kalkaska																
205747	NI	Transit Capital	areawide	FY 2020 RTF - bus purchase		0.000	\$50,000	\$12,500	\$0				09/30/2021	STL				
Total For:		Kalkaska				0.00	\$50,000	\$12,500	\$0						\$0	\$0	\$0	\$0
Total For:		2021				0.44	\$940,745	\$136,500	\$0	\$394,745	\$0	\$0			\$0	\$0	\$0	\$0
Total For:		10a				0.44	\$940,745	\$136,500	\$0	\$394,745	\$0	\$0			\$0	\$0	\$0	\$0
RTF:		10b																
Year:		2021																
County:		Manistee																
206019	CON	Glovers Lake Rd	East of Keilor to US-31 (Pleasanton Hwy)	Crush & Shape & Asphalt Resurfacing		2.180	\$535,000	\$156,140	\$118,860				12/15/2020	STL,EDD				
Total For:		Manistee				2.18	\$535,000	\$156,140	\$118,860						\$0	\$0	\$0	\$0
County:		Wexford																
211956	CON	N 9 Rd	9 Road	One Course Asphalt Overlay		7.340	\$1,006,160	\$160,826	\$90,714				01/08/2021	STL,EDD				
Total For:		Wexford				7.34	\$1,006,160	\$160,826	\$90,714						\$0	\$0	\$0	\$0
Total For:		2021				9.53	\$1,541,160	\$316,966	\$209,574						\$0	\$0	\$0	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 16 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Total For:		10b				9.53	\$1,541,160	\$316,966	\$209,574					\$0	\$0	\$0	\$0
RTF:		10c															
Year:		2021															
County:		Benzie															
205425	NI	Transit Capital	areawide	FY 2021 RTF - transit capital (Bus purchase)		0.000	\$62,400	\$15,600	\$0				09/30/2021	STL			
Total For:		Benzie				0.00	\$62,400	\$15,600	\$0						\$0	\$0	\$0
County:		Grand Traverse															
130378	CON	Walton Rd	Walton Road from Blackman Road to 100ft West of Railroad Tracks	Resurface	ACC	0.000	\$121,731	\$0	\$0	\$121,731	\$0	\$0	09/10/2020	STL	\$0	\$0	\$0
205773	CON	N Garfield Rd	Various locations	single course chip seal		0.220	\$566,228	\$0	\$125,728				10/26/2020	STL			
209769	NI	Transit Capital	Areawide	FY 2021 RTF - Signal and Communication Equipment		0.000	\$38,988	\$9,747	\$0				09/30/2021	STL			
Total For:		Grand Traverse				0.22	\$726,947	\$9,747	\$125,728	\$121,731	\$0	\$0			\$0	\$0	\$0
County:		Leelanau															
205781	CON	Bugai Rd	M-72 to Lincoln Rd.	Asphalt Overlay		1.930	\$348,300	\$0	\$87,000				10/26/2020	STL			
Total For:		Leelanau				1.93	\$348,300	\$0	\$87,000						\$0	\$0	\$0
Total For:		2021				2.15	\$1,137,647	\$25,347	\$212,728	\$121,731	\$0	\$0			\$0	\$0	\$0
Total For:		10c				2.15	\$1,137,647	\$25,347	\$212,728	\$121,731	\$0	\$0			\$0	\$0	\$0

RTF:		11															
Year:		2021															
County:		Chippewa															
206123	CON	Shunk Rd	Shunk Road from 5 Mile Road to 9 Mile Road	Crush & Shape & Asphalt Resurfacing (GPA)		4.020	\$596,569	\$102,823	\$46,319				01/08/2021	STL,EDD			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 17 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 11																		
Year: 2021																		
County: Chippewa																		
206195	NI	Transit Capital	areawide	FY 2020 RTF - Transit Bus w/Lift		0.000	\$60,800	\$15,200	\$0				09/30/2021	STL				
Total For: Chippewa						4.02	\$657,369	\$118,023	\$46,319						\$0	\$0	\$0	\$0
County: Luce																		
130399	CON	CR 407	0.1 miles south of Little Dawson Creek to 0.2 miles northerly	Reconstruction		0.200	\$256,000	\$44,000	\$20,000	\$286,389	\$50,118	\$21,479	11/17/2020	STL,EDD				\$0
206108	CON	County Road 407	0.3 miles south of High Bridge over Two Hearted River northerly 2 miles	Asphalt Pavement Repair	ACC	0.000	\$150,000	\$0	\$0	\$150,000	\$0	\$0	07/30/2020	STL	\$0	\$0	\$0	\$0
206152	CON	County Road 466	CR 466 from CR 451 to CR 403	Asphalt Overlay		0.750	\$100,000	\$0	\$25,000				11/06/2020	STL				
206198	CON	Various Routes County-Wide	Various segments county-wide	Pavement Markings		0.000	\$49,680	\$0	\$0				01/08/2021	STL				
Total For: Luce						0.95	\$555,680	\$44,000	\$45,000	\$436,389	\$50,118	\$21,479			\$0	\$0	\$0	\$0
County: Mackinac																		
206155	CON	Manistique Lakes Rd	Norton Road to County Line	Asphalt Overlay (1-1.5 inches) (GPA)		6.810	\$553,200	\$70,013	\$68,787	\$515,306	\$64,413	\$64,413	11/05/2020	STL,EDD				\$0
211809	CON	Various	Countywide a?? Mackinac County Road Commission	Pavement Markings	AC	0.000	\$49,726	\$0	\$91,416				01/08/2021	STL				
Total For: Mackinac						6.81	\$602,926	\$70,013	\$160,203	\$515,306	\$64,413	\$64,413			\$0	\$0	\$0	\$0
Total For: 2021						11.78	\$1,815,975	\$232,036	\$251,522	\$951,694	\$114,531	\$85,892			\$0	\$0	\$0	\$0
Total For: 11						11.78	\$1,815,975	\$232,036	\$251,522	\$951,694	\$114,531	\$85,892			\$0	\$0	\$0	\$0

RTF: 12a
Year: 2021

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 18 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		12a																
Year:		2021																
County:		Alger																
205564	NI	Transit Capital	Area Wide	FY 21 RTF - equipment (tire replacement)		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL				
205566	NI	Transit Capital	Area Wide	FY 2021 RTF-equipment		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL				
205603	CON	Au Train Forest Lake Rd	AuTrain-Forest Lake Road	Road Rehabilitation		1.860	\$397,000	\$134,000	\$57,505	\$419,405	\$133,208	\$73,365	11/17/2020	STL,EDD				\$0
209713	NI	Transit Capital	Area Wide	FY 2021- bus support equipment		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL				
209715	NI	Transit Capital	Area Wide	FY 2021 RTF- bus support equipment/facilities		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL				
209716	NI	Transit Capital	Area Wide	FY 2021 RTF- bus support equipment- dispatching software		0.000	\$32,000	\$8,000	\$0				09/30/2021	STL				
Total For: Alger						1.86	\$457,000	\$149,000	\$57,505	\$419,405	\$133,208	\$73,365			\$0	\$0	\$0	\$0
County:		Marquette																
205609	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Improvements		0.000	\$80,000	\$20,000	\$0				09/30/2021	STL				
205649	CON	County Road 557	County Road 557 from .5 miles south of Wilson Creek to CR SW	road rehabilitation		2.500	\$866,465	\$93,279	\$137,256				03/12/2021	STL,EDD				
Total For: Marquette						2.50	\$946,465	\$113,279	\$137,256						\$0	\$0	\$0	\$0
County:		Schoolcraft																
205797	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Construction		0.000	\$40,700	\$10,175	\$0				09/30/2021	STL				
210861	CON	County Road 441	County Road 441	Asphalt overlay (1-1.5 inches)		3.350	\$474,300	\$140,700	\$5,000				11/30/2020	STL,EDD				
Total For: Schoolcraft						3.35	\$515,000	\$150,875	\$5,000						\$0	\$0	\$0	\$0
Total For: 2021						7.71	\$1,918,465	\$413,154	\$199,761	\$419,405	\$133,208	\$73,365			\$0	\$0	\$0	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 19 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Total For:		12a				7.71	\$1,918,465	\$413,154	\$199,761	\$419,405	\$133,208	\$73,365	\$0	\$0	\$0	\$0
RTF:		12b														
Year:		2021														
County:		Delta														
205426	CON	15.5 Rd	County Road 414 from M-69 to 5 miles east	asphalt overlay		5.000	\$397,600	\$0	\$100,000				12/11/2020	STL		
205476	NI	Transit Capital	Area Wide	FY 2021 RTF - Transit Capital (tires)		0.000	\$1,440	\$360	\$0				09/30/2021	STL		
205816	CON	21st Rd	CR 416 to CR 426	Asphalt Overlay		2.630	\$300,000	\$30,000	\$30,000	\$274,439	\$30,000	\$38,610	12/10/2020	STL,EDD		\$0
205822	CON	I Rd	CR 523 to CR 434	Asphalt overlay		1.010	\$160,000	\$0	\$40,000				01/08/2021	STL		
205823	CON	County 426 24th Rd	426 24th Rd	Asphalt Overlay		4.820	\$500,000	\$50,000	\$50,000	\$434,038	\$50,000	\$58,510	12/11/2020	STL,EDD		\$0
205834	NI	Transit Capital	Area Wide	FY 2021 RTF - Equipment		0.000	\$25,000	\$6,250	\$0				09/30/2021	STL		
210583	CON	County 426 E Rd	County Road 426 (E Road)	Asphalt Overlay (1-1.5 inches)		8.830	\$736,000	\$0	\$184,000				11/02/2020	STL		
Total For:		Delta				22.28	\$2,120,040	\$86,610	\$404,000	\$708,477	\$80,000	\$97,119	\$0	\$0	\$0	\$0
County:		Dickinson														
205463	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$7,680	\$1,920	\$0				09/30/2021	STL		
205464	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$3,000	\$750	\$0				09/30/2021	STL		
210575	CON	County Road 577	Dickinson County County Road 577	crush, shape and asphalt resurfacing		0.950	\$396,320	\$0	\$99,080				01/08/2021	STL		
Total For:		Dickinson				0.95	\$407,000	\$2,670	\$99,080				\$0	\$0	\$0	\$0
County:		Menominee														
210786	CON	County Road 551	Menominee County County Road 551	crush & shape 7 asphalt resurfacing		2.700	\$779,560	\$161,000	\$149,790				01/08/2021	STL,EDD		
Total For:		Menominee				2.70	\$779,560	\$161,000	\$149,790				\$0	\$0	\$0	\$0
Total For:		2021				25.93	\$3,306,600	\$250,280	\$652,870	\$708,477	\$80,000	\$97,119	\$0	\$0	\$0	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 20 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Fed Amt	State Amt		Local Amt	Date	Fed Amt		State Amt
Total For:		12b				25.93	\$3,306,600	\$250,280	\$652,870	\$708,477	\$80,000	\$97,119	\$0	\$0	\$0	\$0
RTF:		13a														
Year:		2021														
County:		Baraga														
130414	CON	Section 16 Rd	From Plains Rd to M-28	Resurface		3.310	\$300,000	\$0	\$75,000		01/08/2021	STL				
207522	CON	Prison Camp Rd	Baraga Plains Road	Crush and Shape and Asphalt Resurfacing		4.570	\$137,000	\$0	\$788,000		01/08/2021	STL				
207523	CON	Imperial Heights Road	Imperial Heights Road from M-28 to Red Road	Crush and Shape and Asphalt Resurfacing		0.520	\$1,000	\$0	\$1,000		01/08/2021	STL				
207531	CON	Plains Rd	Plains Road from Big Lake (Randolph Road) thence Northeasterly 3.1 miles	Aggregate Grade Lift and Asphalt Overlay		3.100	\$1,000	\$0	\$699,000		01/08/2021	STL				
Total For:		Baraga				11.50	\$439,000	\$0	\$1,563,000				\$0	\$0	\$0	\$0
County:		Houghton														
206628	CON	Wassa Rd	Waasa Road	Drainage Improvement		1.460	\$124,000	\$0	\$31,000		01/08/2021	STL				
206634	CON	Bear Lake Rd	Bear Lake Road	Crush and Shape and Asphalt Resurfacing		1.490	\$428,000	\$0	\$107,000		01/08/2021	STL				
206722	CON	Wassa Rd	Waasa Road from Salo Rd to M-203	Crush and Shape and Asphalt Resurfacing		1.460	\$240,000	\$0	\$60,000		02/05/2021	STL				
206725	OPS	Lake Front Rd	Countywide	Pavement Marking		0.000	\$25,000	\$0	\$0		01/19/2021	STL				
206727	CON	N Cloverland Rd	North Cloverland Road	Crush and Shape and Asphalt Resurfacing		1.970	\$349,000	\$0	\$87,250		02/05/2021	STL				
Total For:		Houghton				6.38	\$1,166,000	\$0	\$285,250				\$0	\$0	\$0	\$0
County:		Keweenaw														
206844	CON	Gay Lac La Belle Rd	Gay_Lac LA Belle Road	Crush and Shape and Asphalt Resurfacing		1.170	\$68,000	\$0	\$100,000		11/06/2020	STL				
206846	CON	Lac La Belle Rd	Lac La Bell Road	Crush and Shape and Asphalt Resurfacing		2.830	\$164,000	\$0	\$100,000		11/18/2020	STL				
Total For:		Keweenaw				4.00	\$232,000	\$0	\$200,000				\$0	\$0	\$0	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 21 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
RTF: 13a																
Total For: 2021						21.87	\$1,837,000	\$0	\$2,048,250				\$0	\$0	\$0	\$0
Total For: 13a						21.87	\$1,837,000	\$0	\$2,048,250				\$0	\$0	\$0	\$0
RTF: 13b																
Year: 2021																
County: Gogebic																
130467	CON	Lake Rd	From Omans Creek Bridge thence westerly 2.93 miles	Cold -In-Place Recycle & Asphalt Resurfacing		2.930	\$561,466	\$189,528	\$143,040	01/08/2021 STL,EDD						
Total For: Gogebic						2.93	\$561,466	\$189,528	\$143,040				\$0	\$0	\$0	\$0
County: Iron																
206896	CON	Buck Lake Rd	Buck Lake Rd	Road Resurface		0.940	\$267,200	\$0	\$66,800	03/12/2021 STL						
206897	CON	Baumgartner Rd	Baugartner Road From N.Hill Rd westerly to Bonifas	Crush and Shape and Asphalt Resurfacing		0.750	\$195,200	\$0	\$50,050	03/12/2021 STL						
206898	CON	16th Ave	16th Ave: Homer Rd from US-2 to Buckholtz Rd	Cruash and Shape and Asphalt Resurface		0.630	\$129,600	\$32,400	\$0	03/12/2021 STL,EDD						
207323	CON	Buck Lake Rd	Buck Lake Road	Crush and Shape and Asphalt Resurfacing		0.940	\$267,200	\$0	\$66,800	04/09/2021 STL						
Total For: Iron						3.26	\$859,200	\$32,400	\$183,650				\$0	\$0	\$0	\$0
County: Ontonagon																
206907	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equipment		0.000	\$30,000	\$7,500	\$0	09/30/2021 STL						
207542	CON	Gardner Rd	Gardner Road	Crush and Shape and Asphalt Resurfacing		1.740	\$250,000	\$0	\$62,500	01/13/2021 STL						
Total For: Ontonagon						1.74	\$280,000	\$7,500	\$62,500				\$0	\$0	\$0	\$0
Total For: 2021						7.94	\$1,700,666	\$229,428	\$389,190				\$0	\$0	\$0	\$0
Total For: 13b						7.94	\$1,700,666	\$229,428	\$389,190				\$0	\$0	\$0	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: December 17, 2020

Page: 22 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 14																			
Year: 2021																			
County: Lake																			
206232	NI	Transit Capital	areawide	FY 2021 RTF - Replacement of administrative vehicle		0.000	\$43,000	\$10,750	\$0				09/30/2021	STL					
Total For: Lake							0.00	\$43,000	\$10,750	\$0						\$0	\$0	\$0	\$0
County: Mason																			
206679	CON	S Pere Marquette Hwy	Various routesSouth half of county	Pavement markings		0.990	\$38,400	\$0	\$9,600				10/26/2020	STL					
Total For: Mason							0.99	\$38,400	\$0	\$9,600						\$0	\$0	\$0	\$0
County: Muskegon																			
205891	CON	Whitehall Rd	Whitehall Road - Bard ROAD to Lakewood Road	Crush and shape and asphalt resurfacing	AC	3.290	\$436,000	\$79,428	\$459,572				11/30/2020	STL,EDD					
Total For: Muskegon							3.29	\$436,000	\$79,428	\$459,572						\$0	\$0	\$0	\$0
County: Oceana																			
130495	CON	Park St	Hancock to Third Ave	Reconstruct		0.490	\$250,000	\$0	\$792,657	\$299,388	\$0	\$820,494	12/14/2020	STL					
206367	CON	S 192nd Ave	192nd Ave from Skeels to McKinley	Crush and Shape and Resurface		1.930	\$367,000	\$88,106	\$73,400	\$445,027	\$107,089	\$89,134	10/27/2020	STL,EDD					
Total For: Oceana							2.43	\$617,000	\$88,106	\$866,057	\$744,415	\$107,089	\$909,628			\$0	\$0	\$0	\$0
Total For: 2021							6.71	\$1,134,400	\$178,284	\$1,335,229	\$744,415	\$107,089	\$909,628			\$0	\$0	\$0	\$0
Total For: 14							6.71	\$1,134,400	\$178,284	\$1,335,229	\$744,415	\$107,089	\$909,628			\$0	\$0	\$0	\$0
Grand Total:						320.960	\$48,885,084	\$5,967,739	\$21,202,857	\$10,041,440	\$1,124,868	\$2,674,498			\$0	\$0	\$0	\$0	

Total Jobs Reported: 160

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Fiscal Year(s): 2021

Date: December 17, 2020

Page: 23 of 23

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Fed Amt	Programmed		Fed Amt	Initial Obligation		Date	Funding Source	Fed Amt	Award		Date	Cost To Date
								State Amt	Local Amt		State Amt	Local Amt				State Amt	Local Amt		

Preferences:

- Report Name** Rural Task Force (RTF) Financial Status
- Report Type** Statewide
- Fiscal Year** 2021
- Job Type** Local, Multi-Modal
- Phase Type** ALL
- Phase Operational Status** Programmed, Active, Completed
- Finance System** Local - EDD, STL, Multi-Modal - STL
- Template** Local - STP - Rural/Flexible, TEDF Category D, Multi-Modal - Transit

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



This report is approved by MDOT Statewide Transportation Planning Division.