

Rural Task Force Monthly Status Report

February 16, 2021

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on February 16, 2021. Any changes in JobNet made up to that date are reflected in the RTF Financial Report. **Changes entered into JobNet after February 16, 2021 are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report please contact your RPA representative or Josh Grab at, Grabj@michigan.gov or (517) 335-2973. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

No activity reported for January.

Region 2 Planning Commission (R2PC)

RTF 2

No activity reported for January.

Southcentral Michigan Planning Council (SMPC)

RTF 3

No activity reported for January.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No activity reported for January.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

No meetings were held in January.

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No activity reported for January.

East Michigan Council of Governments (EMCOG)

RTF 7a

No meetings were held in January.

RTF 7b

No meetings were held in January.

An administrative modification was approved and processed for Bay County FY2021 Garfield Rd

RTF 7c

No meetings were held in January.

RTF 7d

No meetings were held in January.

New chairperson elected: Pat Reinke, Ogemaw County Road Commission

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

No meetings were held in January.

RTF 8b

No meetings were held in January.

Northeast Michigan Council of Governments (NEMCOG)

RTF 9

No activity reported for January.

Networks Northwest

RTF 10a

Regional meeting held 12/15/20.

RTF 10b

Regional meeting held 12/14/20.

RTF 10c

Regional meeting held 12/15/20.

Eastern Upper Peninsula Regional Planning and Development Commission (EUPRPDC)

RTF 11

No meetings were held in January.

Central Upper Peninsula Planning and Development Regional Commission (CUPPAD)

RTF 12a

Regional meeting held 1/27/21.

Alger County local meeting held 1/26/21.

Revised funding for 2021 county road commission projects and revised/added projects for 2021, 2022 and 2023. Job changes entered into JobNet.

RTF 12b

No meetings were held in January.

Western Upper Peninsula Planning & Development Regional Commission (WUPPDR)

RTF 13a

Houghton County local meeting held 1/11/21.

Baraga County local meeting held 1/19/21.

Regional meeting held 1/28/21.

Re-purposing of Houghton County Transit Funds approved at RTF Meeting 1/28/21.

RTF 13b

No meetings were held in January.

West Michigan Shoreline Regional Development Commission (WMSRDC)

RTF 14

No activity reported for January.



Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 1 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 1																			
Year: 2021																			
County: Livingston																			
205882	CON	Pinckney Rd	Pinckney Road from 1000ft south of Swarthout Road to Schafer Road	Pavement Rehabilitation		1.600	\$729,528	\$0	\$370,472	\$482,715	\$0	\$587,132	12/18/2020	STL				\$0	
Total For: Livingston						1.60	\$729,528	\$0	\$370,472	\$482,715	\$0	\$587,132						\$0	
County: Monroe																			
205458	CON	Tuttlehill Rd	Tuttle Hill Road between Ostrander Road and Oakville Waltz Road	4.41 miles of hot mix asphalt paving, aggregate shoulders, pavement marking		4.410	\$371,083	\$0	\$86,667	\$450,798	\$0	\$112,700	12/10/2020	STL,STU,STUL				\$0	
205846	CON	Cone Rd	Cone Road over North Branch Macon Creek	Superstructure Rehabilitation		0.000	\$441,102	\$0	\$110,276	\$497,982	\$0	\$124,495	01/13/2021	STL				\$0	
Total For: Monroe						4.41	\$812,185	\$0	\$196,943	\$948,780	\$0	\$237,195						\$0	
County: St. Clair																			
204997	CON	Wadhams Rd	Wadhams from Gratiot to I-94	Road Rehabilitation		1.620	\$274,000	\$0	\$70,000	\$289,964	\$0	\$73,855	11/17/2020	STL	\$266,678	\$0	\$67,924	\$0	
204998	CON	King Rd	King Road from Marine City Highway to Remer	Road Resurfacing		3.100	\$336,458	\$0	\$121,542	\$393,766	\$0	\$116,955	11/18/2020	STL				\$0	
204999	CON	Marine City Hwy	Marine City Hwy from Starville to King	Road Resurfacing		4.090	\$364,000	\$163,000	\$136,000	\$391,513	\$88,268	\$232,060	12/11/2020	STL,EDD				\$0	
Total For: St. Clair						8.81	\$974,458	\$163,000	\$327,542	\$1,075,243	\$88,268	\$422,871			\$266,678	\$0	\$67,924	\$0	
County: Washtenaw																			
205633	CON	Countywide	Various Routes - Washtenaw County	Pavement treatment will follow the LAP guidelines for PM and 3R work		3.240	\$819,796	\$125,005	\$208,000	\$869,402	\$125,005	\$67,932	12/28/2020	STL,EDD				\$0	
Total For: Washtenaw						3.24	\$819,796	\$125,005	\$208,000	\$869,402	\$125,005	\$67,932						\$0	
Total For: 2021						18.05	\$3,335,967	\$288,005	\$1,102,957	\$3,376,140	\$213,274	\$1,315,130			\$266,678	\$0		\$0	
Total For: 1						18.05	\$3,335,967	\$288,005	\$1,102,957	\$3,376,140	\$213,274	\$1,315,130			\$266,678	\$0		\$67,924	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 2 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 2																	
Year: 2021																	
County: Hillsdale																	
206316	CON	Camden Rd	Tuttle Road to Coman Road	Crush and Shape and Asphalt Resurfacing		2.000	\$489,948	\$223,268	\$375,000			03/12/2021	STL,EDD				
206524	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities		0.000	\$10,000	\$2,500	\$0			09/30/2021	STL				
206616	CON	W Main St	Main St from W. Village Limits (Dennings Rd) to E. Village Limits (Kyser Rd)	Milling & One Course Asphalt Overlay		1.060	\$225,776	\$28,222	\$28,222			02/19/2021	STL,TEDB				
Total For: Hillsdale						3.06	\$725,724	\$253,990	\$403,222							\$0	\$0
County: Jackson																	
206636	CON	Countywide	Countywide	Asphalt Overlay (1 - 1.5 inches)		0.500	\$995,000	\$721,135	\$199,000			02/05/2021	STL,EDD				
Total For: Jackson						0.50	\$995,000	\$721,135	\$199,000							\$0	\$0
County: Lenawee																	
206187	CON	Morenci Rd	Morenci Road from US-127 to the Ohio State Line	One Course Asphalt Overlay		9.420	\$941,923	\$129,569	\$128,508			03/12/2021	STL,EDD				
206462	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities (tires)		0.000	\$4,400	\$1,100	\$0			09/30/2021	STL				
206464	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$6,000	\$1,500	\$0			09/30/2021	STL				
206478	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip/Facilities (computer and accessories)		0.000	\$5,600	\$1,400	\$0			09/30/2021	STL				
Total For: Lenawee						9.42	\$957,923	\$133,569	\$128,508							\$0	\$0
Total For: 2021						12.98	\$2,678,647	\$1,108,694	\$730,730							\$0	\$0
Total For: 2						12.98	\$2,678,647	\$1,108,694	\$730,730							\$0	\$0

RTF: 3

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 3 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 3																			
Year: 2021																			
County: Barry																			
206798	CON	Cherry Valley Rd	Cherry Valley Road from M-37 to 500 feet east of Spencer Drive	Capital Preventive Maintenance		5.350	\$425,000	\$0	\$106,250	\$427,504	\$0	\$106,876	01/15/2021	STL				\$0	
206895	CON	Countywide	Various Routes - Barry County	Center line and edge line pavement marking		0.550	\$340,000	\$0	\$0	\$333,211	\$0	\$0	12/18/2020	STL				\$0	
Total For: Barry						5.90	\$765,000	\$0	\$106,250	\$760,715	\$0	\$106,876				\$0			
County: Branch																			
206965	CON	State Rd	Countywide Preventive Maintenance	One Course HMA Overlay		0.210	\$614,000	\$98,756	\$54,744				01/08/2021	STL,EDD					
207007	CON	S Matteson St	Matteson Street, South Village Limit to North Village Limit	Chip Seal		1.030	\$24,000	\$6,000	\$0				01/08/2021	STL					
Total For: Branch						1.24	\$638,000	\$104,756	\$54,744							\$0			
County: Calhoun																			
206684	CON	Partello Rd	Partello Road/H Drive N, 20 Mile Road to 21 Mile Road	Crush and Shape with HMA Resurfacing		1.190	\$690,000	\$0	\$172,500	\$683,241	\$0	\$170,810	10/28/2020	STL	\$626,205	\$0	\$156,551	02/09/2021	\$0
Total For: Calhoun						1.19	\$690,000	\$0	\$172,500	\$683,241	\$0	\$170,810			\$626,205	\$0	\$156,551		\$0
County: Kalamazoo																			
205408	CON	E R Ave	E R Avenue from 36th Street to East County Line	Cold Milling & HMA Overlay (<2 inches)		6.000	\$627,207	\$585,137	\$406,156				01/15/2021	STL,EDD					
205409	NI	Transit Capital	Areawide	FY 2021 RTF - van purchase		0.000	\$101,543	\$25,386	\$0				09/30/2021	STL					
Total For: Kalamazoo						6.00	\$728,750	\$610,523	\$406,156							\$0			
County: St. Joseph																			
205775	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$84,000	\$21,000	\$0				09/30/2021	STL					
212167	CON	Balk Rd	Balk Road from US-12 to Featherstone	Crush and Shape and Asphalt Resurfacing		4.120	\$568,000	\$0	\$142,000	\$568,000	\$0	\$150,186	02/11/2021	STL					
Total For: St. Joseph						4.12	\$652,000	\$21,000	\$142,000	\$568,000	\$0	\$150,186				\$0			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 4 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 3																		
Total For:		2021														\$0		
Total For: 3			18.46	\$3,473,750	\$736,279	\$881,650	\$2,011,956	\$0	\$427,872	\$626,205	\$0	\$156,551	\$0					
RTF: 4																		
Year: 2021																		
County: Berrien																		
206402	CON	S Red Arrow Hwy	2000 feet Southwest of Harbert Road to Sawyer Road	Milling & two course asphalt resurfacing		1.940	\$775,933	\$99,377	\$1,924,690				05/07/2021	STL,EDD				
Total For: Berrien			1.94	\$775,933	\$99,377	\$1,924,690											\$0	
County: Cass																		
207151	CON	Decatur Rd	M-60 to Kelsey Lake Road	Mill and Fill		3.720	\$359,400	\$55,300	\$138,300				02/05/2021	STL,EDD				
207172	CON	Marcellus Hwy	Goodenough Road to Hathaway Road	Mill and one course non-structural overlay		1.400	\$202,208	\$50,553	\$0				02/05/2021	STL,EDD				
207346	CON	Various	Various	Pavement Markings		0.000	\$74,999	\$0	\$1				02/05/2021	STL				
211999	CON	Mason St	Mason Street from Kensington Road to 1.27 miles East	Crush and Shape with 4" HMA		1.270	\$338,204	\$0	\$84,551				04/09/2021	STL				
Total For: Cass			6.39	\$974,811	\$105,853	\$222,852											\$0	
County: Van Buren																		
206739	CON	E Arlington St	East Arlington Street from Center Street to East Monroe Street (M-43)	Crush & Shape		0.510	\$129,000	\$146,637	\$74,363	\$129,000	\$146,637	\$96,630	11/05/2020	STL,EDD	\$213,887	\$53,472	\$0	\$0
206964	CON	County Road 388	46th Street to Bloomingdale Village Limits	Crush and shape		1.100	\$702,089	\$0	\$487,911	\$665,902	\$0	\$462,745	01/05/2021	STL				\$0
Total For: Van Buren			1.61	\$831,089	\$146,637	\$562,274	\$794,902	\$146,637	\$559,375	\$213,887	\$53,472	\$0				\$0		
Total For: 2021			9.93	\$2,581,833	\$351,867	\$2,709,816	\$794,902	\$146,637	\$559,375	\$213,887	\$53,472	\$0				\$0		

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 5 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
Total For:		4				9.93	\$2,581,833	\$351,867	\$2,709,816	\$794,902	\$146,637	\$559,375		\$213,887	\$53,472	\$0	\$0	
RTF:		5																
Year:		2021																
County:		Lapeer																
206891	CON	Davison Rd	Davison Road from Washburn Road to Lake Nepeessing Road	two course asphalt resurfacing		4.990	\$841,142	\$97,524	\$1,419,644				01/08/2021	STL,EDD				
207804	NI	Transit Capital	Areawide	FY 2021 RTF Bus Purchase		0.000	\$80,376	\$21,374	\$0				09/30/2021	STL				
207811	NI	Transit Capital	Areawide	FY 2021 RTF - Transit Capital		0.000	\$13,084	\$3,541	\$0				09/30/2021	STL				
Total For:		Lapeer				4.99	\$934,602	\$122,439	\$1,419,644								\$0	
County:		Shiawassee																
200571	CON	N Carland Rd	Carland Rd. from Cronk Rd. to Juddville Rd.	road repair		1.010	\$657,000	\$109,616	\$85,000	\$675,976	\$105,824	\$94,952	11/18/2020	STL,EDD	\$620,223	\$97,096	\$87,121	\$0
207814	NI	Transit Capital	Areawide	FY 2021 RTF - Bus purchase		0.000	\$73,000	\$18,250	\$0				09/30/2021	STL				
Total For:		Shiawassee				1.01	\$730,000	\$127,866	\$85,000	\$675,976	\$105,824	\$94,952			\$620,223	\$97,096	\$87,121	\$0
Total For:		2021				6.00	\$1,664,602	\$250,305	\$1,504,644	\$675,976	\$105,824	\$94,952			\$620,223	\$97,096	\$87,121	\$0
Total For:		5				6.00	\$1,664,602	\$250,305	\$1,504,644	\$675,976	\$105,824	\$94,952			\$620,223	\$97,096	\$87,121	\$0

RTF:		6															
Year:		2021															
County:		Clinton															
206986	CON	E Townsend Rd	East Townsend Road from US-127 to Krepps Road	Two Course Asphalt		0.760	\$192,000	\$0	\$48,000				04/09/2021	STL			
206992	CON	S Krepps Rd	S Krepps Rd: M21 to Townsend Road	Two Course Asphalt		1.010	\$200,000	\$0	\$50,000				01/08/2021	STL			
206993	CON	S Dewitt Rd	Dewitt Road from Parks to Centerline Road	Two Course Asphalt		2.070	\$210,419	\$0	\$52,605				03/05/2021	STL			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 6 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 6																				
Year: 2021																				
County: Clinton																				
211019	CON	W Colony Rd	Colony Road from US 127 to Chandler Road	Capital Preventative Maintenance		4.020	\$73,957	\$0	\$18,489					02/05/2021	STL					
211023	CON	E Round Lake Rd	Round Lake Road from S Chandler to Shepardsville Road	Single Course Chip Seal		3.420	\$73,957	\$0	\$18,489					02/05/2021	STL					
211024	CON	S Dewitt Rd	DeWitt Road from Cutler Road to Jason Road	Capital Preventative Maintenance		4.080	\$73,957	\$0	\$18,489					03/05/2021	STL					
211025	CON	N Shepardsville Rd	Shepardsville Road from M-21 to French Road	Capital Preventative Maintenance		4.050	\$73,973	\$0	\$18,493					03/05/2021	STL					
Total For: Clinton						19.40	\$898,263	\$0	\$224,565										\$0	
County: Ingham																				
207001	CON	Bellevue Rd	Bellevue Road from Hull Road to Onodaga Road	Full-depth pavement recycling/rehabilitation, HMA resurfacing	AC	6.150	\$1,403,000	\$136,557	\$1,696,992	\$2,916,294	\$136,557	\$592,517	12/23/2020	STL,EDD					\$0	
Total For: Ingham						6.15	\$1,403,000	\$136,557	\$1,696,992	\$2,916,294	\$136,557	\$592,517								\$0
Total For: 2021						25.55	\$2,301,263	\$136,557	\$1,921,557	\$2,916,294	\$136,557	\$592,517								\$0
Total For: 6						25.55	\$2,301,263	\$136,557	\$1,921,557	\$2,916,294	\$136,557	\$592,517								\$0
RTF: 7a																				
Year: 2021																				
County: Huron																				
130156	CON	Elkton Road	Elkton Rd from Elkton North Village Limits to Kinde Road, Huron County	Two Course Asphalt Resurfacing		7.470	\$809,608	\$0	\$553,201	\$812,867	\$0	\$555,366	01/15/2021	STL					\$0	
206131	NI	Tranit Capital	Area Wide	FY 2021 RTF - Van purchase		0.000	\$32,000	\$8,000	\$0				09/30/2021	STL						
Total For: Huron						7.47	\$841,608	\$8,000	\$553,201	\$812,867	\$0	\$555,366								\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 7 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7a																	
Year:		2021																	
County:		Sanilac																	
206143	CON	Bay City Forestville Rd	Hoadley Rd to M-19	Asphalt Overlay		7.030	\$743,589	\$0	\$185,897					11/13/2020	STL				
206397	CON	N Elk St	N Elk St: M-46 to North City Limits, City of Sandusky	Milling and One Course Asphalt resurfacing		0.520	\$121,000	\$73,000	\$49,000					01/15/2021	STL,EDD				
206557	NI	Transit Capital	Area Wide	FY2021 RTF - Bus purchase		0.000	\$100,000	\$25,000	\$0					09/30/2021	STL				
Total For:		Sanilac				7.55	\$964,589	\$98,000	\$234,897										\$0
County:		Tuscola																	
203039	CON	S Seeger St	S Seeger St: 7th St to Main St, Cass City	Milling and One Course Asphalt Resurfacing		0.490	\$220,400	\$46,000	\$66,600					02/05/2021	STL,EDD				
205921	CON	S Hurds Corner Rd	Hurds Corner from M-46 to Bevens Road Tuscola County	Multiple Course Chip Seal		3.020	\$184,000	\$0	\$46,000					04/09/2021	STL				
212149	CON	E Cass City Rd	E Cass City Road Colwood Road to M-81 Tuscola County	One Course Asphalt Overlay		4.200	\$348,243	\$66,157	\$103,600					04/09/2021	STL,EDD				
212153	CON	W Bay City Forestville Rd	E Bay City Forestville Road from Gagetown Village Limits to Cemetery Road	Multiple Course Chip Seal		2.940	\$183,920	\$0	\$45,980					04/09/2021	STL				
Total For:		Tuscola				10.65	\$936,563	\$112,157	\$262,180										\$0
Total For:		2021				25.67	\$2,742,760	\$218,157	\$1,050,278	\$812,867	\$0	\$555,366							\$0
Total For:		7a				25.67	\$2,742,760	\$218,157	\$1,050,278	\$812,867	\$0	\$555,366							\$0

RTF:		7b																
Year:		2021																
County:		Bay																
211774	CON	N Garfield Rd	Garfield Rd from Linwood Rd to Erickson Rd	Milling and Two Course Asphalt Resurfacing		3.960	\$1,103,313	\$0	\$681,687					02/12/2021	STL			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 8 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Date	Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Fed Amt	State Amt			Local Amt	Local Amt	Local Amt		Date		
RTF:		7b																	
Year:		2021																	
Total For:		Bay				3.96	\$1,103,313	\$0	\$681,687								\$0		
County:		Gratiot																	
206066	CON	N State Rd	State Road from Polk Road to Lincoln Road - Gratiot County	2 inch Asphalt overlay		4.070	\$362,000	\$264,000	\$59,000	\$449,105	\$234,482	\$104,391	12/09/2020	STL,EDD	\$404,060	\$210,511	\$93,786	\$0	
209421	CON	S Luce Rd	Luce Road from South County Line to Skyline Drive, Gratiot County	Two Course Asphalt Overlay		1.900	\$320,000	\$0	\$80,000	\$352,532	\$0	\$88,133	10/27/2020	STL	\$318,084	\$0	\$79,521	02/11/2021	\$0
Total For:		Gratiot				5.97	\$682,000	\$264,000	\$139,000	\$801,638	\$234,482	\$192,524			\$722,144	\$210,511	\$173,307	\$0	
County:		Saginaw																	
206086	CON	Corunna Rd	Corunna Rd: Johnstone Rd to Peet Rd, Saginaw County	Milling and two course asphalt resurfacing	ACC	0.000	\$840,320	\$0	\$0	\$840,320	\$0	\$0	09/09/2020	STL	\$0	\$0	\$0	01/15/2021	\$0
Total For:		Saginaw				0.00	\$840,320	\$0	\$0	\$840,320	\$0	\$0			\$0	\$0	\$0	\$0	
Total For:		2021				9.94	\$2,625,633	\$264,000	\$820,687	\$1,641,958	\$234,482	\$192,524			\$722,144	\$210,511	\$0	\$0	
Total For:		7b				9.94	\$2,625,633	\$264,000	\$820,687	\$1,641,958	\$234,482	\$192,524			\$722,144	\$210,511	\$173,307	\$0	
RTF:		7c																	
Year:		2021																	
County:		Clare																	
206056	CON	N Twin Lakes Road / Surrey Road	Surrey Rd and Twin Lakes Rd, Clare County	One Course Asphalt Overlay		5.960	\$519,950	\$85,213	\$44,775	\$649,647	\$86,167	\$76,245	02/11/2021	STL,EDD					\$0
206059	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus purchase		0.000	\$40,000	\$10,000	\$0				09/30/2021	STL					\$0
Total For:		Clare				5.96	\$559,950	\$95,213	\$44,775	\$649,647	\$86,167	\$76,245							\$0
County:		Gladwin																	
206754	CON	Calhoun Rd	Various Locations, Gladwin County Road Commission	Ultra-Thin Asphalt Overlay (3/4)		5.330	\$532,535	\$0	\$135,250				02/01/2021	STL					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 9 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
RTF:		7c															
Year:		2021															
Total For:		Gladwin				5.33	\$532,535	\$0	\$135,250								\$0
County:		Isabella															
206362	CON	N Mission Rd	Mission Road from Baseline Road to Rosebush Road	One Course Asphalt Overlay		4.000	\$604,264	\$0	\$164,486				02/05/2021	STL			
209453	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equip/Facilities		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL			
Total For:		Isabella				4.00	\$696,264	\$23,000	\$164,486								\$0
County:		Midland															
206355	CON	S Coleman Rd	Various Locations, Midland County Road Commission	One Course Asphalt Overlay		6.010	\$572,477	\$76,909	\$155,614				01/08/2021	STL,EDD			
Total For:		Midland				6.01	\$572,477	\$76,909	\$155,614								\$0
Total For:		2021				21.29	\$2,361,226	\$195,122	\$500,125	\$649,647	\$86,167	\$76,245					\$0
Total For:		7c				21.29	\$2,361,226	\$195,122	\$500,125	\$649,647	\$86,167	\$76,245					\$0
RTF:		7d															
Year:		2021															
County:		Arenac															
209577	CON	Arenac State Rd	Arenac State Road from Stover Road to Palmer Road, Arenac County	One Course Asphalt Overlay		3.270	\$389,574	\$0	\$165,844				04/09/2021	STL			
Total For:		Arenac				3.27	\$389,574	\$0	\$165,844								\$0
County:		Iosco															
206377	NI	Transit Capital	Area Wide	FY 2021 RTF - 1140 - Bus Support Equipment / Facilities		0.000	\$24,000	\$6,000	\$0				09/30/2021	STL			
211404	CON	Turtle Rd	Turtle Road from M-65 to AuGres River Bridge, Iosco County	Asphalt Overlay (1-1.5 inches)		2.210	\$285,491	\$67,132	\$6,068	\$266,076	\$62,195	\$4,324	01/21/2021	STL,EDD			\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 10 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7d																	
Year:		2021																	
County:		Iosco																	
211569	CON	Wickert Rd	Wickert Road from 1.05 miles west of M-65 to M-65, Iosco County	One Course Asphalt Overlay		1.050	\$151,200	\$0	\$37,800	\$163,799	\$0	\$40,950	01/20/2021	STL				\$0	
Total For: Iosco						3.26	\$460,691	\$73,132	\$43,868	\$429,876	\$62,195	\$45,274						\$0	
County:		Ogemaw																	
206008	CON	E Sage Lake Rd	County Wide Various Locations - Ogemaw County	Asphalt Overlay over Chip Seal		8.130	\$484,069	\$0	\$96,814				02/05/2021	STL					
211795	NI	Transit Capital	Area Wide	FY2021 RTF - facility and equipment purchase		0.000	\$54,800	\$13,700	\$0				09/30/2021	STL					
Total For: Ogemaw						8.13	\$538,869	\$13,700	\$96,814										\$0
County:		Roscommon																	
206569	CON	W Higgins Lake Dr	Higgins Lake Dr: marl Lake Rd to Hillcrest Rd, Roscommon County Road	Ultra-Thin Asphalt Overlay		5.100	\$357,260	\$0	\$89,340	\$351,407	\$0	\$104,657	11/24/2020	STL	\$356,853	\$0	\$89,213	\$0	
206573	NI	Transit Capital	Area Wide	FY 2021 RTF - 1110 - Bus Rolling Stock		0.000	\$70,740	\$17,685	\$0				09/30/2021	STL					
Total For: Roscommon						5.10	\$428,000	\$17,685	\$89,340	\$351,407	\$0	\$104,657			\$356,853	\$0	\$89,213	\$0	
Total For: 2021						19.77	\$1,817,134	\$104,517	\$395,866	\$781,283	\$62,195	\$149,930			\$356,853	\$0	\$89,213	\$0	
Total For: 7d						19.77	\$1,817,134	\$104,517	\$395,866	\$781,283	\$62,195	\$149,930			\$356,853	\$0	\$89,213	\$0	

RTF:		8a																
Year:		2021																
County:		Mecosta																
133254	CON	14 Mile Rd	14 Mile from 90th Avenue to 105th Avenue	Crush & Shape & asphalt resurfacing		1.590	\$523,375	\$220,000	\$0				02/05/2021	STL,EDD				
207489	NI	Transit Capital	Area Wide	Facility improvements		0.000	\$64,000	\$16,000	\$0				09/30/2021	STL				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 11 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt		Local Amt	Date	Fed Amt		State Amt
RTF:		8a															
Year:		2021															
Total For:		Mecosta				1.59	\$587,375	\$236,000	\$0								\$0
County:		Montcalm															
206956	CON	W County Farm Rd	CR 506 (County Farm Road) from Backus Road, to Grow to Wise Road	Milling and one course asphalt overlay		4.270	\$932,542	\$0	\$230,000			01/08/2021	STL				
Total For:		Montcalm				4.27	\$932,542	\$0	\$230,000								\$0
County:		Osceola															
119134	CON	18 Mile Rd	Countywide	Single Course Chip Seal (GPA)		20.890	\$605,259	\$91,400	\$59,915			01/08/2021	STL,EDD				
Total For:		Osceola				20.89	\$605,259	\$91,400	\$59,915								\$0
Total For:		2021				26.75	\$2,125,176	\$327,400	\$289,915								\$0
Total For:		8a				26.75	\$2,125,176	\$327,400	\$289,915								\$0
RTF:		8b															
Year:		2021															
County:		Allegan															
212032	CON	135th Ave	135th/ Hayes/ 136th from Wayland City Limits to Patterson Road	One Course Asphalt Overlay (GPA)		4.090	\$557,560	\$141,147	\$85,133			04/09/2021	STL,EDD				
212038	CON	Division St	Division Street from 142nd Avenue to 1000' south of 146th Avenue	Crush & Shape & Asphalt Resurfacing (GPA)		2.060	\$600,000	\$150,000	\$65,516			04/09/2021	STL,EDD				
Total For:		Allegan				6.15	\$1,157,560	\$291,147	\$150,649								\$0
County:		Ionia															
206981	CON	County-wide	County-wide, no segments provided	Asphalt Pavement Repair		1.520	\$737,000	\$0	\$184,250			11/13/2020	STL				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 12 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
RTF:		8b															
Year:		2021															
Total For:		Ionia				1.52	\$737,000	\$0	\$184,250								\$0
County:		Ottawa															
206749	CON	104th Ave	104th Ave from M45 to North Cedar Drive	104th Ave from M45 to North Asphalt Overlay 1-1.5 inches Cedar Drive		3.990	\$690,000	\$73,179	\$1,176,821				04/09/2021	STL,EDD			
Total For:		Ottawa				3.99	\$690,000	\$73,179	\$1,176,821								\$0
Total For:		2021				11.66	\$2,584,560	\$364,326	\$1,511,720								\$0
Total For:		8b				11.66	\$2,584,560	\$364,326	\$1,511,720								\$0
RTF:		9															
Year:		2021															
County:		Alcona															
130331	CON	F-41	F-41 from F-30 to M-72	Asphalt Overlay		4.480	\$396,209	\$64,354	\$86,000				01/08/2021	STL,EDD			
205382	CON	Traverse Bay State Rd	F-41 to 2nd St	Mill & HMA Overlay		0.660	\$48,962	\$0	\$43,000				01/08/2021	STL			
Total For:		Alcona				5.14	\$445,171	\$64,354	\$129,000								\$0
County:		Alpena															
205302	CON	Cathro Rd	Cathro Road from Long Rapids Road to Lacombe Road	Crush, shape and asphalt resurfacing	AC	3.990	\$425,014	\$0	\$678,956	\$894,419	\$0	\$223,605	10/28/2020	STL			\$0
205303	NI	Transit Capital	Areawide	FY 2021 RTF - Purchase Van with Lift		0.000	\$45,000	\$11,250	\$0				09/30/2021	STL			
Total For:		Alpena				3.99	\$470,014	\$11,250	\$678,956	\$894,419	\$0	\$223,605					\$0
County:		Cheboygan															
205297	CON	S River Rd	South River Road from .137 miles South of Wylie Road to Lenz Drive	Crush, shape and hot mix asphalt		1.870	\$541,193	\$97,996	\$100,000	\$566,083	\$95,622	\$103,272	12/18/2020	STL,EDD			\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 13 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 9																			
Year: 2021																			
County: Cheboygan																			
209448	CON	Birch Dr (S Straits Hwy)	Birch Dr (S Straits Hwy) (1,500' S of Ballard to Ballard St)	Reconstruction		0.280	\$75,000	\$0	\$18,750					01/08/2021	STL				
Total For: Cheboygan						2.16	\$616,193	\$97,996	\$118,750	\$566,083	\$95,622	\$103,272							\$0
County: Crawford																			
205308	CON	Twin Bridge Rd	Twin Bridge Road from County Road 612 north for 4 miles	Crush, Shape, & Asphalt Resurfacing		3.890	\$322,175	\$78,128	\$316,472					04/09/2021	STL,EDD				
205346	NI	Transit Capital	Area Wide	FY2021 RTF - Facility Maintenance		0.000	\$92,000	\$23,000	\$0					09/30/2021	STL				
Total For: Crawford						3.89	\$414,175	\$101,128	\$316,472										\$0
County: Montmorency																			
205337	CON	County Road 612	County Road 612 from Eagle Point Drive to 369' east of Meridian Line Road	Crush, Shape & Asphalt Resurfacing		1.140	\$371,328	\$62,979	\$41,517	\$383,458	\$58,584	\$42,122	11/09/2020	STL,EDD	\$388,842	\$59,406	\$42,714	02/03/2021	\$0
Total For: Montmorency						1.14	\$371,328	\$62,979	\$41,517	\$383,458	\$58,584	\$42,122			\$388,842	\$59,406	\$42,714		\$0
County: Oscoda																			
205342	CON	W Miller Rd	W Miller Rd - .86 miles west of Galbraith Rd to .49 miles east of Galbraith	Crush, Shape & Asphalt Resurfacing		1.350	\$412,866	\$56,715	\$54,169	\$415,473	\$56,245	\$47,624	11/05/2020	STL,EDD					\$0
Total For: Oscoda						1.35	\$412,866	\$56,715	\$54,169	\$415,473	\$56,245	\$47,624							\$0
County: Otsego																			
205317	CON	Krys Rd	Krys Road from Charles Brink Road to Johnson Road	HMA Wedging and Asphalt Overlay		2.520	\$451,357	\$0	\$121,143				11/23/2020	STL					
Total For: Otsego						2.52	\$451,357	\$0	\$121,143										\$0
County: Presque Isle																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 14 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 9																			
Year: 2021																			
County: Presque Isle																			
205322	CON	County Road 451	County Road 451 from Claus Crush, Shape & Asphalt Road to 666 feet west of East Hawks Highway			1.480	\$426,417	\$38,762	\$150,583	\$431,405	\$39,275	\$152,737	02/08/2021	STL,EDD				\$0	
Total For: Presque Isle						1.48	\$426,417	\$38,762	\$150,583	\$431,405	\$39,275	\$152,737						\$0	
Total For: 2021						21.66	\$3,607,521	\$433,184	\$1,610,590	\$2,690,837	\$249,726	\$569,360			\$388,842	\$59,406		\$0	
Total For: 9						21.66	\$3,607,521	\$433,184	\$1,610,590	\$2,690,837	\$249,726	\$569,360			\$388,842	\$59,406	\$42,714	\$0	
RTF: 10a																			
Year: 2021																			
County: Antrim																			
130363	CON	C38 (Mancelona Road)	Mancelona Road (C 38) from Milling & one course overlay Mancelona Village limits to the east county line	ACC		0.000	\$394,745	\$0	\$0	\$394,745	\$0	\$0	02/10/2020	STL	\$0	\$0	\$0	04/22/2020	\$0
211187	NI	Transit Capital	Areawide	FY 2021 RTF - Replace Bus 411		0.000	\$60,000	\$15,000	\$0				09/30/2021	STL					\$0
Total For: Antrim						0.00	\$454,745	\$15,000	\$0	\$394,745	\$0	\$0			\$0	\$0	\$0		\$0
County: Charlevoix																			
205622	CON	Clarion Rd	US-131 to River Rd	Crush & Shape		0.440	\$267,654	\$82,346	\$0				02/05/2021	STL,EDD					\$0
205639	NI	Transit Capital	areawide	FY 2021 RTF - Transit Capital (Computer/Computer Equipment)		0.000	\$36,000	\$9,000	\$0				09/30/2021	STL					\$0
211735	NI	Transit Capital	Areawide	FY2021 RTF Transit Capital		0.000	\$120,000	\$30,000	\$0				09/30/2021	STL					\$0
Total For: Charlevoix						0.44	\$423,654	\$121,346	\$0										\$0
County: Kalkaska																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 15 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF: 10a																		
Year: 2021																		
County: Kalkaska																		
212349	CON	County Road 571 NE	County Road 571	Crush and Shape and Asphalt Resurfacing		1.010	\$492,368	\$0	\$126,000				07/09/2021	STL				
Total For: Kalkaska						1.01	\$492,368	\$0	\$126,000									\$0
Total For: 2021						1.46	\$1,370,767	\$136,346	\$126,000	\$394,745	\$0	\$0			\$0	\$0		\$0
Total For: 10a						1.46	\$1,370,767	\$136,346	\$126,000	\$394,745	\$0	\$0			\$0	\$0	\$0	\$0
RTF: 10b																		
Year: 2021																		
County: Manistee																		
206019	CON	Glovers Lake Rd	East of Keilor to US-31 (Pleasanton Hwy)	Crush & Shape & Asphalt Resurfacing		2.180	\$526,698	\$162,595	\$258,356	\$626,438	\$161,355	\$161,355	12/15/2020	STL,EDD	\$474,860	\$122,312	\$122,312	\$0
Total For: Manistee						2.18	\$526,698	\$162,595	\$258,356	\$626,438	\$161,355	\$161,355			\$474,860	\$122,312	\$122,312	\$0
County: Wexford																		
211956	CON	N 9 Rd	9 Road	One Course Asphalt Overlay		7.340	\$1,006,160	\$160,826	\$90,714				01/08/2021	STL,EDD				\$0
Total For: Wexford						7.34	\$1,006,160	\$160,826	\$90,714									\$0
Total For: 2021						9.53	\$1,532,858	\$323,421	\$349,070	\$626,438	\$161,355	\$161,355			\$474,860	\$122,312		\$0
Total For: 10b						9.53	\$1,532,858	\$323,421	\$349,070	\$626,438	\$161,355	\$161,355			\$474,860	\$122,312	\$122,312	\$0
RTF: 10c																		
Year: 2021																		
County: Benzie																		
205425	NI	Transit Capital	areawide	FY 2021 RTF - transit capital (Bus purchase)		0.000	\$62,400	\$15,600	\$0				09/30/2021	STL				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 16 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 10c																				
Year: 2021																				
County: Benzie																				
212346	CON	River Rd	River Road from Village of Benzonia limits (Well Street) to Betsie River	One Course Asphalt Overlay		0.690	\$270,611	\$60,007	\$0				02/12/2021	STL,EDD						
212347	CON	Esch Rd	Esch Road from west end to 475' east, Benzie County	One Course Asphalt Overlay		0.100	\$43,182	\$0	\$10,796				04/02/2021	STL						
Total For: Benzie						0.79	\$376,193	\$75,607	\$10,796										\$0	
County: Grand Traverse																				
130378	CON	Walton Rd	Walton Road from Blackman Road to 100ft West of Railroad Tracks	Resurface	ACC	0.000	\$121,731	\$0	\$0	\$121,731	\$0	\$0	09/10/2020	STL	\$0	\$0	\$0	01/19/2021	\$0	
205773	CON	N Garfield Rd	Various locations	single course chip seal		0.220	\$566,228	\$0	\$125,728				10/26/2020	STL						
209769	NI	Transit Capital	Areawide	FY 2021 RTF - Signal and Communication Equipment		0.000	\$38,988	\$9,747	\$0				09/30/2021	STL						
Total For: Grand Traverse						0.22	\$726,947	\$9,747	\$125,728	\$121,731	\$0	\$0			\$0	\$0	\$0		\$0	
County: Leelanau																				
205781	CON	Bugai Rd	M-72 to Lincoln Rd.	Asphalt Overlay		1.930	\$342,753	\$100,000	\$120,000				02/05/2021	STL,EDD						
Total For: Leelanau						1.93	\$342,753	\$100,000	\$120,000											\$0
Total For: 2021						2.94	\$1,445,893	\$185,354	\$256,524	\$121,731	\$0	\$0			\$0	\$0	\$0		\$0	
Total For: 10c						2.94	\$1,445,893	\$185,354	\$256,524	\$121,731	\$0	\$0			\$0	\$0	\$0		\$0	

RTF: 11																				
Year: 2021																				
County: Chippewa																				
206123	CON	Shunk Rd	Shunk Road from 5 Mile Road to 9 Mile Road	Crush & Shape & Asphalt Resurfacing (GPA)		4.020	\$596,569	\$102,823	\$46,319	\$507,714	\$88,850	\$38,079	12/15/2020	STL,EDD						\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 17 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 11																			
Year: 2021																			
County: Chippewa																			
206195	NI	Transit Capital	areawide	FY 2020 RTF - Transit Bus w/Lift		0.000	\$60,800	\$15,200	\$0				09/30/2021	STL					
Total For: Chippewa						4.02	\$657,369	\$118,023	\$46,319	\$507,714	\$88,850	\$38,079						\$0	
County: Luce																			
130399	CON	CR 407	0.1 miles south of Little Dawson Creek to 0.2 miles northerly	Reconstruction		0.200	\$256,000	\$44,000	\$20,000	\$286,389	\$50,118	\$21,479	11/17/2020	STL,EDD				\$0	
206108	CON	County Road 407	0.3 miles south of High Bridge over Two Hearted River northerly 2 miles	Asphalt Pavement Repair	ACC	0.000	\$150,000	\$0	\$0	\$150,000	\$0	\$0	07/30/2020	STL	\$0	\$0	\$0	\$0	
206152	CON	County Road 466	CR 466 from CR 451 to CR 403	Asphalt Overlay		0.750	\$100,000	\$0	\$25,000				11/06/2020	STL					
206198	CON	Various Routes County-Wide	Various segments county-wide	Pavement Markings		0.000	\$49,680	\$0	\$0				01/08/2021	STL					
Total For: Luce						0.95	\$555,680	\$44,000	\$45,000	\$436,389	\$50,118	\$21,479				\$0	\$0	\$0	\$0
County: Mackinac																			
206155	CON	Manistique Lakes Rd	Norton Road to County Line	Asphalt Overlay (1-1.5 inches) (GPA)		6.810	\$553,200	\$70,013	\$68,787	\$515,306	\$64,413	\$64,413	11/05/2020	STL,EDD	\$474,653	\$59,332	\$59,332	\$0	
211809	CON	Countywide	Various Locations - Mackinac County	FY21 Pavement Markings	AC	0.000	\$49,726	\$0	\$91,416				02/16/2021	STL					
Total For: Mackinac						6.81	\$602,926	\$70,013	\$160,203	\$515,306	\$64,413	\$64,413				\$474,653	\$59,332	\$59,332	\$0
Total For: 2021						11.78	\$1,815,975	\$232,036	\$251,522	\$1,459,408	\$203,381	\$123,971				\$474,653	\$59,332	\$59,332	\$0
Total For: 11						11.78	\$1,815,975	\$232,036	\$251,522	\$1,459,408	\$203,381	\$123,971				\$474,653	\$59,332	\$59,332	\$0

RTF: 12a
Year: 2021

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 18 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		12a																
Year:		2021																
County:		Alger																
205564	NI	Transit Capital	Area Wide	FY 21 RTF - equipment (tire replacement)		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL				
205566	NI	Transit Capital	Area Wide	FY 2021 RTF-equipment		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL				
205603	CON	Au Train Forest Lake Rd	AuTrain-Forest Lake Road	Road Rehabilitation		1.860	\$390,350	\$133,175	\$102,252	\$419,405	\$133,208	\$73,365	11/17/2020	STL,EDD	\$343,870	\$109,217	\$60,152	\$0
209713	NI	Transit Capital	Area Wide	FY 2021- bus support equipment		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL				
209715	NI	Transit Capital	Area Wide	FY 2021 RTF- bus support equipment/facilities		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL				
209716	NI	Transit Capital	Area Wide	FY 2021 RTF- bus support equipment- dispatching software		0.000	\$32,000	\$8,000	\$0				09/30/2021	STL				
Total For: Alger						1.86	\$450,350	\$148,175	\$102,252	\$419,405	\$133,208	\$73,365			\$343,870	\$109,217	\$60,152	\$0
County:		Marquette																
205609	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Improvements		0.000	\$80,000	\$20,000	\$0				09/30/2021	STL				
205649	CON	County Road 557	County Road 557 from .5 miles south of Wilson Creek to CR SW	road rehabilitation		2.500	\$866,465	\$93,279	\$137,256	\$859,346	\$93,279	\$121,558	01/15/2021	STL,EDD				\$0
Total For: Marquette						2.50	\$946,465	\$113,279	\$137,256	\$859,346	\$93,279	\$121,558						\$0
County:		Schoolcraft																
205797	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Construction		0.000	\$40,700	\$10,175	\$0				09/30/2021	STL				
210861	CON	County Road 441	County Road 441 from County Road 442 North to Manistique Avenue	Asphalt overlay (1-1.5 inches)		3.350	\$465,834	\$149,166	\$5,000	\$581,117	\$162,191	\$30,483	02/11/2021	STL,EDD				\$0
Total For: Schoolcraft						3.35	\$506,534	\$159,341	\$5,000	\$581,117	\$162,191	\$30,483						\$0
Total For: 2021						7.71	\$1,903,349	\$420,795	\$244,508	\$1,859,868	\$388,678	\$225,405			\$343,870	\$109,217		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 19 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Total For:		12a				7.71	\$1,903,349	\$420,795	\$244,508	\$1,859,868	\$388,678	\$225,405		\$343,870	\$109,217	\$60,152	\$0
RTF:	12b																
Year:	2021																
County:	Delta																
205476	NI	Transit Capital	Area Wide	FY 2021 RTF - Transit Capital (tires)		0.000	\$1,440	\$360	\$0				09/30/2021	STL			
205816	CON	21st Rd	CR 416 to CR 426	Asphalt Overlay		2.630	\$300,000	\$30,000	\$30,000	\$274,439	\$30,000	\$38,610	12/10/2020	STL,EDD			\$0
205822	CON	I Rd	CR 523 to CR 434	Asphalt overlay		1.010	\$160,000	\$0	\$40,000				01/08/2021	STL			
205823	CON	County 426 24th Rd	426 24th Rd	Asphalt Overlay		4.820	\$500,000	\$50,000	\$50,000	\$434,038	\$50,000	\$58,510	12/11/2020	STL,EDD			\$0
205834	NI	Transit Capital	Area Wide	FY 2021 RTF - Equipment		0.000	\$25,000	\$6,250	\$0				09/30/2021	STL			
210583	CON	County 426 E Rd	County Road 426 (E Road)	Asphalt Overlay (1-1.5 inches)		8.830	\$736,000	\$0	\$184,000				11/02/2020	STL			
Total For:		Delta				17.28	\$1,722,440	\$86,610	\$304,000	\$708,477	\$80,000	\$97,119					\$0
County:	Dickinson																
205463	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$7,680	\$1,920	\$0				09/30/2021	STL			
205464	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$3,000	\$750	\$0				09/30/2021	STL			
Total For:		Dickinson				0.00	\$10,680	\$2,670	\$0								\$0
County:	Menominee																
210786	CON	County Road 551	Menominee County County Road 551	crush & shape 7 asphalt resurfacing		2.700	\$766,382	\$161,000	\$162,968	\$775,439	\$163,825	\$152,903	12/18/2020	STL,EDD			\$0
Total For:		Menominee				2.70	\$766,382	\$161,000	\$162,968	\$775,439	\$163,825	\$152,903					\$0
Total For:		2021				19.98	\$2,499,502	\$250,280	\$466,968	\$1,483,916	\$243,825	\$250,023					\$0
Total For:		12b				19.98	\$2,499,502	\$250,280	\$466,968	\$1,483,916	\$243,825	\$250,023					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 20 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		13a																	
Year:		2021																	
County:		Baraga																	
130414	CON	Section 16 Rd	From Plains Rd to M-28	Resurface		3.310	\$300,000	\$0	\$75,000					01/08/2021	STL				
207522	CON	Prison Camp Rd	Baraga Plains Road	Crush and Shape and Asphalt Resurfacing		4.570	\$137,000	\$0	\$788,000					01/08/2021	STL				
207523	CON	Imperial Heights Road	Imperial Heights Road from M-28 to Red Road	Crush and Shape and Asphalt Resurfacing		0.520	\$1,000	\$0	\$1,000					01/08/2021	STL				
207531	CON	Plains Rd	Plains Road from Big Lake (Randolph Road) thence Northeasterly 3.1 miles	Aggregate Grade Lift and Asphalt Overlay		3.100	\$1,000	\$0	\$699,000					01/08/2021	STL				
Total For:		Baraga						11.50	\$439,000	\$0	\$1,563,000								\$0
County:		Houghton																	
206628	CON	Wassa Rd	Waasa Road	Drainage Improvement		1.460	\$124,000	\$0	\$31,000					01/08/2021	STL				
206634	CON	Bear Lake Rd	Bear Lake Road from Salo Rd to M-203	Aggregate Grade lift and Asphalt Overlay		1.490	\$574,400	\$0	\$143,600	\$565,168	\$0	\$141,292	02/02/2021	STL				\$0	
206722	CON	Wassa Rd	Waasa Road from Salo Rd to M-203	Crush and Shape and Asphalt Resurfacing		1.460	\$240,000	\$0	\$60,000					02/05/2021	STL				
206725	OPS	Countywide	Countywide, Houghton County	Pavement Marking		0.000	\$26,209	\$0	\$13,391					05/07/2021	STL				
206727	CON	N Cloverland Rd	North Cloverland Road	Crush and Shape and Asphalt Resurfacing		1.970	\$349,000	\$0	\$87,250					02/05/2021	STL				
Total For:		Houghton						6.38	\$1,313,609	\$0	\$335,241	\$565,168	\$0	\$141,292				\$0	
County:		Keweenaw																	
116614	CON	Gratiot Lake Road	Gratiot Lake Road from US-41 then South 2.78 miles	One Course Asphalt Overlay		2.780	\$229,000	\$132,000	\$88,000					02/19/2021	STL,EDD				
Total For:		Keweenaw						2.78	\$229,000	\$132,000	\$88,000								\$0
Total For:		2021						20.65	\$1,981,609	\$132,000	\$1,986,241	\$565,168	\$0	\$141,292				\$0	
Total For:		13a						20.65	\$1,981,609	\$132,000	\$1,986,241	\$565,168	\$0	\$141,292				\$0	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 21 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
RTF: 13b																	
Year: 2021																	
County: Gogebic																	
130467	CON	Lake Rd	From Omans Creek Bridge thence westerly 2.93 miles	Cold -In-Place Recycle & Asphalt Resurfacing		2.930	\$561,466	\$189,528	\$143,040	\$555,529	\$187,535	\$141,536	01/19/2021	STL,EDD			\$0
Total For: Gogebic						2.93	\$561,466	\$189,528	\$143,040	\$555,529	\$187,535	\$141,536				\$0	
County: Iron																	
206897	CON	Baumgartner Rd	Baugartner Road From N.Hill Rd westerly to Bonifas	Crush and Shape and Asphalt Resurfacing		0.750	\$195,200	\$0	\$50,050				03/12/2021	STL			
206898	CON	16th Ave	16th Ave: Homer Rd from US-2 to Buckholtz Rd	Crush and Shape and Asphalt Resurface		0.630	\$129,600	\$32,400	\$0				03/12/2021	STL,EDD			
207323	CON	Buck Lake Rd	Buck Lake Road from Buck Lake Park Road to CR 424	Crush and Shape and Asphalt Resurfacing		0.940	\$258,573	\$0	\$75,427				05/07/2021	STL			
Total For: Iron						2.32	\$583,373	\$32,400	\$125,477							\$0	
County: Ontonagon																	
206907	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equipment		0.000	\$30,000	\$7,500	\$0				09/30/2021	STL			
207542	CON	Gardner Rd	Gardner Road from One & 1/2 Mile Road thence north 3.541 miles	Crush and Shape and Asphalt Resurfacing		4.500	\$558,169	\$523,417	\$0				03/12/2021	STL,EDD			
Total For: Ontonagon						4.50	\$588,169	\$530,917	\$0							\$0	
Total For: 2021						9.75	\$1,733,008	\$752,845	\$268,517	\$555,529	\$187,535	\$141,536				\$0	
Total For: 13b						9.75	\$1,733,008	\$752,845	\$268,517	\$555,529	\$187,535	\$141,536				\$0	

RTF: 14																	
Year: 2021																	
County: Lake																	
206232	NI	Transit Capital	areawide	FY 2021 RTF - Replacement of administrative vehicle		0.000	\$43,000	\$10,750	\$0				09/30/2021	STL			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 22 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		14																
Year:		2021																
County:		Lake																
206233	NI	Transit Capital	areawide	FY21 RTF - maintenance tools		0.000	\$24,853	\$6,213	\$0				09/30/2021	STL				
206243	NI	Transit Capital	areawide	FY21 RTF - Bus garage sweeper		0.000	\$30,000	\$7,500	\$0				09/30/2021	STL				
Total For:		Lake				0.00	\$97,853	\$24,463	\$0									\$0
County:		Mason																
206253	CON	W Hansen Rd	Hansen Road - Stiles to Amber	Crush & SHape & Asphalt Resurfacing		1.070	\$773,967	\$0	\$193,493				04/08/2021	STL				
206679	CON	S Pere Marquette Hwy	Various routesSouth half of county	Pavement markings		0.990	\$38,400	\$0	\$9,600				10/26/2020	STL				
Total For:		Mason				2.06	\$812,367	\$0	\$203,093									\$0
County:		Muskegon																
205891	CON	Whitehall Rd	Whitehall Road from Bard Road to Michilinda	Crush and shape and asphalt resurfacing		2.290	\$599,316	\$0	\$164,829				02/05/2021	STL				
Total For:		Muskegon				2.29	\$599,316	\$0	\$164,829									\$0
County:		Newaygo																
212122	CON	Croton Dr	Croton Drive from Newaygo City limits to Swan Avenue	Crush and Shape and Resurface		5.200	\$866,467	\$0	\$216,617				04/01/2021	STL				
Total For:		Newaygo				5.20	\$866,467	\$0	\$216,617									\$0
County:		Oceana																
130495	CON	Park St	Hancock to Third Ave	Reconstruct		0.490	\$250,000	\$0	\$792,657	\$299,388	\$0	\$820,494	12/14/2020	STL				
206367	CON	S 192nd Ave	192nd Ave from Skeels to McKinley	Crush and Shape and Resurface		1.930	\$357,225	\$88,106	\$83,175	\$445,027	\$107,089	\$89,134	10/27/2020	STL,EDD	\$376,953	\$90,708	\$75,499	01/29/2021
Total For:		Oceana				2.43	\$607,225	\$88,106	\$875,832	\$744,415	\$107,089	\$909,628			\$376,953	\$90,708	\$75,499	\$0
Total For:		2021				11.97	\$2,983,228	\$112,569	\$1,460,371	\$744,415	\$107,089	\$909,628			\$376,953	\$90,708	\$75,499	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: February 16, 2021

Page: 23 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Total For:		14				11.97	\$2,983,228	\$112,569	\$1,460,371	\$744,415	\$107,089	\$909,628		\$376,953	\$90,708	\$75,499	\$0
Grand Total:						343.080	\$51,166,261	\$7,324,059	\$20,440,256	\$24,163,078	\$2,526,726	\$6,486,479		\$4,865,167	\$802,054	\$934,125	\$0

Total Jobs Reported: 158

Preferences:

- Report Name** Rural Task Force (RTF) Financial Status
- Report Type** Statewide
- Fiscal Year** 2021
- Job Type** Local, Multi-Modal
- Phase Type** ALL
- Phase Operational Status** Programmed, Active, Completed
- Finance System** Local - EDD, STL, Multi-Modal - STL
- Template** Local - STP - Rural/Flexible, TEDF Category D, Multi-Modal - Transit

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



This report is approved by MDOT Statewide Transportation Planning Division.