

Rural Task Force Monthly Status Report

June 21, 2021

The Rural Task Force Monthly Status Report has two components, the Rural Task Force (RTF) Financial Report and the Summary of Regional Planning Agency (RPA) Monthly Progress Reports. The Rural Task Force Financial Report is described below and attached to this document.

Rural Task Force (RTF) Financial Report

The RTF financial report is now generated from the new SMART platform and while it contains the same information it does have some enhancements and the look of the document is different. Some highlights are listed here:

- There is a field, AC/ACC, that indicates if a line is referring to a project with advance construct (AC) or an Advance construct conversion (ACC)
- The funding fields are grouped under a heading such as “Programmed” or “Initial Obligation” rather than repeating it in each field name
- The initial Obligation Date reflects the scheduled obligation date until the project is obligated and then it changes to the obligated date
- Line that identifies a county, sub-total, or total are in green
- There are descriptions of each field at that bottom of each page

The RTF Financial Report attached to this document was downloaded from the Michigan Department of Transportation (MDOT) databases on June 21, 2021. Any changes in JobNet made up to that date are reflected in the RTF Financial Report. **Changes entered into JobNet after June 21, 2021 are not reflected in this report.**

If there are inconsistencies with any of the projects in the RTF Financial Report please contact your RPA representative or Josh Grab at, Grabj@michigan.gov or (517) 582-4970. The RPAs and the MDOT Core Team are working to ensure the accuracy of RTF Jobs programmed in JobNet and appreciate your help in identifying any inconsistencies that we have missed.

Summary of RPA Monthly Progress Report activity

Southeast Michigan Council of Governments (SEMCOG)

RTF 1

No activity reported for May.

Region 2 Planning Commission (R2PC)

RTF 2

Jackson County Meeting held 5/25/21.

Any job changes will be approved at the Full Region 2 RTF meeting that will be held in early summer - late June/early July.

Southcentral Michigan Planning Council (SMPC)

RTF 3

Regional meeting held April 7, 2021

Initial Notices posted 03/18, updated 04/01 for revise language citing Kalamazoo County State of Emergency after statewide rule allowing remote participation lapsed.

Southwest Michigan Planning Commission (SWMPC)

RTF 4

No meetings were held in May.

Genesee-Lapeer -Shiawassee Region V Planning and Development Commission

RTF 5

No activity reported for May.

Tri-County Regional Planning Commission (TCRPC)

RTF 6

No meetings were held in May.

East Michigan Council of Governments (EMCOG)

RTF 7a

Additional attachments were not sent as specified.

No meetings were held in May.

RTF 7b

No meetings were held in May.

RTF 7c

No meetings were held in May.

RTF 7d

No meetings were held in May.

West Michigan Regional Planning Commission (WMRPC)

RTF 8a

No meetings were held in May.

RTF 8b

No meetings were held in May.

Northeast Michigan Council of Governments (NEMCOG)

RTF 9

No action recorded for May.

Networks Northwest**RTF 10a**

No action recorded for May.

RTF 10b

No action recorded for May.

RTF 10c

No action recorded for May.

Eastern Upper Peninsula Regional Planning and Development Commission (EUPRPDC)**RTF 11**

No meetings were held in May.

Central Upper Peninsula Planning and Development Regional Commission (CUPPAD)**RTF 12a**

No meetings were held in May.

RTF 12b

No meetings were held in May.

Western Upper Peninsula Planning & Development Regional Commission (WUPPDR)**RTF 13a**

No action recorded for May.

RTF 13b

No action recorded for May.

West Michigan Shoreline Regional Development Commission (WMSRDC)**RTF 14**

No meetings were held in May.



Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 1 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		1																	
Year:		2021																	
County:		Livingston																	
205882	CON	Pinckney Rd	Pinckney Road from 1000ft south of Swarthout Road to Schafer Road	Pavement Rehabilitation		1.600	\$729,528	\$0	\$370,472	\$603,899	\$0	\$277,706	12/18/2020	STL	\$397,690	\$0	\$483,715	04/12/2021	\$440,621
211378	CON	W Grand River Ave	Grand River Avenue	Mill and single course overlay		4.080	\$0	\$644,232	\$399,667	\$0	\$644,232	\$263,078	01/08/2021	EDD	\$0	\$725,688	\$181,422	04/06/2021	\$0
Total For:		Livingston				5.68	\$729,528	\$644,232	\$770,139	\$603,899	\$644,232	\$540,783			\$397,690	\$725,688	\$665,137		\$440,621
County:		Monroe																	
205458	CON	Tuttlehill Rd	Tuttle Hill Road between Ostrander Road and Oakville Waltz Road	4.41 miles of hot mix asphalt paving, aggregate shoulders, pavement marking		4.410	\$371,083	\$0	\$86,667	\$430,449	\$0	\$107,612	12/10/2020	STL,STU,STUL	\$430,289	\$0	\$107,572	04/19/2021	\$358,837
205846	CON	Cone Rd	Cone Road over North Branch Macon Creek	Superstructure Rehabilitation		0.000	\$441,102	\$0	\$110,276	\$555,767	\$0	\$138,942	01/13/2021	STL	\$555,607	\$0	\$138,902	04/19/2021	\$0
Total For:		Monroe				4.41	\$812,185	\$0	\$196,943	\$986,216	\$0	\$246,554			\$985,896	\$0	\$246,474		\$358,837
County:		St. Clair																	
204997	CON	Wadhams Rd	Wadhams from Gratiot to I-94	Road Rehabilitation		1.620	\$274,000	\$0	\$70,000	\$266,837	\$0	\$67,965	11/17/2020	STL	\$266,678	\$0	\$67,924	02/26/2021	\$0
204998	CON	King Rd	King Road from Marine City Highway to Remer	Road Resurfacing		3.100	\$336,458	\$0	\$121,542	\$352,983	\$0	\$104,842	11/18/2020	STL	\$352,829	\$0	\$104,796	04/22/2021	\$0
204999	CON	Marine City Hwy	Marine City Hwy from Starville to King	Road Resurfacing		4.090	\$364,000	\$163,000	\$136,000	\$355,360	\$80,118	\$210,632	12/11/2020	STL,EDD	\$355,250	\$80,093	\$210,566	04/22/2021	\$0
Total For:		St. Clair				8.81	\$974,458	\$163,000	\$327,542	\$975,181	\$80,118	\$383,438			\$974,757	\$80,093	\$383,287		\$0
County:		Washtenaw																	
205633	CON	Countywide	Various Routes - Washtenaw County	Pavement treatment will follow the LAP guidelines for PM and 3R work		3.240	\$819,796	\$125,005	\$208,000	\$641,843	\$108,250	\$34,452	12/28/2020	STL,EDD	\$258,487	\$488,168	\$33,690	04/14/2021	\$24,058
Total For:		Washtenaw				3.24	\$819,796	\$125,005	\$208,000	\$641,843	\$108,250	\$34,452			\$258,487	\$488,168	\$33,690		\$24,058
Total For:		2021				22.13	\$3,335,967	\$932,237	\$1,502,624	\$3,207,139	\$832,599	\$1,205,228			\$2,616,830	\$1,293,949	\$33,690		\$823,516

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 2 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Total For:		1				22.13	\$3,335,967	\$932,237	\$1,502,624	\$3,207,139	\$832,599	\$1,205,228		\$2,616,830	\$1,293,949	\$1,328,587	\$823,516
RTF:		2															
Year:		2021															
County:		Hillsdale															
206316	CON	Camden Rd	Tuttle Road to Coman Road	Crush and Shape and Asphalt Resurfacing		2.000	\$489,948	\$186,554	\$375,000	\$492,242	\$178,045	\$377,036	05/28/2021	STL,EDD			\$0
206524	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities		0.000	\$10,000	\$2,500	\$0				09/30/2021	STL			
206616	CON	W Main St	Main St from W Village Limits (Dennings Rd) to E. Village Limits (Kyser Rd)	Milling & One Course Asphalt Overlay		1.060	\$225,776	\$28,222	\$28,222	\$223,675	\$27,959	\$27,959	04/19/2021	STL,TEDB	\$207,960	\$25,995	\$25,995
Total For:		Hillsdale				3.06	\$725,724	\$217,276	\$403,222	\$715,916	\$206,004	\$404,996			\$207,960	\$25,995	\$25,995
County:		Jackson															
206636	CON	E Territorial Rd	Territorial Road and Clark Lake Road	One Course Asphalt Overlay		8.000	\$981,199	\$442,924	\$0				09/01/2021	STL,EDD			
Total For:		Jackson				8.00	\$981,199	\$442,924	\$0								
County:		Lenawee															
206187	CON	Morenci Rd	Morenci Road from US-127 to the Ohio State Line	One Course Asphalt Overlay		9.420	\$941,923	\$129,569	\$128,508	\$967,772	\$133,146	\$131,913	02/22/2021	STL,EDD	\$907,164	\$124,807	\$123,652
206462	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip / Facilities (tires)		0.000	\$4,400	\$1,100	\$0				09/30/2021	STL			
206464	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$6,000	\$1,500	\$0				09/30/2021	STL			
206478	NI	Transit Capital	areawide	FY 2021 RTF - Bus Support Equip/Facilities (computer and accessories)		0.000	\$5,600	\$1,400	\$0				09/30/2021	STL			
Total For:		Lenawee				9.42	\$957,923	\$133,569	\$128,508	\$967,772	\$133,146	\$131,913			\$907,164	\$124,807	\$123,652
Total For:		2021				20.48	\$2,664,846	\$793,769	\$531,730	\$1,683,688	\$339,150	\$536,908			\$1,115,124	\$150,802	\$123,652
Total For:		2				20.48	\$2,664,846	\$793,769	\$531,730	\$1,683,688	\$339,150	\$536,908			\$1,115,124	\$150,802	\$149,647

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 3 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 3																			
Year: 2021																			
County: Barry																			
206798	CON	Cherry Valley Rd	Cherry Valley Road from M-37 to 500 feet east of Spencer Drive	Capital Preventive Maintenance		5.350	\$425,000	\$0	\$106,250	\$317,741	\$0	\$79,435	01/15/2021	STL	\$317,581	\$0	\$79,395	04/20/2021	\$334,253
206895	CON	Countywide	Various Routes - Barry County	Center line and edge line pavement marking		0.550	\$340,000	\$0	\$0	\$333,211	\$0	\$0	12/18/2020	STL	\$265,811	\$0	\$0	04/30/2021	\$0
Total For: Barry						5.90	\$765,000	\$0	\$106,250	\$650,952	\$0	\$79,435			\$583,392	\$0	\$79,395	\$334,253	
County: Branch																			
206965	CON	State Rd	Countywide Preventive Maintenance	One Course HMA Overlay		0.210	\$614,000	\$98,756	\$54,744				01/08/2021	STL,EDD					
207007	CON	S Matteson St	Matteson Street, South Village Limit to North Village Limit	Chip Seal		1.030	\$24,000	\$6,000	\$0				01/08/2021	STL					
Total For: Branch						1.24	\$638,000	\$104,756	\$54,744										
County: Calhoun																			
206684	CON	Partello Rd	Partello Road/H Drive N, 20 Mile Road to 21 Mile Road	Crush and Shape with HMA Resurfacing		1.190	\$690,000	\$0	\$172,500	\$626,365	\$0	\$156,591	10/28/2020	STL	\$626,205	\$0	\$156,551	02/09/2021	\$33,543
Total For: Calhoun						1.19	\$690,000	\$0	\$172,500	\$626,365	\$0	\$156,591			\$626,205	\$0	\$156,551	\$33,543	
County: Kalamazoo																			
205408	CON	E R Ave	E R Avenue from 36th Street to East County Line	Cold Milling & HMA Overlay (<2 inches)		6.000	\$627,207	\$585,137	\$406,156	\$627,207	\$585,137	\$336,219	03/10/2021	STL,EDD	\$947,618	\$236,904	\$0	05/19/2021	\$0
205409	NI	Transit Capital	Areawide	FY 2021 RTF - van purchase		0.000	\$101,543	\$25,386	\$0				09/30/2021	STL					
Total For: Kalamazoo						6.00	\$728,750	\$610,523	\$406,156	\$627,207	\$585,137	\$336,219			\$947,618	\$236,904	\$0	\$0	
County: St. Joseph																			
205775	NI	Transit Capital	areawide	FY 2021 RTF - Bus Purchase		0.000	\$84,000	\$21,000	\$0				09/30/2021	STL					
212167	CON	Balk Rd	Balk Road from US-12 to Featherstone	Crush and Shape and Asphalt Resurfacing		4.120	\$568,000	\$0	\$142,000	\$568,000	\$0	\$150,186	02/11/2021	STL	\$480,168	\$0	\$120,042	06/07/2021	\$0
Total For: St. Joseph						4.12	\$652,000	\$21,000	\$142,000	\$568,000	\$0	\$150,186			\$480,168	\$0	\$120,042	\$0	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 4 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 3																			
Total For:		2021														\$367,796			
Total For:		3	18.46	\$3,473,750	\$736,279	\$881,650	\$2,472,524	\$585,137	\$722,431			\$2,637,383	\$236,904	\$120,042	\$367,796				
RTF: 4																			
Year: 2021																			
County: Berrien																			
206402	CON	S Red Arrow Hwy	2000 feet Southwest of Harbert Road to Sawyer Road	Milling & two course asphalt resurfacing		1.940	\$775,933	\$99,377	\$1,924,690	\$853,526	\$99,277	\$1,671,522	04/16/2021	STL,EDD	\$1,821,329	\$455,332	\$112,562	\$0	
Total For: Berrien															\$0				
County: Cass																			
207172	CON	Marcellus Hwy	Goodenough Road to Hathaway Road	Mill and one course non-structural overlay		1.400	\$202,208	\$50,553	\$0	\$203,681	\$50,920	\$0	02/25/2021	STL,EDD	\$150,154	\$37,538	\$0	06/07/2021	\$0
207346	CON	Countywide	Various Locations - Cass County	Pavement Markings		0.000	\$74,999	\$0	\$1	\$82,500	\$0	\$1,558	03/10/2021	STL	\$70,681	\$0	\$0	06/07/2021	\$0
211999	CON	Mason St	Mason Street from Kensington Road to 1.27 miles East	Crush and Shape with 4" HMA		1.270	\$338,204	\$0	\$84,551	\$372,024	\$0	\$134,901	03/23/2021	STL	\$334,501	\$0	\$83,625		\$0
Total For: Cass															\$0				
County: Van Buren																			
206739	CON	E Arlington St	East Arlington Street from Center Street to East Monroe Street (M-43)	Crush & Shape		0.510	\$129,000	\$146,637	\$74,363	\$129,574	\$146,637	\$11,731	11/05/2020	STL,EDD	\$230,194	\$57,548	\$0	04/13/2021	\$0
206964	CON	County Road 388	46th Street to Bloomingdale Village Limits	Crush and shape		1.100	\$702,089	\$0	\$487,911	\$483,361	\$0	\$335,895	01/05/2021	STL	\$483,243	\$0	\$335,813	04/13/2021	\$0
Total For: Van Buren															\$0				
Total For: 2021															\$0				

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 5 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
Total For:		4				6.21	\$2,222,433	\$296,567	\$2,571,516	\$2,124,667	\$296,835	\$2,155,606		\$3,090,101	\$550,419	\$531,999	\$0		
RTF:		5																	
Year:		2021																	
County:		Lapeer																	
206891	CON	Davison Rd	Davison Road from Washburn Road to Lake Nepeessing Road	two course asphalt resurfacing		4.990	\$841,142	\$97,524	\$1,419,644	\$841,142	\$97,524	\$1,126,073	02/26/2021	STL,EDD	\$1,464,656	\$366,164	\$0	06/02/2021	\$0
207804	NI	Transit Capital	Areawide	FY 2021 RTF Bus Purchase		0.000	\$80,376	\$21,374	\$0				09/30/2021	STL					
207811	NI	Transit Capital	Areawide	FY 2021 RTF - Transit Capital		0.000	\$13,084	\$3,541	\$0				09/30/2021	STL					
Total For:		Lapeer				4.99	\$934,602	\$122,439	\$1,419,644	\$841,142	\$97,524	\$1,126,073			\$1,464,656	\$366,164	\$0		\$0
County:		Shiawassee																	
200571	CON	N Carland Rd	Carland Rd. from Cronk Rd. to Juddville Rd.	road repair		1.010	\$657,000	\$109,616	\$85,000	\$620,377	\$97,120	\$87,142	11/18/2020	STL,EDD	\$620,223	\$97,096	\$87,121	02/26/2021	\$251,956
207814	NI	Transit Capital	Areawide	FY 2021 RTF - Bus purchase		0.000	\$73,000	\$18,250	\$0				09/30/2021	STL					
Total For:		Shiawassee				1.01	\$730,000	\$127,866	\$85,000	\$620,377	\$97,120	\$87,142			\$620,223	\$97,096	\$87,121		\$251,956
Total For:		2021				6.00	\$1,664,602	\$250,305	\$1,504,644	\$1,461,519	\$194,644	\$1,213,216			\$2,084,879	\$463,260	\$87,121		\$251,956
Total For:		5				6.00	\$1,664,602	\$250,305	\$1,504,644	\$1,461,519	\$194,644	\$1,213,216			\$2,084,879	\$463,260	\$87,121		\$251,956

RTF:		6																	
Year:		2021																	
County:		Clinton																	
206986	CON	E Townsend Rd	East Townsend Road from US-127 to Krepps Road	Two Course Asphalt		0.760	\$192,000	\$0	\$48,000	\$185,406	\$0	\$46,351	04/02/2021	STL	\$155,007	\$0	\$38,752		\$0
206992	CON	S Krepps Rd	South Krepps Road from M21 to Townsend Road	Two Course Asphalt		1.010	\$239,540	\$0	\$59,885	\$239,412	\$0	\$59,853	04/02/2021	STL	\$201,516	\$0	\$50,379		\$0
211019	CON	W Colony Rd	Colony Road from US 127 to Chandler Road	Capital Preventative Maintenance		4.020	\$73,957	\$0	\$18,489	\$73,957	\$0	\$18,489	06/14/2021	STL					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 6 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 6																			
Year: 2021																			
County: Clinton																			
211023	CON	E Round Lake Rd	Round Lake Road from S Chandler to Shepardsville Road	Single Course Chip Seal		3.420	\$73,957	\$0	\$18,489	\$73,957	\$0	\$18,489	06/14/2021	STL				\$0	
211024	CON	S Dewitt Rd	DeWitt Road from Cutler Road to Jason Road	Capital Preventative Maintenance		4.080	\$73,957	\$0	\$18,489	\$73,957	\$0	\$18,489	06/14/2021	STL				\$0	
211025	CON	N Shepardsville Rd	Shepardsville Road from M-21 to French Road	Capital Preventative Maintenance		4.050	\$73,973	\$0	\$18,493	\$73,957	\$0	\$18,489	06/11/2021	STL				\$0	
Total For: Clinton						17.34	\$727,384	\$0	\$181,845	\$720,645	\$0	\$180,161				\$356,524	\$0	\$89,131	\$0
County: Ingham																			
207001	CON	Bellevue Rd	Bellevue Road from Hull Road to Onodaga Road	Full-depth pavement recycling/rehabilitation, HMA resurfacing	AC	6.150	\$1,674,702	\$136,557	\$1,253,697	\$2,916,294	\$136,557	\$592,517	12/23/2020	STL,EDD	\$2,552,103	\$133,985	\$504,040	05/03/2021	\$180,609
Total For: Ingham						6.15	\$1,674,702	\$136,557	\$1,253,697	\$2,916,294	\$136,557	\$592,517			\$2,552,103	\$133,985	\$504,040		\$180,609
Total For: 2021						23.49	\$2,402,086	\$136,557	\$1,435,542	\$3,636,939	\$136,557	\$772,678			\$2,908,626	\$133,985	\$504,040		\$180,609
Total For: 6						23.49	\$2,402,086	\$136,557	\$1,435,542	\$3,636,939	\$136,557	\$772,678			\$2,908,626	\$133,985	\$593,171		\$180,609
RTF: 7a																			
Year: 2021																			
County: Huron																			
130156	CON	Elkton Road	Elkton Rd from Elkton North Village Limits to Kinde Road, Huron County	Two Course Asphalt Resurfacing		7.470	\$809,608	\$0	\$553,201	\$671,338	\$0	\$458,671	01/15/2021	STL	\$671,219	\$0	\$458,589	04/23/2021	\$0
206131	NI	Tranit Capital	Area Wide	FY 2021 RTF - Van purchase		0.000	\$32,000	\$8,000	\$0				09/30/2021	STL					
Total For: Huron						7.47	\$841,608	\$8,000	\$553,201	\$671,338	\$0	\$458,671			\$671,219	\$0	\$458,589		\$0
County: Sanilac																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 7 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date	
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt
RTF:		7a																
Year:		2021																
County:		Sanilac																
206143	CON	Bay City Forestville Rd	Hoadley Rd to M-19	Asphalt Overlay		7.030	\$743,589	\$0	\$185,897				06/18/2021	STL				
206397	CON	N Elk St	N Elk St: M-46 to North City Limits, City of Sandusky	Milling and One Course Asphalt resurfacing		0.520	\$121,000	\$32,830	\$89,170				06/18/2021	STL,EDD				
206557	NI	Transit Capital	Area Wide	FY2021 RTF - Bus purchase		0.000	\$100,000	\$25,000	\$0				09/30/2021	STL				
Total For:		Sanilac				7.55	\$964,589	\$57,830	\$275,067									
County:		Tuscola																
203039	CON	S Seeger St	S Seeger St: 7th St to Main St, Cass City	Milling and One Course Asphalt Resurfacing		0.490	\$220,400	\$46,000	\$66,600	\$222,414	\$47,179	\$67,398	02/24/2021	STL,EDD	\$217,320	\$46,098	\$65,854	\$0
205921	CON	S Hurds Corner Rd	Hurds Corner from M-46 to Bevens Road Tuscola County	Multiple Course Chip Seal		3.020	\$184,000	\$0	\$46,000				04/09/2021	STL				
212149	CON	E Cass City Rd	E Cass City Road Colwood Road to M-81 Tuscola County	One Course Asphalt Overlay		4.200	\$348,243	\$66,157	\$103,600				04/09/2021	STL,EDD				
212153	CON	W Bay City Forestville Rd	E Bay City Forestville Road from Gagetown Village Limits to Cemetery Road	Multiple Course Chip Seal		2.940	\$183,920	\$0	\$45,980				04/09/2021	STL				
Total For:		Tuscola				10.65	\$936,563	\$112,157	\$262,180	\$222,414	\$47,179	\$67,398			\$217,320	\$46,098	\$65,854	\$0
Total For:		2021				25.67	\$2,742,760	\$177,987	\$1,090,448	\$893,752	\$47,179	\$526,069			\$888,539	\$46,098	\$65,854	\$0
Total For:		7a				25.67	\$2,742,760	\$177,987	\$1,090,448	\$893,752	\$47,179	\$526,069			\$888,539	\$46,098	\$524,444	\$0

RTF:		7b																	
Year:		2021																	
County:		Bay																	
211774	CON	N Garfield Rd	Garfield Rd from Linwood Rd to Erickson Rd	Milling and Two Course Asphalt Resurfacing		3.960	\$1,103,313	\$0	\$1,357,587	\$1,103,313	\$0	\$1,357,503	03/02/2021	STL	\$1,080,898	\$0	\$856,880	05/21/2021	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 8 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 7b																			
Year: 2021																			
County: Bay																			
211775	CON	E Linwood Rd	Linwood Rd from Seven Mile Milling & One Course Asphalt Road to M-13 (Huron Road), Overlay			2.560	\$0	\$197,064	\$252,936	\$0	\$197,064	\$293,641	02/17/2021	EDD	\$0	\$221,052	\$148,161	05/21/2021	\$0
Total For: Bay						6.52	\$1,103,313	\$197,064	\$1,610,523	\$1,103,313	\$197,064	\$1,651,144			\$1,080,898	\$221,052	\$1,005,040		\$0
County: Gratiot																			
206066	CON	N State Rd	State Road from Polk Road to Lincoln Road - Gratiot County	2 inch Asphalt overlay		4.070	\$362,000	\$264,000	\$59,000	\$404,179	\$210,566	\$93,812	12/09/2020	STL,EDD	\$404,060	\$210,511	\$93,786	02/25/2021	\$0
209421	CON	S Luce Rd	Luce Road from South County Line to Skyline Drive, Gratiot County	Two Course Asphalt Overlay		1.900	\$320,000	\$0	\$80,000	\$318,244	\$0	\$79,561	10/27/2020	STL	\$318,084	\$0	\$79,521	02/11/2021	\$0
Total For: Gratiot						5.97	\$682,000	\$264,000	\$139,000	\$722,424	\$210,566	\$173,373			\$722,144	\$210,511	\$173,307		\$0
County: Saginaw																			
206086	CON	Corunna Rd	Corunna Rd: Johnstone Rd to Peet Rd, Saginaw County	Milling and two course asphalt resurfacing	ACC	0.000	\$840,320	\$0	\$0	\$840,320	\$0	\$0	09/09/2020	STL	\$0	\$0	\$0	01/15/2021	\$0
Total For: Saginaw						0.00	\$840,320	\$0	\$0	\$840,320	\$0	\$0			\$0	\$0	\$0		\$0
Total For: 2021						12.50	\$2,625,633	\$461,064	\$1,749,523	\$2,666,057	\$407,630	\$1,824,516			\$1,803,042	\$431,563	\$0		\$0
Total For: 7b						12.50	\$2,625,633	\$461,064	\$1,749,523	\$2,666,057	\$407,630	\$1,824,516			\$1,803,042	\$431,563	\$1,178,347		\$0

RTF: 7c																			
Year: 2021																			
County: Clare																			
206056	CON	N Twin Lakes Road / Surrey Road	Surrey Rd and Twin Lakes Rd, Clare County	One Course Asphalt Overlay		5.960	\$519,950	\$85,213	\$44,775	\$649,647	\$86,167	\$76,245	02/11/2021	STL,EDD	\$584,726	\$95,749	\$50,433	06/07/2021	\$0
206059	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus purchase		0.000	\$40,000	\$10,000	\$0				09/30/2021	STL					
212726	NI	Industrial Pkwy	Areawide	FY 20 RTF 1110 - Bus Rolling Stock		0.000	\$40,000	\$10,000	\$0	\$40,000	\$10,000	\$0	06/04/2021	STL					\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 9 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date				
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date		
RTF:		7c																			
Year:		2021																			
Total For:		Clare								5.96	\$599,950	\$105,213	\$44,775	\$689,647	\$96,167	\$76,245		\$584,726	\$95,749	\$50,433	\$0
County:		Isabella																			
206362	CON	N Mission Rd	Mission Road from Baseline Road to Rosebush Road	One Course Asphalt Overlay		4.000	\$604,264	\$0	\$164,486	\$604,264	\$0	\$282,487	03/26/2021	STL					\$0		
209453	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equip/Facilities		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL							
Total For:		Isabella								4.00	\$696,264	\$23,000	\$164,486	\$604,264	\$0	\$282,487				\$0	
County:		Midland																			
206355	CON	Countywide	Various Locations - Midland County	One Course Asphalt Overlay		6.010	\$572,477	\$76,909	\$155,614	\$572,477	\$76,909	\$152,853	05/14/2021	STL,EDD					\$0		
Total For:		Midland								6.01	\$572,477	\$76,909	\$155,614	\$572,477	\$76,909	\$152,853				\$0	
Total For:		2021								15.96	\$1,868,691	\$205,122	\$364,875	\$1,866,388	\$173,076	\$511,585		\$584,726	\$95,749	\$0	
Total For:		7c								15.96	\$1,868,691	\$205,122	\$364,875	\$1,866,388	\$173,076	\$511,585		\$584,726	\$95,749	\$50,433	\$0
RTF:		7d																			
Year:		2021																			
County:		Iosco																			
206377	NI	Transit Capital	Area Wide	FY 2021 RTF - 1140 - Bus Support Equipment / Facilities		0.000	\$24,000	\$6,000	\$0				09/30/2021	STL							
211404	CON	Turtle Rd	Turtle Road from M-65 to AuGres River Bridge, Iosco County	Asphalt Overlay (1-1.5 inches)		2.210	\$285,491	\$67,132	\$6,068	\$242,385	\$56,657	\$3,939	01/21/2021	STL,EDD	\$242,225	\$56,620	\$3,936	04/23/2021	\$0		
211569	CON	Wickert Rd	Wickert Road from 1.05 miles west of M-65 to M-65, Iosco County	One Course Asphalt Overlay		1.050	\$151,200	\$0	\$37,800	\$163,799	\$0	\$40,950	01/20/2021	STL	\$139,253	\$0	\$34,813	04/30/2021	\$122,091		
Total For:		Iosco								3.26	\$460,691	\$73,132	\$43,868	\$406,184	\$56,657	\$44,889		\$381,478	\$56,620	\$38,749	\$122,091
County:		Ogemaw																			

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 10 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		7d																	
Year:		2021																	
County:		Ogemaw																	
206008	CON	Countywide	Various Locations - Ogemaw County	Asphalt Overlay over Chip Seal		8.130	\$484,069	\$0	\$96,814					06/21/2021	STL				
211795	NI	Transit Capital	Areawide	FY2021 RTF - facility and equipment purchase		0.000	\$54,800	\$13,700	\$0					09/30/2021	STL				
Total For:		Ogemaw				8.13	\$538,869	\$13,700	\$96,814										
County:		Roscommon																	
206569	CON	W Higgins Lake Dr	Higgins Lake Dr: marl Lake Rd to Hillcrest Rd, Roscommon County Road	Ultra-Thin Asphalt Overlay		5.100	\$357,260	\$0	\$89,340	\$351,407	\$0	\$94,859	11/24/2020	STL	\$356,853	\$0	\$89,213	03/12/2021	\$307,322
206573	NI	Transit Capital	Area Wide	FY 2021 RTF - 1110 - Bus Rolling Stock		0.000	\$70,740	\$17,685	\$0					09/30/2021	STL				
Total For:		Roscommon				5.10	\$428,000	\$17,685	\$89,340	\$351,407	\$0	\$94,859			\$356,853	\$0	\$89,213		\$307,322
Total For:		2021				16.50	\$1,427,560	\$104,517	\$230,022	\$757,591	\$56,657	\$139,747			\$738,331	\$56,620	\$89,213		\$429,412
Total For:		7d				16.50	\$1,427,560	\$104,517	\$230,022	\$757,591	\$56,657	\$139,747			\$738,331	\$56,620	\$127,963		\$429,412
RTF:		8a																	
Year:		2021																	
County:		Mecosta																	
133254	CON	14 Mile Rd	14 Mile from 90th Avenue to 105th Avenue	Crush & Shape & asphalt resurfacing		1.590	\$523,375	\$220,000	\$0	\$519,623	\$218,373	\$0	03/29/2021	STL,EDD	\$414,794	\$174,318	\$0		\$0
207489	NI	Transit Capital	Areawide	FY 2021 RTF - Facility improvements		0.000	\$64,000	\$16,000	\$0					09/30/2021	STL				
Total For:		Mecosta				1.59	\$587,375	\$236,000	\$0	\$519,623	\$218,373	\$0			\$414,794	\$174,318	\$0		\$0
County:		Osceola																	
119134	CON	Countywide	Various Locations - Osceola County	Single Course Chip Seal		20.890	\$605,259	\$91,400	\$59,915	\$623,866	\$91,275	\$64,692	02/25/2021	STL,EDD	\$513,921	\$75,065	\$53,415	05/21/2021	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 11 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		8a																	
Year:		2021																	
Total For:		Osceola				20.89	\$605,259	\$91,400	\$59,915	\$623,866	\$91,275	\$64,692		\$513,921	\$75,065	\$53,415	\$0		
Total For:		2021				22.48	\$1,192,634	\$327,400	\$59,915	\$1,143,489	\$309,648	\$64,692		\$928,716	\$249,383	\$53,415	\$0		
Total For:		8a				22.48	\$1,192,634	\$327,400	\$59,915	\$1,143,489	\$309,648	\$64,692		\$928,716	\$249,383	\$53,415	\$0		
RTF:		8b																	
Year:		2021																	
County:		Allegan																	
212032	CON	135th Ave	135th/ Hayes/ 136th from Wayland City Limits to Patterson Road	One Course Asphalt Overlay (GPA)		4.090	\$557,560	\$141,147	\$85,133				07/09/2021	STL,EDD					
212038	CON	Division St	Division Street from 142nd Avenue to 1000' south of 146th Avenue	Crush & Shape & Asphalt Resurfacing (GPA)		2.060	\$600,000	\$150,000	\$65,516				07/09/2021	STL,EDD					
Total For:		Allegan				6.15	\$1,157,560	\$291,147	\$150,649										
County:		Ionia																	
206981	CON	Main St	Riverside Drive from Saranac Road City Limits to Ainsworth Road	Capital Preventative Maintenance		4.750	\$737,000	\$0	\$184,250				06/08/2021	STL					
Total For:		Ionia				4.75	\$737,000	\$0	\$184,250										
County:		Ottawa																	
206749	CON	104th Ave	104th Ave from M45 to North Cedar Drive	Asphalt Overlay 1-1.5 inches		3.990	\$690,000	\$73,179	\$1,176,821	\$690,000	\$58,206	\$1,191,994	04/02/2021	STL,EDD	\$481,910	\$40,610	\$831,159	06/17/2021	\$0
Total For:		Ottawa				3.99	\$690,000	\$73,179	\$1,176,821	\$690,000	\$58,206	\$1,191,994			\$481,910	\$40,610	\$831,159	\$0	
Total For:		2021				14.89	\$2,584,560	\$364,326	\$1,511,720	\$690,000	\$58,206	\$1,191,994			\$481,910	\$40,610	\$831,159	\$0	
Total For:		8b				14.89	\$2,584,560	\$364,326	\$1,511,720	\$690,000	\$58,206	\$1,191,994			\$481,910	\$40,610	\$831,159	\$0	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 12 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF:		9																		
Year:		2021																		
County:		Alcona																		
130331	CON	F-41	F-41 from F-30 to M-72	Asphalt Overlay		4.480	\$396,209	\$64,354	\$802,396	\$391,581	\$63,158	\$808,426	02/25/2021	STL,EDD	\$350,053	\$56,460	\$722,690	06/14/2021	\$0	
205382	CON	Traverse Bay State Rd	Traverse Bay State Road from F-41 to 2nd Street	Ultra-thin Asphalt Overlay		0.660	\$48,962	\$0	\$31,928				06/11/2021	STL						
Total For:		Alcona				5.14	\$445,171	\$64,354	\$834,324	\$391,581	\$63,158	\$808,426			\$350,053	\$56,460	\$722,690		\$0	
County:		Alpena																		
205302	CON	Cathro Rd	Cathro Road from Long Rapids Road to Lacombe Road	Crush, shape and asphalt resurfacing	AC	3.990	\$425,014	\$0	\$678,956	\$826,743	\$0	\$206,686	10/28/2020	STL	\$826,583	\$0	\$206,646	04/21/2021	\$0	
205303	NI	Transit Capital	Area-wide	FY 2021 RTF - Purchase Van with Lift		0.000	\$45,000	\$11,250	\$0				09/30/2021	STL						
Total For:		Alpena				3.99	\$470,014	\$11,250	\$678,956	\$826,743	\$0	\$206,686			\$826,583	\$0	\$206,646		\$0	
County:		Cheboygan																		
205297	CON	S River Rd	South River Road from .137 miles South of Wylie Road to asphalt Lenz Drive	Crush, shape and hot mix asphalt		1.870	\$541,193	\$97,996	\$100,000	\$566,083	\$95,622	\$103,272	12/18/2020	STL,EDD	\$508,901	\$85,963	\$92,840	05/13/2021	\$0	
209448	CON	Birch Dr (S Straits Hwy)	Birch Drive (South Straits Highway) (1,500' S of Ballard to Ballard St)	Crush, shape & asphalt resurfacing		0.280	\$75,000	\$0	\$20,000	\$80,713	\$0	\$21,585	06/14/2021	STL					\$0	
Total For:		Cheboygan				2.16	\$616,193	\$97,996	\$120,000	\$646,796	\$95,622	\$124,857			\$508,901	\$85,963	\$92,840		\$0	
County:		Crawford																		
205308	CON	Twin Bridge Rd	Twin Bridge Road from County Road 612 north for 4 miles	Crush, Shape, & Asphalt Resurfacing		3.890	\$322,175	\$78,128	\$316,472	\$314,865	\$76,967	\$307,868	05/07/2021	STL,EDD					\$0	
205346	NI	Transit Capital	Area Wide	FY2021 RTF - Facility Maintenance		0.000	\$92,000	\$23,000	\$0				09/30/2021	STL						
Total For:		Crawford				3.89	\$414,175	\$101,128	\$316,472	\$314,865	\$76,967	\$307,868								\$0
County:		Montmorency																		

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 13 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 9																				
Year: 2021																				
County: Montmorency																				
205337	CON	County Road 612	County Road 612 from Eagle Point Drive to 369' east of Meridian Line Road	Crush, Shape & Asphalt Resurfacing		1.140	\$371,328	\$62,979	\$41,517	\$389,000	\$59,431	\$42,731	11/09/2020	STL,EDD	\$388,842	\$59,406	\$42,714	02/03/2021	\$0	
Total For: Montmorency						1.14	\$371,328	\$62,979	\$41,517	\$389,000	\$59,431	\$42,731			\$388,842	\$59,406	\$42,714		\$0	
County: Oscoda																				
205342	CON	W Miller Rd	W Miller Rd - .86 miles west of Galbraith Rd to .49 miles east of Galbraith	Crush, Shape & Asphalt Resurfacing		1.350	\$412,866	\$56,715	\$54,169	\$383,984	\$51,982	\$44,014	11/05/2020	STL,EDD	\$383,824	\$51,960	\$43,996	04/14/2021	\$0	
Total For: Oscoda						1.35	\$412,866	\$56,715	\$54,169	\$383,984	\$51,982	\$44,014			\$383,824	\$51,960	\$43,996		\$0	
County: Otsego																				
205317	CON	Krys Rd	Krys Road from Charles Brink Road to Johnson Road	HMA Wedging and Asphalt Overlay		2.520	\$451,357	\$0	\$637,919	\$451,033	\$0	\$638,418	05/07/2021	STL					\$0	
Total For: Otsego						2.52	\$451,357	\$0	\$637,919	\$451,033	\$0	\$638,418								\$0
County: Presque Isle																				
205322	CON	County Road 451	County Road 451 from Claus Hawks Highway	Crush, Shape & Asphalt Resurfacing		1.480	\$426,417	\$38,762	\$150,583	\$431,405	\$39,275	\$152,737	02/08/2021	STL,EDD	\$431,762	\$39,308	\$152,864	05/17/2021	\$0	
205325	CON	Long Lake Hwy	Smigelski Road to Schubert Road	Single Course Chip Seal and Fog Seal		3.000	\$33,709	\$36,658	\$0	\$33,706	\$36,661	\$0	05/24/2021	EDD,STL					\$0	
209443	CON	Bolton Rd	Bolton Rd from south county line to Long Lake Highway	Single Corse Chip Seal & Fog Seal		1.180	\$11,236	\$12,219	\$0	\$11,235	\$11,925	\$296	05/27/2021	EDD,STL					\$0	
Total For: Presque Isle						5.66	\$471,362	\$87,639	\$150,583	\$476,345	\$87,861	\$153,033			\$431,762	\$39,308	\$152,864		\$0	
Total For: 2021						25.84	\$3,652,466	\$482,061	\$2,833,940	\$3,880,347	\$435,021	\$2,326,032			\$2,889,964	\$293,097	\$152,864		\$0	
Total For: 9						25.84	\$3,652,466	\$482,061	\$2,833,940	\$3,880,347	\$435,021	\$2,326,032			\$2,889,964	\$293,097	\$1,261,748		\$0	

RTF: 10a

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 14 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 10a																				
Year: 2021																				
County: Antrim																				
130363	CON	C38 (Mancelona Road)	Mancelona Road (C 38) from Milling & one course overlay	Mancelona Village limits to the east county line	ACC	0.000	\$394,745	\$0	\$0	\$394,745	\$0	\$0	02/10/2020	STL	\$0	\$0	\$0	04/22/2020	\$0	
211187	NI	Transit Capital	Areawide	FY 2021 RTF - Replace Bus 411		0.000	\$60,000	\$15,000	\$0				09/30/2021	STL						
Total For: Antrim						0.00	\$454,745	\$15,000	\$0	\$394,745	\$0	\$0			\$0	\$0	\$0		\$0	
County: Charlevoix																				
205622	CON	Clarion Rd	US-131 to River Rd	Crush & Shape		0.440	\$267,654	\$82,346	\$0	\$262,185	\$80,675	\$0	02/19/2021	STL,EDD	\$291,447	\$89,679	\$0	06/08/2021	\$0	
205639	NI	Transit Capital	areawide	FY 2021 RTF - Transit Capital (Computer/Computer Equipment)		0.000	\$29,352	\$7,338	\$0				09/30/2021	STL						
211735	NI	Transit Capital	Areawide	FY2021 RTF Transit Capital		0.000	\$120,000	\$30,000	\$0				09/30/2021	STL						
Total For: Charlevoix						0.44	\$417,006	\$119,684	\$0	\$262,185	\$80,675	\$0			\$291,447	\$89,679	\$0		\$0	
County: Kalkaska																				
212349	CON	County Road 571 NE	County Road 571	Crush and Shape and Asphalt Resurfacing		1.010	\$492,368	\$0	\$126,000				07/09/2021	STL						
212351	CON	County Road 612 NE	County Road 612	Crush and Shape and Asphalt Resurfacing		1.340	\$0	\$320,000	\$130,671				03/12/2021	EDD,STL						
Total For: Kalkaska						2.35	\$492,368	\$320,000	\$256,671											
Total For: 2021						2.79	\$1,364,119	\$454,684	\$256,671	\$656,930	\$80,675	\$0			\$291,447	\$89,679	\$0		\$0	
Total For: 10a						2.79	\$1,364,119	\$454,684	\$256,671	\$656,930	\$80,675	\$0			\$291,447	\$89,679	\$0		\$0	

RTF: 10b
Year: 2021
County: Manistee

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 15 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		10b																	
Year:		2021																	
County:		Manistee																	
206019	CON	Glovers Lake Rd	East of Keilor to US-31 (Pleasanton Hwy)	Crush & Shape & Asphalt Resurfacing		2.180	\$526,698	\$162,595	\$258,356	\$474,992	\$122,346	\$122,346	12/15/2020	STL,EDD	\$474,860	\$122,312	\$122,312	03/08/2021	\$564,881
212718	NI	Transit Capital	areawide	FY21 RTF - bus purchases		0.000	\$41,839	\$10,460	\$0				09/30/2021	STL					
Total For:		Manistee				2.18	\$568,537	\$173,055	\$258,356	\$474,992	\$122,346	\$122,346			\$474,860	\$122,312	\$122,312		\$564,881
County:		Wexford																	
211956	CON	N 9 Rd	9 Road from M-115 to County Line Road	One Course Asphalt Overlay		7.340	\$1,006,160	\$160,826	\$90,714	\$1,004,242	\$160,553	\$90,507	03/26/2021	STL,EDD	\$769,135	\$122,965	\$69,318		\$0
212717	NI	Transit Capital	areawide	FY21 RTF - Van purchase (Purchase up to one van)		0.000	\$10,000	\$2,500	\$0				09/30/2021	STL					
Total For:		Wexford				7.34	\$1,016,160	\$163,326	\$90,714	\$1,004,242	\$160,553	\$90,507			\$769,135	\$122,965	\$69,318		\$0
Total For:		2021				9.53	\$1,584,697	\$336,381	\$349,070	\$1,479,235	\$282,900	\$212,854			\$1,243,995	\$245,278	\$69,318		\$564,881
Total For:		10b				9.53	\$1,584,697	\$336,381	\$349,070	\$1,479,235	\$282,900	\$212,854			\$1,243,995	\$245,278	\$191,631		\$564,881
RTF:		10c																	
Year:		2021																	
County:		Benzie																	
205425	NI	Transit Capital	areawide	FY 2021 RTF - transit capital (Bus purchase)		0.000	\$62,400	\$15,600	\$0				09/30/2021	STL					
212346	CON	River Rd	River Road from Village of Benzonia limits (Well Street) to Betsie River	One Course Asphalt Overlay		0.690	\$270,611	\$60,007	\$0	\$270,611	\$60,007	\$17,025	02/24/2021	STL,EDD	\$233,550	\$51,789	\$0	05/28/2021	\$0
212347	CON	Esch Rd	Esch Road from west end to 475' east, Benzie County	One Course Asphalt Overlay		0.100	\$43,182	\$0	\$10,796	\$43,122	\$0	\$10,780	05/14/2021	STL					\$0
Total For:		Benzie				0.79	\$376,193	\$75,607	\$10,796	\$313,733	\$60,007	\$27,805			\$233,550	\$51,789	\$0		\$0
County:		Grand Traverse																	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 16 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date	
RTF: 10c																				
Year: 2021																				
County: Grand Traverse																				
130378	CON	Walton Rd	Walton Road from Blackman Road to 100ft West of Railroad Tracks	Resurface	ACC	0.000	\$121,731	\$0	\$0	\$121,731	\$0	\$0	09/10/2020	STL	\$0	\$0	\$0	01/19/2021	\$0	
205773	CON	Peninsula Dr	Various locations	single course chip seal		15.580	\$561,222	\$0	\$185,379				05/07/2021	STL						
209769	NI	Transit Capital	Areawide	FY 21- Computer/Computer Equipment		0.000	\$38,700	\$9,675	\$0				09/30/2021	STL						
Total For: Grand Traverse						15.58	\$721,653	\$9,675	\$185,379	\$121,731	\$0	\$0			\$0	\$0	\$0		\$0	
County: Leelanau																				
205781	CON	Bugai Rd	M-72 to Lincoln Rd.	Asphalt Overlay		1.930	\$342,753	\$100,000	\$120,000				02/26/2021	STL,EDD						
Total For: Leelanau						1.93	\$342,753	\$100,000	\$120,000											
Total For: 2021						18.30	\$1,440,599	\$185,282	\$316,175	\$435,464	\$60,007	\$27,805			\$233,550	\$51,789			\$0	
Total For: 10c						18.30	\$1,440,599	\$185,282	\$316,175	\$435,464	\$60,007	\$27,805			\$233,550	\$51,789	\$0		\$0	

RTF: 11																			
Year: 2021																			
County: Chippewa																			
206123	CON	Shunk Rd	Shunk Road from 5 Mile Road to 9 Mile Road	Crush & Shape & Asphalt Resurfacing (GPA)		4.020	\$596,569	\$102,823	\$46,319	\$485,982	\$85,047	\$36,449	12/15/2020	STL,EDD	\$485,822	\$85,019	\$36,437	03/29/2021	\$0
206195	NI	Transit Capital	areawide	FY 2020 RTF - Transit Bus w/Lift		0.000	\$60,800	\$15,200	\$0				09/30/2021	STL					
Total For: Chippewa						4.02	\$657,369	\$118,023	\$46,319	\$485,982	\$85,047	\$36,449			\$485,822	\$85,019	\$36,437		\$0
County: Luce																			
130399	CON	CR 407	0.1 miles south of Little Dawson Creek to 0.2 miles northerly	Reconstruction		0.200	\$256,000	\$44,000	\$20,000	\$286,389	\$50,118	\$21,479	11/17/2020	STL,EDD	\$341,152	\$59,702	\$25,586	03/19/2021	\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 17 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 11																			
Year: 2021																			
County: Luce																			
206108	CON	County Road 407	0.3 miles south of High Bridge over Two Hearted River northerly 2 miles	Asphalt Pavement Repair	ACC	0.000	\$150,000	\$0	\$0	\$150,000	\$0	\$0	07/30/2020	STL	\$0	\$0	\$0	02/24/2021	\$0
206152	CON	County Road 466	CR 466 from CR 451 to CR 403	Asphalt Overlay		0.750	\$100,000	\$0	\$25,000				11/06/2020	STL					
206198	CON	Countywide	Various Locations - Luce County	Pavement Markings		0.000	\$79,680	\$0	\$0	\$79,655	\$0	\$0	05/20/2021	STL,HIC					\$0
Total For: Luce						0.95	\$585,680	\$44,000	\$45,000	\$516,044	\$50,118	\$21,479			\$341,152	\$59,702	\$25,586		\$0
County: Mackinac																			
206155	CON	Manistique Lakes Rd	Norton Road to County Line	Asphalt Overlay (1-1.5 inches) (GPA)		6.810	\$553,200	\$70,013	\$68,787	\$474,813	\$59,352	\$59,352	11/05/2020	STL,EDD	\$474,653	\$59,332	\$59,332	04/26/2021	\$497,384
211809	CON	Countywide	Various Locations - Mackinac County	FY21 Pavement Markings	AC	0.000	\$49,726	\$0	\$91,416	\$142,992	\$0	\$0	02/19/2021	STL	\$155,989	\$0	\$0		\$0
Total For: Mackinac						6.81	\$602,926	\$70,013	\$160,203	\$617,805	\$59,352	\$59,352			\$630,642	\$59,332	\$59,332		\$497,384
Total For: 2021						11.78	\$1,845,975	\$232,036	\$251,522	\$1,619,831	\$194,517	\$117,279			\$1,457,616	\$204,052	\$59,332		\$497,384
Total For: 11						11.78	\$1,845,975	\$232,036	\$251,522	\$1,619,831	\$194,517	\$117,279			\$1,457,616	\$204,052	\$121,355		\$497,384

RTF: 12a																			
Year: 2021																			
County: Alger																			
205564	NI	Transit Capital	Area Wide	FY 21 RTF - equipment (tire replacement)		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL					
205566	NI	Transit Capital	Area Wide	FY 2021 RTF-equipment		0.000	\$8,000	\$2,000	\$0				09/30/2021	STL					
205603	CON	Au Train Forest Lake Rd	AuTrain-Forest Lake Road	Road Rehabilitation		1.860	\$390,350	\$133,175	\$102,252	\$344,004	\$109,260	\$60,175	11/17/2020	STL,EDD	\$343,870	\$109,217	\$60,152	03/02/2021	\$443,154
209713	NI	Transit Capital	Area Wide	FY 2021- bus support equipment		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL					

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 18 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF: 12a																			
Year: 2021																			
County: Alger																			
209716	NI	Transit Capital	Area Wide	FY 2021 RTF - bus support equipment- dispatching software		0.000	\$36,000	\$9,000	\$0				09/30/2021	STL					
212354	NI	Transit Capital	areawide	FY21 RTF - salt/sand spreader		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL					
Total For: Alger						1.86	\$450,350	\$148,175	\$102,252	\$344,004	\$109,260	\$60,175			\$343,870	\$109,217	\$60,152	\$443,154	
County: Marquette																			
205609	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Improvements		0.000	\$80,000	\$20,000	\$0				09/30/2021	STL					
205649	CON	County Road 557	County Road 557 from .5 miles south of Wilson Creek to CR SW	road rehabilitation		2.500	\$866,465	\$93,279	\$137,256	\$638,424	\$93,279	\$66,327	01/15/2021	STL,EDD	\$638,264	\$159,566	\$0	04/23/2021	\$0
212839	NI	Transit Capital	Area Wide	FY 2021 RTF - boiler replacement		0.000	\$26,000	\$6,500	\$0				09/30/2021	STL					
Total For: Marquette						2.50	\$972,465	\$119,779	\$137,256	\$638,424	\$93,279	\$66,327			\$638,264	\$159,566	\$0	\$0	
County: Schoolcraft																			
205797	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Construction		0.000	\$40,700	\$10,175	\$0				09/30/2021	STL					
210861	CON	County Road 441	County Road 441 from County Road 442 North to Manistique Avenue	Asphalt overlay (1-1.5 inches)		3.350	\$465,834	\$149,166	\$5,000	\$581,117	\$162,191	\$30,483	02/11/2021	STL,EDD	\$539,050	\$172,984	\$5,742	\$0	
Total For: Schoolcraft						3.35	\$506,534	\$159,341	\$5,000	\$581,117	\$162,191	\$30,483			\$539,050	\$172,984	\$5,742	\$0	
Total For: 2021						7.71	\$1,929,349	\$427,295	\$244,508	\$1,563,544	\$364,730	\$156,985			\$1,521,184	\$441,767	\$5,742	\$443,154	
Total For: 12a						7.71	\$1,929,349	\$427,295	\$244,508	\$1,563,544	\$364,730	\$156,985			\$1,521,184	\$441,767	\$65,894	\$443,154	

RTF: 12b
Year: 2021

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, ACC = Advance Construction Conversion, Programmed Federal Amount = Programmed Federal funds, type indicated in Funding Source column, Programmed State Amount = Programmed State funds, type indicated in Funding Source column, Programmed Local Amount = Local Agency funds, Initial Obligation Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Initial Obligation State Amount = State Amount authorized on projects, type indicated in Funding Source column, Initial Obligation Local Amount = Local Agency funds, Initial Obligation Date (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), Award Federal Amount = Federal Amount authorized on projects, type indicated in Funding Source column, Award State Amount = State Amount authorized on projects, type indicated in Funding Source column, Award Local Amount = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 19 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		12b																	
Year:		2021																	
County:		Delta																	
205476	NI	Transit Capital	Area Wide	FY 2021 RTF - Transit Capital (tires)		0.000	\$1,440	\$360	\$0				09/30/2021	STL					
205816	CON	21st Rd	CR 416 to CR 426	Asphalt Overlay		2.630	\$300,000	\$30,000	\$30,000	\$267,504	\$30,000	\$36,876	12/10/2020	STL,EDD	\$267,344	\$66,836	\$0	04/12/2021	\$281,970
205823	CON	County 426 24th Rd	426 24th Rd	Asphalt Overlay		4.820	\$500,000	\$50,000	\$50,000	\$417,081	\$50,000	\$54,270	12/11/2020	STL,EDD	\$416,921	\$104,230	\$0	04/12/2021	\$0
205825	CON	H Rd	D Rd/H Rd (CR535) from M-35 to US-2 and Bark River	asphalt overlay	AC	11.460	\$0	\$136,000	\$1,431,552				09/10/2021	STL,EDD					
212453	CON	Summer Meadow G.5 Rd	CR 529 (Summer Meadow G.5 Rd)	G.Shoulder work- aggregate overlay of the whole road		1.000	\$81,850	\$0	\$18,150	\$81,850	\$0	\$18,150	04/28/2021	STL					\$0
212454	CON	26th Rd	CR 434/26th Road	shoulder work- aggregate overlay of the whole road		1.000	\$81,850	\$0	\$18,150	\$81,850	\$0	\$18,150	04/28/2021	STL					\$0
212737	NI	Transit Capital	Area Wide	FY 2021 RTF - Facility Improvements		0.000	\$50,000	\$12,500	\$0				09/30/2021	STL					
Total For:		Delta				20.91	\$1,015,140	\$228,860	\$1,547,852	\$848,285	\$80,000	\$127,446			\$684,265	\$171,066	\$0		\$281,970
County:		Dickinson																	
205463	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$7,680	\$1,920	\$0				09/30/2021	STL					
205464	NI	Transit Capital	area wide	FY 2021 RTF - transit capital (tires)		0.000	\$3,000	\$750	\$0				09/30/2021	STL					
Total For:		Dickinson				0.00	\$10,680	\$2,670	\$0										
County:		Menominee																	
210786	CON	County Road 551	Menominee County County Road 551	crush & shape 7 asphalt resurfacing		2.700	\$766,382	\$161,000	\$162,968	\$542,315	\$114,574	\$106,935	12/18/2020	STL,EDD	\$542,173	\$114,544	\$106,907	04/20/2021	\$0
212171	CON	Countywide	Various Locations - Menominee County	Preventive maintenance - Chip Seal		8.620	\$0	\$75,000	\$205,000	\$0	\$75,000	\$215,230	02/25/2021	EDD	\$0	\$67,536	\$182,597	06/01/2021	\$0
212738	CON	County Road 557	CR352 & CR557	Double Chip Seal & Single Chip Seal with Fog Seal		3.880	\$155,483	\$0	\$57,395				06/11/2021	STL					
Total For:		Menominee				15.20	\$921,865	\$236,000	\$425,363	\$542,315	\$189,574	\$322,166			\$542,173	\$182,080	\$289,504		\$0
Total For:		2021				36.11	\$1,947,685	\$467,530	\$1,973,215	\$1,390,600	\$269,574	\$449,612			\$1,226,438	\$353,146	\$289,504		\$281,970

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 20 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Funding Source	Award			Cost To Date				
							Fed Amt	State Amt	Fed Amt	State Amt		Local Amt	Date	Fed Amt		State Amt	Local Amt		
Total For:		12b				36.11	\$1,947,685	\$467,530	\$1,973,215	\$1,390,600	\$269,574	\$449,612	\$1,226,438	\$353,146	\$289,504	\$281,970			
RTF:		13a																	
Year:		2021																	
County:		Baraga																	
206786	CON	Lindblom Rd	Lindblom Road from Westland Drive to Baraga Plains Road	Two Course Asphalt Resurfacing		2.040	\$1,000	\$0	\$299,000				07/09/2021	STL					
212793	CON	Pelkie Rd	Pelkie Rd from M-38 thence northerly 2.83 miles	One Course Asphalt Overlay		2.830	\$429,193	\$0	\$107,299				08/06/2021	STL					
212805	CON	Town Rd	Town Road from Skanee Road thence Northerly .985 miles	Two Course Asphalt Resurfacing		0.990	\$1,000	\$0	\$199,000				07/09/2021	STL					
212808	CON	Whirligig Rd	Whirligig Road from Skanee Road to Pequaming Road	Two Course Asphalt Resurfacing		0.560	\$1,000	\$0	\$1,000				07/09/2021	STL					
212809	CON	Prison Access Rd	Westland Drive from Wadaga Road to M-38	Culvert Rehabilitation		1.000	\$1,000	\$0	\$1,000				07/09/2021	STL					
Total For:		Baraga				7.42	\$433,193	\$0	\$607,299										
County:		Houghton																	
127806	CON	Canal Rd	From M-26 to Coles Creek Road	Asphalt Milling and Overlay over Chip Seal		2.060	\$0	\$596,000	\$149,000	\$0	\$580,887	\$145,222	02/01/2021	EDD	\$0	\$558,365	\$139,591	05/17/2021	\$0
206634	CON	Bear Lake Rd	Bear Lake Road from Salo Rd to M-203	Aggregate Grade lift and Asphalt Overlay		1.490	\$574,400	\$0	\$143,600	\$565,168	\$0	\$141,292	02/02/2021	STL	\$570,814	\$0	\$142,703	05/17/2021	\$0
212367	NI	Transit Capital	Areawide	FY21 RTF - Office Equipment		0.000	\$4,000	\$1,000	\$0				09/30/2021	STL					
212465	CON	Countywide	Various Local Roads - Houghton County	Pavement Markings		0.610	\$26,209	\$0	\$13,391	\$26,392	\$0	\$13,475	04/28/2021	STL	\$21,143	\$0	\$10,795		\$0
Total For:		Houghton				4.16	\$604,609	\$597,000	\$305,991	\$591,560	\$580,887	\$299,989			\$591,956	\$558,365	\$293,090		\$0
County:		Keweenaw																	
116614	CON	Gratiot Lake Road	Gratiot Lake Road from US-41 then South 2.78 miles	One Course Asphalt Overlay		2.780	\$229,000	\$132,000	\$88,000	\$229,000	\$132,000	\$83,967	03/18/2021	STL,EDD	\$342,320	\$85,580	\$0		\$0
Total For:		Keweenaw				2.78	\$229,000	\$132,000	\$88,000	\$229,000	\$132,000	\$83,967			\$342,320	\$85,580	\$0		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 21 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed		Initial Obligation		Date	Funding Source	Award			Cost To Date			
							Fed Amt	State Amt	Local Amt	Fed Amt			State Amt	Local Amt	Fed Amt		State Amt	Local Amt	
RTF:		13a																	
Total For:		2021				14.35	\$1,266,802	\$729,000	\$1,001,290	\$820,560	\$712,887	\$383,955		\$934,276	\$643,945	\$0	\$0		
Total For:		13a				14.35	\$1,266,802	\$729,000	\$1,001,290	\$820,560	\$712,887	\$383,955		\$934,276	\$643,945	\$293,090	\$0		
RTF:		13b																	
Year:		2021																	
County:		Gogebic																	
130467	CON	Lake Rd	From Omans Creek Bridge thence westerly 2.93 miles	Cold -In-Place Recycle & Asphalt Resurfacing		2.930	\$561,466	\$189,528	\$143,040	\$467,195	\$157,716	\$119,031	01/19/2021	STL,EDD	\$467,070	\$157,673	\$118,999	04/20/2021	\$0
Total For:		Gogebic				2.93	\$561,466	\$189,528	\$143,040	\$467,195	\$157,716	\$119,031			\$467,070	\$157,673	\$118,999		\$0
County:		Iron																	
206897	CON	Baumgartner Rd	Baugartner Road From N.Hill Rd westerly to Bonifas	Crush and Shape and Asphalt Resurfacing		0.750	\$195,200	\$0	\$50,050				03/12/2021	STL					
206898	CON	16th Ave	16th Ave (County Road 653) from US-2 to Buckholtz Rd	Crush and Shape and Asphalt Resurface (GPA)		0.630	\$129,600	\$57,400	\$135,196	\$141,636	\$63,736	\$148,718	04/28/2021	STL,EDD					\$0
207323	CON	Buck Lake Rd	Buck Lake Road from Buck Lake Park Road to CR 424	Crush and Shape and Asphalt Resurfacing		0.940	\$258,573	\$0	\$75,427				05/07/2021	STL					
Total For:		Iron				2.32	\$583,373	\$57,400	\$260,673	\$141,636	\$63,736	\$148,718							\$0
County:		Ontonagon																	
206907	NI	Transit Capital	Area Wide	FY 2021 RTF - Bus Support Equipment		0.000	\$30,000	\$7,500	\$0				09/30/2021	STL					
207542	CON	Gardner Rd	Gardner Road from One & 1/2 Mile Road thence north 3.541 miles	Crush and Shape and Asphalt Resurfacing		4.500	\$558,169	\$523,417	\$0				03/12/2021	STL,EDD					
Total For:		Ontonagon				4.50	\$588,169	\$530,917	\$0										
Total For:		2021				9.75	\$1,733,008	\$777,845	\$403,713	\$608,831	\$221,452	\$267,748			\$467,070	\$157,673			\$0
Total For:		13b				9.75	\$1,733,008	\$777,845	\$403,713	\$608,831	\$221,452	\$267,748			\$467,070	\$157,673	\$118,999		\$0

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 22 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date		
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt		Local Amt	Date
RTF:		14																	
Year:		2021																	
County:		Lake																	
206232	NI	Transit Capital	areawide	FY 2021 RTF - Replacement of administrative vehicle		0.000	\$43,000	\$10,750	\$0				09/30/2021	STL					
206233	NI	Transit Capital	areawide	FY21 RTF - maintenance tools		0.000	\$24,853	\$6,213	\$0				09/30/2021	STL					
206243	NI	Transit Capital	areawide	FY21 RTF - Bus garage sweeper		0.000	\$30,000	\$7,500	\$0				09/30/2021	STL					
Total For:		Lake				0.00	\$97,853	\$24,463	\$0										
County:		Mason																	
206679	CON	Countywide	Various Locations - Mason County	Pavement markings		0.990	\$38,400	\$0	\$9,600	\$39,191	\$0	\$9,798	03/29/2021	STL	\$39,862	\$0	\$9,966	\$0	
Total For:		Mason				0.99	\$38,400	\$0	\$9,600	\$39,191	\$0	\$9,798			\$39,862	\$0	\$9,966	\$0	
County:		Muskegon																	
205891	CON	Whitehall Rd	Whitehall Road from Bard Road to Michilinda	Milling and one course overlay		2.290	\$599,316	\$0	\$164,829	\$490,947	\$0	\$135,261	05/07/2021	STL				\$0	
Total For:		Muskegon				2.29	\$599,316	\$0	\$164,829	\$490,947	\$0	\$135,261						\$0	
County:		Oceana																	
130495	CON	Park St	Hancock to Third Ave	Reconstruct		0.490	\$250,000	\$0	\$792,657	\$287,885	\$0	\$828,208	12/14/2020	STL	\$287,725	\$0	\$828,168	04/22/2021	\$0
206367	CON	S 192nd Ave	192nd Ave from Skeels to McKinley	Crush and Shape and Resurface		1.930	\$357,225	\$88,106	\$83,175	\$377,092	\$90,741	\$75,527	10/27/2020	STL,EDD	\$376,953	\$90,708	\$75,499	01/29/2021	\$136,267
Total For:		Oceana				2.43	\$607,225	\$88,106	\$875,832	\$664,976	\$90,741	\$903,734			\$664,678	\$90,708	\$903,667	\$136,267	
Total For:		2021				5.71	\$1,342,794	\$112,569	\$1,050,261	\$1,195,114	\$90,741	\$1,048,793			\$704,540	\$90,708	\$903,667	\$136,267	
Total For:		14				5.71	\$1,342,794	\$112,569	\$1,050,261	\$1,195,114	\$90,741	\$1,048,793			\$704,540	\$90,708	\$913,632	\$136,267	

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.





Rural Task Force (RTF) Financial Status - Statewide Report

Date: June 21, 2021

Page: 23 of 23

Fiscal Year(s): 2021

Job Number	Phase	Route	Location	Work Description	AC/ACC	Miles	Programmed			Initial Obligation			Funding Source	Award			Cost To Date
							Fed Amt	State Amt	Local Amt	Fed Amt	State Amt	Local Amt		Date	Fed Amt	State Amt	
Grand Total:						366.240	\$46,313,016	\$8,990,813	\$22,114,574	\$36,254,209	\$6,149,820	\$15,855,734		\$30,848,285	\$6,320,478	\$9,068,127	\$3,976,944

Total Jobs Reported: 163

Preferences:

- Report Name** Rural Task Force (RTF) Financial Status
- Report Type** Statewide
- Fiscal Year** 2021
- Job Type** Local, Multi-Modal
- Phase Type** ALL
- Phase Operational Status** Programmed, Active, Completed
- Finance System** Local - EDD, STL, Multi-Modal - STL
- Template** Local - STP - Rural/Flexible, TEDF Cat D, TEDF Category D, Multi-Modal - Transit, Transit - STP - Rural - Flex

Award amounts for Federal, State and Local amounts are based on current project activity and totals may vary from original contract amount.

AC = Advance Construct, **ACC** = Advance Construction Conversion, **Programmed Federal Amount** = Programmed Federal funds, type indicated in Funding Source column, **Programmed State Amount** = Programmed State funds, type indicated in Funding Source column, **Programmed Local Amount** = Local Agency funds, **Initial Obligation Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Initial Obligation Local Amount** = Local Agency funds, **Initial Obligation Date** (Scheduled or Actual) = Scheduled Obligation Date until Obligated, then, Actual Obligation Date (values in the Obligation columns indicate project is Obligated), **Award Federal Amount** = Federal Amount authorized on projects, type indicated in Funding Source column, **Award State Amount** = State Amount authorized on projects, type indicated in Funding Source column, **Award Local Amount** = Local Agency funds.



This report is approved by MDOT Statewide Transportation Planning Division.